

CERTIFIED MAIL RETURN RECEIPT REQUESTED

Mr. James Filippini Mr. Douglas Lamb Water Division Compliance Branch United States Environmental Protection Agency, Region V 77 West Jackson Boulevard (WC-15J) Chicago, Illinois 60604-3590

September 26, 2014 PJ/DW

RECEIVED

SEP 3 0 2014

WATER ENFORCEMENT & COMPLIANCE ASSURANCE BRANCH, EPA, REGION 5

Subject:

Annual Dock Wall Observation and Repair Consent Decree - Case No. 2:96-CV-96-RL-1

ArcelorMittal Burns Harbor LLC

Dear Messrs. Filippini and Lamb:

Attachment 1 is the summary report of the annual dock wall inspection for 2014. This document summarizes the results of the annual dock wall observation that was conducted on August 29, 2014, September 9, 2014 and September 19, 2014 by Weaver Boos Consultants, LLC, contractor to ArcelorMittal Burns Harbor, as required by Paragraph 21 of the subject decree.

During the annual observations, eight (8) locations were found along the dock wall with discernible discharges of flowing water. Notification regarding these findings was made via e-mail to Ms. Susan Prout (EPA Region V, Office of Regional Counsel) by T. E. Kirk on August 29, 2014. There were no additional discernable discharges found during the second or third phases of the inspection.

All of the locations were found in the coffer dam section of the dock wall. The height above the Lake Michigan level and the estimated flow from each location is noted in Attachment 1.

Samples were obtained from all locations and submitted to a contract analytical laboratory for nitrogenammonia analysis. The results of these analyses are provided in Attachment 2. The results are also summarized in the Attachment 1 table and used to estimate the amount of ammonia discharged, on a daily basis, from these locations. Digital photographs of each of the locations were also obtained and are provided in Attachment 3.



Repairs have been contracted and are expected to begin before the end of the month. Due to heavy boat traffic, an estimated date of completion of repairs is not available. Photographs of the locations after repair/sealing will be provided in a separate report.

No one particular cause for the discharges was identified. Because all of the discharges were observed along the coffer dam section of the harbor wall and the nitrogen-ammonia concentrations of most of the discharges are well below the concentration of the groundwater being captured by the dewatering well system (i.e., average of 6.3 mg/L for the previous 12 months), it is surmised that these concrete cellular revetments were discharging accumulated stormwater runoff that had inadvertently seeped through the caps of these structures. Therefore, the source of the water is not groundwater that is adequately being controlled by the dewatering well system. Based on the ammonia concentrations and estimated flow rates summarized in Attachment 1, approximately fifteen one hundredths of a pound per day (0.15 lbs/day) of ammonia was being discharged to the harbor from all 8 locations. Notwithstanding, Burns Harbor has responded as quickly as possible to the identification of the locations in order to timely minimize and/or eliminate any potential impact.

If there are any questions concerning this matter, please contact T. E. Kirk or me at (219) 787-2712.

I certify under penalty of law that I have personally examined and am familiar with the information submitted herein and that I have made a diligent inquiry of those individuals immediately responsible for obtaining the information and that to the best of my knowledge and belief, the information submitted herewith is true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.

Very truly yours,

R. A. Maciel, Manager

Environmental Management Department

Attachments

ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation and Repairs Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 1 - Summary Report of the Annual dock Wall Inspection

ArcelorMittal Burns Harbor, LLC August 29, September 9 and 19, 2014 Dock Wall Inspection Performed by: Weaver Boos Consultants

_	ID Number	Height Above Water (feet)	Estimated Flow Rate (Liters/minute)	Estimated Flow (Gal/Min)	Ammonia Concentration* (mg/L)	Ammonia Dischage (Pounds/day)	Date of Repair
	14-1	8	0.2	<0.1	0.57	<0.01	TBD
	14-2	5	0.8	0.2	2.2	< 0.01	TBD
	14-3	2.5	4	1.1	0.84	0.01	TBD
	14-4	3	3	0.8	0.71	<0.01	TBD
	14-5	1	1	0.3	6.1	0.02	TBD
	14-6	5	5	1.3	6.1	0.1	TBD
	14-7	3	5	1.3	0.46	<0.01	TBD
	14-8	4	1	0.3	1.7	<0.01	TBD

Total Potential Ammonia Discharge (pounds per day) from all locations:

0.15

^{*} Results reported are the larger of the sample and duplicate analysis.

ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation and Repairs Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 2 - Nitrogen Ammonia Analytical Results



September 8, 2014

Arcelor Mittal USA, Inc. 250 W US Highway 12 Burns Harbor, IN 46304-9745

Work Order No.: 14I0017

Re: Ore Dock Wall - East Harbor

Dear Teri Kirk:

Microbac Laboratories, Inc. - Chicagoland Division received 16 sample(s) on 8/30/2014 8:30:00AM for the analyses presented in the following report as Work Order 14/0017.

The enclosed results were obtained from and are applicable to the sample(s) as received at the laboratory. All sample results are reported on an "as received" basis unless otherwise noted.

All data included in this report have been reviewed and meet the applicable project specific and certification specific requirements, unless otherwise noted. A qualifications page is included in this report and lists the programs under which Microbac maintains certification.

This report has been paginated in its entirety and shall not be reproduced except in full, without the written approval of Microbac Laboratories.

We appreciate the opportunity to service your analytical needs. If you have any questions, please contact your project manager. For any feedback, please contact Robert Crookston, Interim Managing Director, at robert.crookston@microbac.com.

Sincerely, Microbac Laboratories, Inc.

Carry Hackpala

Carey Gadzala Project Manager



WORK ORDER SAMPLE SUMMARY

Date:

Monday, September 8, 2014

Client: Project: Arcelor Mittal USA, Inc. Ore Dock Wall - East Harbor

Lab Order: 1410017

Lab Sample ID	Client Sample ID	Tag Number	Collection Date	Date Received
1410017-01	14-1		08/29/2014 09:55	8/30/2014 8:30:00AM
1410017-02	14-1 - Dup		08/29/2014 09:55	8/30/2014 8:30:00AM
1410017-03	14-2		08/29/2014 10:30	8/30/2014 8:30:00AM
1410017-04	14-2 - Dup		08/29/2014 10:30	8/30/2014 8:30:00AM
1410017-05	14-3	·	08/29/2014 11:00	8/30/2014 8:30:00AM
1410017-06	14-3 - Dup		08/29/2014 11:00	8/30/2014 8:30:00AM
1410017-07	14-4		08/29/2014 11:20	8/30/2014 8:30:00AM
1410017-08	14-4 - Dup		08/29/2014 11:20	8/30/2014 8:30:00AM
1410017-09	14-5		08/29/2014 11:30	8/30/2014 8:30:00AM
1410017-10	14-5 - Dup		08/29/2014 11:30	8/30/2014 8:30:00AM
1410017-11	14-6		08/29/2014 11:45	8/30/2014 8:30:00AM
1410017-12	14-6 - Dup		08/29/2014 11:45	8/30/2014 8:30:00AM
1410017-13	14-7		08/29/2014 12:00	8/30/2014 8:30:00AM
1410017-14	14-7 - Dup		08/29/2014 12:00	8/30/2014 8:30:00AM
1410017-15	14-8		08/29/2014 12:05	8/30/2014 8:30:00AM
1410017-16	14-8 - Dup		08/29/2014 12:05	8/30/2014 8:30:00AM



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-1

Work Order/ID:

1410017-01

14-

Sampled:

08/29/2014 9:55

Sample Description: Matrix:

Aqueous

Received:

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 3	50.1 Rev 2.0			Ana	lyst:GRIEF
Nitrogen, Ammonia as N		F	Prep Method: Aque	ous Ammonia Dis	tilistion		Prep Date/T	ime:09/04/2014 12:25
Nitrogen, Ammonia (As N)	cg	Α	0.57	0.1	0	mg/L	1 0	9/04/2014 15:28



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

Work Order/ID:

1410017-02

14-1 - Dup

Sampled:

08/29/2014 9:55

Sample Description: **Matrix:**

Aqueous

Units

Analyses

Certs AT Result

Received:

08/30/2014 8:30

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 0.57

cg

0.10

Qual

RL

Method: EPA 350.1 Rev 2.0

Prep Date/Time:09/04/2014 12:26 09/04/2014 15:30 mg/L

Analyst: GRIEF

DF



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-2

Work Order/ID:

1410017-03

Sample Description:

17-2

Sampled:

08/29/2014 10:30

Matrix:

Aqueous

Received:

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 3	50.1 Rev 2.0			A	nalyst:GRIEF
Nitrogen, Ammonia as N		F	rep Method: Aque	ous Ammonia Die	tillation		Prep Date	Time:09/05/2014 08:35
Nitrogen, Ammonia (As N)	cg	A	2.2	0.1	0	mg/L	1	09/05/2014 13:07



Analytical Results
Client: Arcelor

Arcelor Mittal USA, Inc.

Client Project: Ore Dock Wall - East Harbor

Client Sample ID: 14-2 - Dup

Sample Description: Sampled: 08/29/2014 10:30

Matrix: Aqueous Received: 08/30/2014 8:30

Analyses

Certs AT Result RL Qual Units DF Analyzed

Method: EPA 350.1 Rev 2.0

Analyst: GRIEF

Nitrogen, Ammonia as N

Prep Method: Aqueous Ammonia Distillation

Prep Date/Time: 09/05/2014 08:35

 Nitrogen, Ammonia as N
 Prep Method: Aqueous Ammonia Distillation
 Prep Date/Time: 09/05/2014 08:35

 Nitrogen, Ammonia (As N)
 cg
 A
 2.2
 0.10
 mg/L
 1
 09/05/2014 13:13

Monday, September 8, 2014

1410017-04

Date:

Work Order/ID:



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-3

Work Order/ID:

1410017-05

Sampled:

08/29/2014 11:00

Sample Description: Matrix:

Aqueous

Received:

Matrix.						11000110		
Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 350).1 Rev 2.0			A	nalyst: GRIEF
Nitrogen, Ammonia as N		F	rep Method: Aqueou	s Ammonia Dist	illation	F	rep Date	/Time:09/05/2014 08:35
Nitrogen, Ammonia (As N)	cg	A	0.84	0.10)	mg/L	1	09/05/2014 13:15



Method: EPA 350.1 Rev 2.0

Analytical Results

Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-3 - Dup

Work Order/ID:

1410017-06

Sample Description:

Sampled:

08/29/2014 11:00

Matrix:

Aqueous

Received:

08/30/2014 8:30

Analyses

Certs AT Result

RL Qual Units DF

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 0.79

0.10

mg/L

09/05/2014 13:17

Analyst: GRIEF

Prep Date/Time:09/05/2014 08:35



Analytical Results

Client: Arcelor Mittal USA, Inc.

Client Project: Ore Dock Wall - East Harbor

 Client Sample ID:
 14-4
 Work Order/ID:
 14/0017-07

 Sample Description:
 Sampled:
 08/29/2014
 11:20

Date:

Monday, September 8, 2014

 Sample Description:
 Sampled:
 08/29/2014
 11:20

 Matrix:
 Aqueous
 Received:
 08/30/2014
 8:30

Analyses Certs AT Result RL Qual Units DF Analyzed

 Method: EPA 350.1 Rev 2.0
 Analyst: GRIEF

 Nitrogen, Ammonia as N
 Prep Method: Aqueous Ammonia Distillation
 Prep Date/Time: 09/05/2014 08:35

 Nitrogen, Ammonia (As N)
 cg
 A
 0.71
 0.10
 mg/L
 1
 09/05/2014 13:19



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-4 - Dup

Work Order/ID:

1410017-08

Sampled:

08/29/2014 11:20

Sample Description: Matrix:

Aqueous

Received:

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analy	zed		
		Method: EPA 350.1 Rev 2.0						Analyst: GRIEF			
Nitrogen, Ammonia as N		F	Prep Method: Aqueo	us Ammonia Die	tiliation		Prep Date	e/Time:09/05/201	14 08:35		
Nitrogen, Ammonia (As N)	cg	A	0.71	0.1	0	mg/L	1	09/05/2014	13:21		



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-5

Work Order/ID:

1410017-09

Sampled:

08/29/2014 11:30

Sample Description:

Received:

Matrix:	Aqueous						Receive	d:	08/30/2014	8:30
Analyses		Certs	AT	Result	RL	Qual	Units	DF	Analyzed	ı
				Method: EPA 3	50.1 Rev 2.0			Α	nalyst:GRIEF	
Nitrogen, Ammo	nia as N		F	rep Method: Aque	ous Ammonia Dis	tillation	F	rep Date	/Time:09/05/2014 08	8:35
Nitrogen, Amm	nonia (As N)	cg	Α	6.1	0.10	0	mg/L	1	09/05/2014 13	:26



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-5 - Dup

Work Order/ID:

1410017-10

Sampled:

08/29/2014 11:30

Sample Description: Matrix:

matrix. Aqueous						Keceia	au.	00/30/2014 0.30
Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 350	0.1 Rev 2.0			A	nalyst: GRIEF
Nitrogen, Ammonia as N		F	Prep Method: Aqueou	us Ammonia Dist	illation		Prep Date	/Time:09/05/2014 08:35
Nitrogen, Ammonia (As N)	cg	Α	6.0	0.10		mg/L	1	09/05/2014 13:28



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-6

Work Order/ID:

1410017-11

Sample Description:

170

Sampled:

08/29/2014 11:45

Matrix:

Aqueous

Received:

THE					-				
Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyze	ed
			Method: EPA 3	50.1 Rev 2.0			A	nalyst: GRIEF	
Nitrogen, Ammonia as N		F	rep Method: Aque	ous Ammonia Dist	illation	F	rep Date	/Time:09/05/2014	08:35
Nitrogen, Ammonia (As N)	cg	Α	0.56	0.10)	mg/L	1	09/05/2014 1	3:34



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-6 - Dup

Work Order/ID:

1410017-12

Sample Description:

Sampled:

08/29/2014 11:45

Matrix:

Aqueous

Received:

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 3	50.1 Rev 2.0			An	alyst:GRIEF
Nitrogen, Ammonia as N		F	rep Method: Aqueo	ous Ammonia Dis	tillation		Prep Date/	Time:09/05/2014 08:35
Nitrogen, Ammonia (As N)	cg	A	0.61	0.10	0	mg/L	1	09/05/2014 13:36



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-7

Work Order/ID:

1410017-13

17

Sampled:

08/29/2014 12:00

Sample Description:

Aqueous

Received:

induiti.		_						
Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 350.	1 Rev 2.0			Α	nalyst:GRIEF
Nitrogen, Ammonia as N		F	rep Method: Aqueous	Ammonia Dist	illation	F	rep Date	/Time:09/05/2014 08:35
Nitrogen, Ammonia (As N)	cg	A	0.46	0.10		mg/L	1	09/05/2014 13:38



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-7 - Dup

Work Order/ID:

1410017-14

Sampled:

08/29/2014 12:00

Sample Description: Matrix:

Aqueous

Received:

Watis.	/ iquooub						11000110		
Analyses		Certs	AT	Result	RL	Qual	Units	DF	Analyzed
				Method: EPA 35	0.1 Rev 2.0			A	nalyst: GRIEF
Nitrogen, Ammoni	ia as N		F	rep Method: Aqueo	us Ammonia Dist	dilation	F	rep Date	/Time:09/05/2014 12:00
Nitrogen, Ammo	onia (As N)	cg	A	0.45	0.10		mg/L	1	09/05/2014 13:49



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-8

Work Order/ID:

1410017-15

Sampled:

08/29/2014 12:05

Sample Description:

Aqueous

Received:

Matrix:	Aqueous						Receive	d:	08/30/2014	8:30		
Analyses		Certs	AT	Result	RL	Qual	Units	DF	Analyzed	ł		
				Method: EPA 38	50.1 Rev 2.0			Analyst: GRIEF				
Nitrogen, Ammo		F	rep Method: Aqueo	ous Ammonia Dist	illation	F	rep Date	/Time:09/05/2014 1	2:00			
Nitrogen, Amn	nonia (As N)	cg	A	1.6	0.10		mg/L	1	09/05/2014 13	3:51		



Date:

Monday, September 8, 2014

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall - East Harbor

Client Sample ID:

14-8 - Dup

Work Order/ID:

1410017-16

. . .

Sampled:

08/29/2014 12:05

Sample Description: Matrix:

Aqueous

Received:

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed	
		-	Method: EPA 38		Analyst: GRIEF				
Nitrogen, Ammonia as N			Prep Method: Aqued		Prep Date/Time:09/08/2014 08:35				
Nitrogen, Ammonia (As N)	cg	A	1.7	0.1	0	mg/L	1	09/08/2014 12:25	



FLAGS, FOOTNOTES AND ABBREVIATIONS (as needed)

B = Detected in the associated method Blank at a concentration above the routine RL

b- = Detected in the associated method Blank at a concentration greater than 2.2 times the MDL

b* = Detected in the associated method Blank at a concentration greater than half the RL

CFU = Colony forming units

D = Dilution performed on sample

DF = Dilution Factor

g = Gram

E = Value above quantitation range

H = Analyte was prepared and/or analyzed outside of the analytical method holding time

I = Matrix Interference

J = Analyte concentration detected between RL and MDL (Metals / Organics)

LOD = Limit of Detection

m3 = Meters cubed

MDL = Method Detection Limit

mg/Kg = Milligrams per Kilogram (ppm)

mg/L = Milligrams per Liter (ppm)

NA = Not Analyzed

ND = Not Detected at the Reporting Limit (or the Method Detection Limit, if used)

NR = Not Recovered

R = RPD outside accepted recovery limits

RL = Reporting Limit

S = Spike recovery outside recovery limits

Surr = Surrogate

U = Undetected

> = Greater than

< = Less than

% = Percent

ANALYTE TYPES: (AT)

A,B = Target Analyte

I = Internal Standard

M = Summation Analyte

S = Surrogate

T = Tentatively Identified Compound (TIC, concentration estimated)

QC SAMPLE IDENTIFICATIONS

BLK = Method Blank DUP = Method Duplicate

BS = Method Blank Spike

MS = Matrix Spike

ICB = Initial Calibration Blank

CCB = Continuing Calibration Blank

CRL = Client Required Reporting Limit

PDS = Post Digestion Spike

QCS = Quality Control Standard

ICSA = Interference Check Standard "A"

ICSAB = Interference Check Standard "AB" BSD = Method Blank Spike Duplicate

MSD = Matrix Spike Duplicate

ICV = Initial Calibration Verification

CCV = Continuing Calibration Verification

OPR = Ongoing Precision and Recovery Standard

SD = Serial Dilution

CERTIFICATIONS (Certs)

Below is a list of certifications maintained by the Microbac Merrillville Laboratory. All data included in this report has been reviewed for and meets all project specific and quality control requirements of the applicable accreditation, unless otherwise noted. Complete lists of individual analytes pursuant to each certification below are available upon request.

- The American Association for Laboratory Accreditation [A2LA] for Biological Testing, ISO/IEC 17025 (Certificate# 3045.01)
- The American Association for Laboratory Accreditation [A2LA] for Environmental Department of Defense Testing, ISO/IEC 17025 (Certificate# 3045.02)
- Illinois EPA for the analysis wastewater and solid waste in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (accreditation #200064)
- Illinois Department of Public Health for the microbiological analysis of drinking water (registry #1755266)
- Indiana DEM approved support laboratory for solid waste and wastewater analyses
- Indiana SDH for the chemical analysis of drinking water (lab #C-45-03)
- Indiana SDH for the microbiological analysis of drinking water (lab #M-45-8) Kansas Department of Health and Environment for the analysis of drinking water, wastewater, and solid hazardous waste in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (Certificate No. E-10397)
- Kentucky EPPC for the analysis of samples applicable to the Underground Storage Tank program (lab #75)
- New York SDOH in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (Lab#12006;accreditation #49179)
- New York SDOH in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (Lab# 12006; accreditation #49386)
- North Carolina DENR for the environmental analysis for NPDES effluent, surface water, groundwater, and pretreatment regulations(certificate #597)
- Pennsylvania Department of Environmental Protection [NELAP] (Lab# 68-04863)
- Washington State Department of Ecology in accordance to Ch. 173-50 WAC (lab #C992)
- Wisconsin DNR for the chemical analysis of wastewater and solid waste (lab #998036710)

Microbac Laboratories, Inc.



COOLER INSPECT			Date/Time Reco		, September 8, 2014	
Client Name: Arcelor M					714 00.50	
Work Order Number:	1410017	.00	Received by:	James Meyer		
Checklist completed by:	9/2/2014 10:53:00AM	James Meyer	Reviewed by:	9/2/2014	CAG	
		Carrier Name: N	Microbac			
C	ooler ID: Default Cooler		Container/Ter	np Blank Tempera	ture: 3.7° C	
Custody seals intact on COC present? COC included sufficient COC included sufficient COC included a sample COC agrees with sample COC identified the apprecoc included date of COC included time of COC identified the apprecond in proper contact samples in proper contact Sufficient sample volum All samples received with	shipping container/cooler/sample containers? client identification? sample collector information description? le labels? opriate matrix? oblection? oblection? opriate number of container/bottle? ct? le for indicated test?	on? ers? s identified?	Yes	No 1	Not Present Not Present V Not Present V	
COC included the reque COC signed when relind Samples received on ice Samples properly prese Voa vials for aqueous se Cooler Comments:	quished and received? e?	ace?	Yes Yes Yes Yes Yes Yes	No No No No No	VOA vials submitted	V

ANY "NO" EVALUATION (excluding After-Hour Receipt) REQUIRES CLIENT NOTIFICATION.



Sample ID	Client Sample ID	Comments
14I0017-01	14-1	
14I0017-02	14-1 - Dup	
14I0017-03	14-2	
14I0017-04	14-2 - Dup	
14I0017-05	14-3	
14I0017-06	14-3 - Dup	
1410017-07	14-4	
14I0017-08	14-4 - Dup	
14I0017-09	14-5	
14I0017-10	14-5 - Dup	
1410017-11	14-6	
14I0017-12	14-6 - Dup	
14I0017-13	14-7	
14I0017-14	14-7 - Dup	
14I0017-15	14-8	
14I0017-16	14-8 - Dup	

Page 22 of 2:

rev. 11/04/04

	tted to:	-	Merrili Tel: 21	iville, 19-761	IN 46410 9-8378 19-1664		ndla Tel: 3	mapolis, 17-872- 317-872-	IN 462 1375					Nun	nber		26	035
Client Name ARCELOR MITTAL ENV			Project ORE DOCK WALL Location EAST HARBOR PO 8						Turnaround Time								ort Type	
Address 250 WEST U.S. HWY 1	2_								MAOU						X Re	sults ([] Level II
City, State, Zip BURNS HARBOR IN 4	630	4							[] RUS							vel (II		[] Level III CLP-like
Contact TERI KIRK Telephone # 219 -787-4643			Compliance Monitoring? (Yes(1) [] No												[]Le	vel IV		[] Level IV CLP-like
			(1)Age	ancy/P	rogram EAA				·		(need	ied by)			() Et	OD		
Sampled by (PRINT) STEVE STANK Sand Report via [] Mail [] Telephone []			8	ample	or Signature	0	5	SK		el (or								-3447 -m:tral, com
* Matrix Types: Soil/Solid (S), Sludge, ** Preservative Types: (1) HNO3, (2) H2SO4	Oil, Wip	e, Drin	king W	rater (5) Zine	DW), Ground C Acetate, (6)	water (GW), Methanol, (7	Surfa) Sod	ce Wate ium Bisu	r (SW),	Waste	Water	r (WW), Othe	r (spe	cify)			
Cilent Sample ID	Matrix	Grab	Composite	Filtered	Date Collected	Time Collected	No. of Containers	Requi Analy Preser Types	206 - vative		www.	/	/	/	7	1	/	For Lab Use Only
14-6 DUP	Gu	1		N	829-14	1145	1	CZ	(3	X								-12
14-7	1	17		7	(1200			1	1								-13
14-7 Dus	1	1				1200				17								-14
14-8	17	17		1		1205		1		17								-15
14-8 DUP	. 7	4		4	V	1205		1	7	V								-16
		-								F	-	-		F	-			
											F							
										-								
Possible Hazard Identification [] Hazardou	[]N	on-Haz		- 6 6	1 10100 0 0 0 0 0 0			npie Die	positio	n [1-1-1-1					etum	[] An	
Comments			Heili	14	had By (sign	ettre)		29/1	413	755	-	ZE	By (el	THE COL	"			8/20/14 1355
<i>i</i> .			0	-4C	hed By (eign		Dat 8	30/14)		1	Re	By (al	2	m	-		8/30/14
Sample temperature upon receipt in degrees C = rev. 11/04/04	3.79	62		12	hed By (sign			1/30	M	0.3	-		pr. La	o by	signa	Pag	2	8/30/14 of 2—



CERTIFIED MAIL RETURN RECEIPT REQUESTED

Mr. James Filippini Mr. Douglas Lamb Water Division Compliance Branch United States Environmental Protection Agency, Region V 77 West Jackson Boulevard (WC-15J) Chicago, Illinois 60604-3590

March 25, 2015 PJ/DW

Subject:

Annual Dock Wall Observation and Repair

Consent Decree - Case No. 2:96-CV-96-RL-1

ArcelorMittal Burns Harbor LLC

Reference: Letter, R. A. Maciel to Messrs. Filipinni and Lamb, same subject, dated September 26, 2014

Dear Messrs. Filippini and Lamb:

As indicated in the referenced letter, attached are the summary table from the Reference which has been updated to include the dates of repair and photographs of each of the eight (8) locations after repair. Repairs were initiated on October xx, 2014 and were completed on March xx 2015. Repairs were delayed due to weather constraints.

If there are any questions concerning this matter, please contact T. E. Kirk or me at (219) 787-2712.

Very truly yours,

R. A. Maciel, Manager

Environmental Management Department

RECEIVED

MAR 3 1 2015

Attachments

CC: D. P. Bley WATER ENFORCEMENT & COMPLIANCE ASSURANCE BRANCH, EPA, REGION 5

ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation and Repairs Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 1 - Summary Report of the Annual dock Wall Inspection

ArcelorMittal Burns Harbor, LLC August 29, September 9 and 19, 2014 Dock Wall Inspection Performed by: Weaver Boos Consultants

ID Number	Height Above Water (feet)	Estimated Flow Rate (Liters/minute)	Estimated Flow (Gal/Min)	Ammonia Concentration* (mg/L)	Ammonia Dischage (Pounds/day)	Date of Repair
14-1	8	0.2	<0.1	0.57	< 0.01	03/15/15
14-2	5	0.8	0.2	2.2	< 0.01	03/15/15
14-3	2.5	4	1.1	0.84	0.01	01/24/15
14-4	3	3	0.8	0.71	< 0.01	01/26/15
14-5	1	1	0.3	6.1	0.02	01/24/15
14-6	5	5	1.3	6.1	0.1	03/15/15
14-7	3	5	1.3	0.46	<0.01	01/02/15
14-8	4	1	0.3	1.7	<0.01	01/02/15

Total Potential Ammonia Discharge (pounds per day) from all locations:

0.15

^{*} Results reported are the larger of the sample and duplicate analysis.