

TE-PUFPLUS Hi-Vol PAH Air Sample Data Form

Sample Information

Full Site Name: BURNS HARBOR - PORT OF INDIANA

Site Abbreviation BHP

Deployment No. 24

Field Deployment and Recovery

Field Deployment Technician Name RANDALL DE FLORISSA Setup Date/Time 8/20/21 11:11 CST

Sample Run Date 8/22/21 Flow Conditions should be STD. Flow Rate should be 225 liters/min.

Once all necessary fields in Timer screen have been set, 3 things should happen:

- ☒ Green power light should start to blink;
- ☒ Timer countdown should start indicating when sampling run will commence;
- ☒ Status on main screen should change to "Waiting".

Field Recovery Technician Name Scott Keller Recovery Date/Time 8/23/21 11:40 CST

Q _{Std} Avg. Flow (liters/min)	<u>225</u>	Actual Start Date/Time	<u>8/22/21 0:00</u>
CV	<u>0.42</u>	Actual Stop Date/Time	<u>8/23/21 0:00</u>
Q _{Std} Volume (m ³)	<u>323.30</u>	T _{amb} Avg (°C)	<u>24.3</u>
Elapsed Time (HH:MM)	<u>24:00</u>	P _{amb} Avg (mmHg)	<u>745</u>
Flags? Expected flags: Completed, Q _{Std} .			

Sample Status: VALID VOID (circle one) VOID Reason: _____

Site Observations

Run Day Temperatures: High 79 Low 61 Source: Weather Channel

Run Day Precipitation: 0

Run Day Wind/Wind Direction: NNW 10

Run Day Sky Cover: mostly sunny

Unusual Events? (fires, major storms, construction, etc.): _____

Check all that apply.

Weekly Checks:

- ☐ Power cords/plugs ok?
- ☒ Gaskets ok?
- ☒ Shelter ok?
- ☒ Tubing ok?
- ☒ Timer ok?
- ☒ Debris removed?

Monthly Checks: (after 5th sample run of the month)

- ☐ Sampling head cleaned with Kim wipes?
- ☐ Pictures of site logbook taken?
- ☐ Completed TE-PUFPLUS One-Point Flow Check Form?
- ☐ Temperature sensors within $\pm 2^{\circ}\text{C}$ of transfer standard?
- ☐ Pressure sensor within $\pm 10 \text{ mmHg}$ of transfer standard?
- ☐ One-point flow verification within $\pm 10\%$ of Q_{Std} PUFPLUS ($0.225 \frac{\text{m}^3}{\text{min}}$)?

Maintenance Notes:

Maintenance