From:

Robert Caldwell; Maria Peralta; Toni Menter; Carl Ryan; Charles Walters To:

Cc: Bruce Sdunek; Cleophas Jackson

Subject: 1st Quarter Testing Date: 01/05/2010 10:25 AM

6.6 DMax.pdf Attachments:

## Hello,

Since its unclear if we will be meeting today, I wanted to address two testing items we have on the agenda for the 1st quarter:

- 1) DDC-13 Practice Engine (12.8L I-6 on-highway diesel w/SCR aftertreatment). Carl and I visited their facility in December to view the setup and what equipment they will be sending. It looks like a straight-forward setup, although their are a few more wiring connections as well as all the plumbing for the SCR system. They are sending a few ECMs so we can test different models within the family (torque ranges: 1350-1650 lb-ft, power ranges: 410-470 hp, speed range: 500-2250 RPM). They will be sending this to us around the first of February and hopefully we can start setting it up immediately.
- 2) GM Duramax Confirmatory Test (6.6L, V-8 on-highway diesel w/SCR aftertreatment). They have not released the exact specifications, but based on the previous non-SCR model I expect: torque=460 ft-lb, power=250 hp, and speed range=600-3200 RPM (torque/power curve attached below). The intent would be to have the engine arrive around March 8 and conduct testing the week of March 22. They usually certify this engine around March each year and they have stopped production of their 2010 (non-SCR) model, so this would likely be the only opportunity to test this engine this year.



I'm still working on revisions to the smart sheet and setup documents based on our previous discussions and feedback from DDC. I hope to have this done by the end of the week and will send them around at that point. If you have any questions/concerns, please let me know.

Thanks, Jay

James D. Smith, Ph.D. Mechanical Engineer **US Environmental Protection Agency** Compliance & Innovative Strategies Division Office of Transportation & Air Quality 2000 Traverwood Dr. Ann Arbor, MI 48105

Office Phone: 734-214-4302

