

March 31, 2008

Unified States Steel Corporation
Clainton Works
400 State Street
Clainton, PA 15025-1855

_{es}Project No. AC0125

Mr. James Thompson
Allegheny County Health Department
Bureau of Air Pollution Control
301 39th Street
Pittsburgh, Pennsylvania 15201

RE: Semi-Annual Report as Required by 40 CFR, Part 61, §61.138 of Subpart L and 40 CFR, Part 61, §61.247 of Subpart V for the Reporting Period of July 2007 through December 2007

To Mr. Thompson:

This report is being sent to the Department as a statement that the U.S. Steel Corporation, Clairton Works has fulfilled all provisions of 40 Code of Federal Regulations (CFR), Part 61, Subparts L and V for the reporting period of July 2007 through December 2007. The report has been prepared to meet the reporting requirements of 40 CFR, Part 61, §61.138 and 40 CFR, Part 61, §61.247.

Monthly audits of equipment in benzene service as defined in 40 CFR, Part 61, Subpart L and V have been conducted in accordance with Environmental Protection Agency (EPA) Reference Method 21, "Determination of Volatile Organic Compound Leaks." Results of these monitoring events, including total components monitored and total leaking components identified, can be found in Table 1. No leaks to any of the components were left un-repaired, and all leaks were fixed in the mandated 5/15 day period. Clairton Works does not have any valves subject to the alternative standards of 61-243-1 or 61-243-2.

An audit of gas blanketing vessels was conducted on September 24, 2007. Two (2) leaks were discovered. Leaks were repaired and verified to have been fixed on September 24, 2007 by demonstrating an OVA reading of under 500 ppm, as Methane. No abnormalities in the blanketing systems were found. All of the leaks were repaired within five days of its discovery. All repairs were verified by re-screening procedures identified in Method 21.

If you should have any questions or comments, please call me at your convenience at (412) 233-1015.

US STEEL CORPORATION

Coleen M. Davis

Environmental Control Engineer

ce: Jim Hagedorn-USEPA Region III

Table 1. Summ

Summary of Total Equipment Monitored and Leaks Detected, Equipment in Benzene Service, July 2007 through December 2007, USS Clairton Works, Clairton, Pennsylvania

Dec		34	5	_	0	0	<u>\$</u>			•	0	0	0	9	0
Nov		7th and 8th	2184	\ \	0	0	8.	0			0	34	0	0	0
Ö		30#	,	0	0	0	8	0	0		0	0	0	0	9
Sep		14th	ಡ	0	0	0 0		0	٥		0	0	0	0	0
Aug	16th and	17th	2002		0	=	81	0	1)	>	0	34	0	0	0
138		20th	C	0	0	0	18	٥	0		0	0	0	0	0
<u> </u>		Monit	Valves Components Monitored	Leaks Detected	Components Not Repaired in 5/15 Period	Components Requiring Delay of Repair	Pumps Components Monitored	Leaks Detected	Components Not	Repaired in 5/15 Period	Components Requiring Delay of Repair	Exhausters Components Monitored	Leaks Detected	Components Not Repaired in 5/15 Period	Components Requiring Delay of Repair

C:/My Documents/NESHAP/Subpart L&V monitoring summary 2nd half 2007.xls