

TAP WATER SAMPLE DATA SHEET

Project Information

EPA Task Order No.: 1019 Bristol Project No.: 34150086
 EPA Site Name: Tower Standard LUST Site

Property-Specific Information

Property Address: 1285 Haske Lake Landing Road
 Property Contact: Harvey and Sue Burman
 Date of Visit: 11/25/2014

Available Water System Information and Property-Specific Sample Collection Location

Does the residence/business have an in-line treatment system?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Was the sample collected near the pressure tank or other pre-treatment location?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
If applicable, were the hoses, filters, or aerators disconnected prior to collecting the sample? <i>Not Applicable</i>	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Did the sample have an odor, sheen or other indications of potential petroleum contamination? <i>no/vis</i>	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

Additional Information: Sue Burman said water doesn't smell "gassy" anymore - used 10 years ago

Sample Collection Information

Sample ID: Tower - 07 - 1114
 Date & Time Collected: 11/25/2014
 Sampler's Name: Kristen Hanson / Celeste Hockings
 Analyses Requested: 524 2 VOC, 8011 EOB + 6020 Lead

Duplicate Sample ID: Tower - 08 - 1114
 Matrix Spike/Matrix Spike Duplicate Sample? Yes ☐ No ☒
 Trip Blank Required for Shipment? Yes ☒ No ☐

Purging and Parameter Measurement Data

Time	Minutes Purged	pH	Conductivity (µS/cm)	Turbidity (NTUs)	Temp °C	Notes
2:32	10	7.20	171	0.1	10.32	
2:36		6.84	169	1.3	9.6	
2:38		6.79	161	1.2	9.2	
2:40		6.74	160	.1	9.9	
2:42		6.74	165	1.2	9.2	
2:44		6.74	165	1.2	9.3	

Run the tap water until the measured turbidity is at or below 10 nephelometric turbidity units (NTUs), pH remains constant at ± 0.1 units, and the specific conductance varies no more than 10 percent. The tap water will be allowed to run until turbidity has been measured at or below 10 NTUs on two consecutive measurements and pH and specific conductance have stabilized. If the stability parameters have not been met after 20 minutes, Bristol or the EPA SME will be contacted to decide whether to collect the sample or continue monitoring until the parameters stabilize.

Sampler's Signature: Kristen Hanson Date: 11/25/2014
 QA Reviewer Signature: _____ Date: _____

TAP WATER SAMPLE DATA SHEET

Project Information

EPA Task Order No.: 1019 Bristol Project No.: 34150086
 EPA Site Name: Tower Standard LUST Site

Property-Specific Information

Property Address: 1161 Haskel Lake Landing Road
 Property Contact: Phil Paitra
 Date of Visit: 11/26/2014

Available Water System Information and Property-Specific Sample Collection Location

Does the residence/business have an in-line treatment system?	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
Was the sample collected near the pressure tank or other pre-treatment location?	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
If applicable, were the hoses, filters, or aerators disconnected prior to collecting the sample?	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
Did the sample have an odor, sheen or other indications of potential petroleum contamination?	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>

Additional Information: Kitchen Sink

Sample Collection Information

Sample ID: TOWER 09-1114
 Date & Time Collected: 11/26/2014 09:25
 Sampler's Name: Kristen Hanson
 Analyses Requested: 524.2 VOC, 8011 EDB, 6020 Lead

Duplicate Sample ID: _____
 Matrix Spike/Matrix Spike Duplicate Sample? Yes ☐ No ☒
 Trip Blank Required for Shipment? Yes ☒ No ☐

Purging and Parameter Measurement Data

Time	Minutes Purged	pH	Conductivity (µS/cm)	Turbidity (NTUs)	Temp °C	Notes
9:17	10 minutes	7.72	162	—	8.68	
9:19		7.64	162	—	8.60	
9:21		7.62	163	—	8.47	
9:22		7.64	163	—	8.41	
9:23		7.66	163	—	8.34	
9:25		7.64	163		8.34	

Run the tap water until the measured turbidity is at or below 10 nephelometric turbidity units (NTUs), pH remains constant at ± 0.1 units, and the specific conductance varies no more than 10 percent. The tap water will be allowed to run until turbidity has been measured at or below 10 NTUs on two consecutive measurements and pH and specific conductance have stabilized. If the stability parameters have not been met after 20 minutes, Bristol or the EPA SME will be contacted to decide whether to collect the sample or continue monitoring until the parameters stabilize.

Sampler's Signature: Kristen Hanson Date: 11/26/2014
 QA Reviewer Signature: _____ Date: _____