

# Ecosystems Landfill, Peñuelas, Puerto Rico

## Site Visit Photo Album



3 JULY 2015

U.S. EPA

by Region 2 DECA-RCB (Carl Plössl)





**Shared entrance to EC Waste (Peñuelas Valley) & Ecosystems Landfill. After discussions between EQB/JCA and Eco-Systems, I entered with Ecosystems representatives at 4:36 pm.**









**Ecosystems Landfill gate information.**





**Ecosystems Landfill internal roadway. Constructed with Agremax. Facility reps stated that roadway was all weather.**





**Ecosystems Landfill internal roadway. Constructed with Agremax. Facility reps stated that roadway was all weather.**



**Ecosystems Landfill cell under construction. Full extent planned at some 100 acres. Liner system intended for sequential expansion up the valley walls.**





**Ecosystems Landfill cell under construction. Full extent planned at some 100 acres. Liner system intended for sequential expansion up the valley walls. Leachate drainage/collection discharge at the right edge of the cell.**







**Footings and foundations for the leachate tanks.**





**Leachate tank ready for installation.**





**Close-up of the leachate drainage/collection discharge for the cell. Pumps not hooked up but said to be on site. (secured in trailer).**



**Ecosystems Landfill Project Engineer, Hector Rodríguez. Examining a groundwater well (unlocked).**





# Overview of Ecosystems Landfill valley.

