

Arrows show the direction of storm water drainage. Four buildings at Site 1 "Korver" and two buildings at Site 2 "Hess" have combined capacities of 2800 and 1400 animals, respectively. Lagoon 1 located at Site 1 has the dimensions shown with a capacity of 1.6 million working gallons while Lagoon 2 located at Site 2 has the dimensions shown with a working capacity of 3.6 million working gallons. Mortalities are composted in a 5-bin composter located at Site 1. Four Mile Creek follows the path shown in blue westward between Site 1 and Site 2. There was no feed or discharge noted at either site during the inspection on 05/29/12.