From:
 Gary Moore

 To:
 Steve Wilson

 Cc:
 Jonathan Carroll

 Subject:
 Re: Falcon Refinery

 Date:
 08/22/2012 02:24 PM

Steve:

I need to know if transfers have started between Tank 26 and 12 since setup was supposedly completed last week?

As you know, the schedule that you guys prepared for us is not being complied with. Please review the timeline and propose to me a modified schedule, as necessary, along with a bonafide reason why I should approve the modified schedule. I may or may not approve but at least we have your request on record.

Thanks

Gary Moore Federal On-Scene Coordinator EPA Region 6

Cell: 214-789-1627 Work: 214-665-6609

email: moore.gary@epa.gov

▼ Steve Wilson ---08/22/2012 01:37:21 PM---Gary Many of these activities are in progress and we are now moving faster to

From: Steve Wilson <swilsonwse@gmail.com>

To: Gary Moore/R6/USEPA/US@EPĂ

Cc: Jonathan Carroll < jcarroll@lazarusenergy.com>

Date: 08/22/2012 01:37 PM Subject: Re: Falcon Refinery

Gary

Many of these activities are in progress and we are now moving faster to accomplish our weekly goals. I am still working on the activated carbon and the shaker screens for this week and we have some supplies coming today so we can do the butane tank entry and finish it. We mixed a sample of the oil in 26 with 30. It reduces the visicosity of tank 30 so we can use shaker screens to get the solids out. We are working on moving the oil layer from 26 to 30 while we pump the water out of 26 down to the solids.

Steve

On Wed, Aug 22, 2012 at 1:19 PM, Gary Moore < Moore.Gary@epamail.epa.gov > wrote: Steve:



I am reviewing the weekly from Friday. It indicated that last week you guys:

- 1. Had the system setup for transfers from Tank 26 to Tank 12
- 2. Increased Staffing to 10 people for site activities.

This week (Aug 17 - 24) you guys would be doing the following:

- 1. Butane tank schedule for cleaning;
- 2. Transfer water from Tank 26 to Tank 12 for treatment:
- 3. Clarifier will be combined with transferred water from Tank 26 into Tank 12;
- 3. Activated Carbon will be brought to site;
- 4. Treatment of water in Tank 12 with the activated carbon;
- 5. Transfer sludge from frac tank to tank 30;
- 6. Continue consolidating sludge into one frac tank;
- 7. Shaker screens for Tank 30 will be brought to the site;

I want to know what of the activities have been actually started being that we are at Wednesday of this week.

I am about to be forced to start micro managing the work that is being done out on this site. In fact, I am considering sitting up shop at the site and beginning to direct the work that is being done by you and your employees.

Thanks

Gary Moore Federal On-Scene Coordinator EPA Region 6

Cell: <u>214-789-1627</u> Work: <u>214-665-6609</u>

email: moore.gary@epa.gov