

DOCUMENT SUMMARY

Document Id: 2642G
Document Name: Trip Report.
Operator: MBrown.
Author: MBrown.
Comments: .wnb.new.06-20-84.

Wa 6906
6-20-84
1b

STATISTICS

| OPERATION | DATE | TIME | WORKTIME | KEYSTROKES |
|---------------|----------|-------------------|---------------|------------|
| Created | 06/20/84 | 15:19 | 1:38 | 2823 |
| Last Revised | 06/21/84 | 16:03 | :19 | 596 |
| Last Printed | 06/21/84 | 16:23 | | |
| Last Archived | / / | : | onto Diskette | |
| Total Pages: | 2 | Total Worktime: | 1:57 | |
| Total Lines: | 64 | Total Keystrokes: | 3419 | |

Pages to be printed 2



Date: 06-12&13-84

To: Files Ridgfield Brick and Tile & Pacific Wood Treating

From: Mike Brown
RCRA CAPS

Subject: Trip Report.

Pacific Wood Treating

- done in conjunction with Ridgfield Brick and Tile Site.
- People: Art Whitson (EPA), Mike Brown (EPA), Mark Moothart (PWT), Vince McQuiggen (PWT), Ed Ryf (PWT).
- Art Whitson performed the inspection with Mike Brown in support. No WDOE person involved.
- toured the site afternoon of 06-12-84 and returned in the morning of 06-13-84.
- inspected as a TSD facility. Art received several new plans from PWT.
- emphasized that C/PC Plan needed to be implemented and completed for PWT to be considered as only as a generator.
- C/PC Plan that was submitted in Spring 84 had been completed by PWT according to Mark Moothart in the Spring 83. PWT also stated the WDOE was aware of Spring 83 closure.

Ridgfield Brick and Tile Co.

- arrived on site approximately 0900 on 06-12-84.
- people: Mike Brown (EPA), Art Whitson (EPA), Rick Pierce (WDOE), Ed Ryf (PWT), Vince McQuiggen (PWT), Dave Myers (Battelle-NW), Jim Maul (Sweet and Edwards).
- walked the site (pictures taken).
- Site looks generally good. Cracked in the cover which developed late Fall 83 patched with bentonite. Cows had gotten into the area and had poked holes into the ground at a max depth of 1 ft. Some erosion was seen due to run off. Rye grass was taken hold well.
- no liquid was seen in the toe drain sump or the underdrain sump. It was stated that during the winter the sumps overflowed and the leachate just drained away.
- observed JMaul sampling the lysimeters.
- observed JMaul taking water samples from the drinking water wells.
- took duplicate samples of three of the wells (one up and two down).
- Facility has three down gradient wells and one upgradient.
- monitoring wells are all drinking water wells.
- Fall's well had been in the past been sampled from a hose coming from the hose that was stated by a woman at the house as going through some type of filter apparatus. We sampled from the barn where the water was not filtered.
- Lab numbers 24050 to 24074 were utilized.
- Chemical parameters: pH, SC, TOC, TOX, Cu, Cd, As, Cr, pentachlorophenol.
- sampling over approx 1630
- critiqued the sampling methods at approx 1730 (Dave Myers and Mike Brown).
- Dave Myers to do Part I and II of checklist.
- labels fell off in transport to lab. Arnold Gahler threw samples away.
- financial assurance mechanisms not in place yet.
- Closure certification should have been done in the Fall 83.

-Documents needed for compliance review:

06-20-84 Notice of Penalty to PWT.

07-15-83 Draft Closure Plan for Ridgefield Brick & Tile Site,
Ridgefield, WA

08-04-83 Letter from Eric Egbers commenting on 07-15-83 Draft.

08-22-83 PWT's Addendum to 07-15-83 Draft.

-Letter to be sent to PWT will include:

Hydrological info.

Lab QA/QC procedures.

Request for past data.

Request for this data.

Closure Certification support documentation.