

Wochnick, Heather M CIV USN (US)

From: Kito, Melanie R CIV NAVFAC SW
Sent: Thursday, November 04, 2010 12:38
To: Gilkey, Douglas E CIV OASN (EI&E), BRAC PMO West; Macchiarella, Thomas L CIV OASN (EI&E), BRAC PMO West
Subject: FW: Scope and cost tables for October
Attachments: Working GFPR Cost Table 10-06-10 Navy Allocation.pdf; Parcel B and G Scopes MACTEC GFPR MLC Quantities 10-5-10_Navy Allocation.xls

Here is the cost table for the ETCA grant

-----Original Message-----

From: Amy Brownell [mailto:Amy.Brownell@sfdph.org]
Sent: Wednesday, October 06, 2010 12:46
To: Kito, Melanie R CIV NAVFAC SW; Forman, Keith S CIV OASN (EI&E), BRAC PMO West; jeff.giangiuli@calibresys.com; steve.hall@ttemi.com; tim.mower@ttemi.com
Cc: JFenton@mactec.com; drathnayake@mactec.com; RBrandt@Geosyntec.com; stephen.proud@lennar.com; JAustin@Geosyntec.com; Suzanne.Hudson@lennar.com; LRHENDRY@mactec.com; Thor Kaslofsky; Tiffany Bohee; Andrea Bruss; dcshipman@treadwellrollo.com; sreinis@treadwellrollo.com; gejohnson@treadwellrollo.com; george.schlossberg@kutakrock.com; Wells Lawson; Gregory_Schilz@aon.com; cynthia.evanko@aon.com
Subject: Scope and cost tables for October

Hi Melanie:

please see attached scope and cost tables to support our meeting tomorrow at 10:30 at CH2MHill in Oakland

We will discuss all of these items with you and go over in detail the elements included in each item.

Please note: we are still verifying and doing additional work with all members of the SFRA/City/Lennar/Mactec team to review numbers that will be submitted to insurance next week. At this time, we anticipate that the numbers attached here will not change EXCEPT for those related to the durable cover - see page 2 of the PDF = Lines 5.4/5.3 Durable Cover and associated LTMMR. Those two line items will change significantly as needed for insurance presentation.

We will walk through this issue with you tomorrow and explain the difference between the insured program vs. ETCA grant negotiations - as we have discussed.

thanks,
Amy Brownell, P.E.
San Francisco Health Department
1390 Market St., Suite 410
San Francisco, CA 94102
415-252-3967
fax 415-252-3889
amy.brownell@sfdph.org

(See attached file: Working GFPR Cost Table 10-06-10 Navy Allocation.pdf) (See attached file: Parcel B and G Scopes
MACTEC GFPR MLC Quantities 10-5-10_Navy Allocation.xls)

(b) (5), (b) (4)

(b) (5)

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
1.0	Project Planning and Scheduling: Scheduling and Progress Reporting: Developing and maintaining a master project schedule and monthly progress reports.					Tasks to be completed by MACTEC as part of the ETCA
		Schedule updates Reports	ea ea	80 80	This scope assumes project planning and scheduling for 10 years. Monthly for the 1st 5 yrs; quarterly for years 6 through 10. Monthly for the 1st 5 yrs; quarterly for years 6 through 10.	
	Database Development and Maintenance: Development of a chemistry database to store all analytical data	SQL Database setup SQL Database maintenance	ea ea	1 1	To develop from database furnished by the Navy Maintain database for 10 yrs.	
	Administrative Record Support	Periodic deliverable requests	ea	1	Respond to requests to provide additional documents to the Navy and/or their contractors.	
2.0	Soil Gas Survey					Tasks will be conducted by the Navy with results and conclusions presented in the RD
	Parcel-wide soil gas survey for VOCs. Excludes radiological ARIC portion of IR7/18.				It is assumed that the Navy will have remedies in place to address any source of soil gas within 100 feet of Parcel B boundary prior to transfer.	
	Work Plans	Risk Methodology Work Plan Soil Gas Survey Work Plan			Requires interim meetings and negotiations with regulators to develop the risk method.	
	Soil Gas Survey Implementation:	Geoprobe mob/demob, concrete coring, sampling, TO-15 analysis, geotech samples			Where exceedances occur, follow-up sampling will take place to define the extent (See Task 5.3).	
	Soil Gas Survey Report					
	Development of Soil Gas Action Levels	Memorandum			Will be cited in the Remedial Design (RD); Memorandum will include what type of mitigation measures will be necessary based on detected soil gas levels	It is assumed that the Navy's Tech Memo will right-size the ARIC

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
3.0	Remedial Design					Tasks will be conducted by the Navy
	Soil hot spot excavation, Soil vapor extraction system expansion & operation at Bldg 123; Soil cover concepts; Soil vapor control concepts; groundwater remediation through in-situ injection with Polylactate; Revetment construction at BOS-3 and part of BOS-1 in IR-23; land use controls, and Long-term groundwater monitoring.				Detailed soil cover and soil vapor control design will be completed under the ETCA.	Modifications to soil cover and soil vapor control will be accomplished in the RAWP under ETCA
3.1	Pre-Design Field Work					This task will be conducted by the Navy as necessary to support the preparation of the RD
	SVE Well Location Design for Bldg 123:	Mobilization, concrete coring, soil samples, soil gas samples, baseline soil gas samples			Navy to confirm need for any pre-design field work.	
	Polylactate Injection Design for IR-10A Plume:	Collect/analyze groundwater samples				This task will be conducted by the Navy as necessary to support the preparation of the RD
	Revetment Design / Soil Cover Design:	Topographic and hydrographic surveys, geotechnical evaluation			Navy to complete pre-design work necessary to prepare the RD for the revetment and soil cover. Soil cover design options will include hardscape options that will be components of the future development structures and infrastructure. Navy to conduct geotech analysis	
3.2	Remedial Design Documents				Confirmation that Chromium VI in groundwater at IR Site 10 will not require treatment will be accomplished with BCT approval of the RD package for Parcel B.	Task will be in the Navy RD
	Includes design for all the remedial elements including engineering controls and sheet pile wall for sea wall protection. Institutional Controls (ICs) Also includes the preparation of construction documents	Basis of design, specifications and drawings				Modifications to soil cover and soil vapor control will be accomplished in the RAWP under ETCA
		LUCs/CRUPs				Task will be in the Navy RD
		Deed Restrictions		TBD		Task to be completed within the RAWP as part of the ETCA
		RMPs	ea	2	Includes Pre-RACR and Post-RACR RMPs	This task to be prepared by SFRA for the Navy to incorporate into the RD

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
4.0	Remedial Action Work Plan (RAWP)					Tasks to be completed by MACTEC as part of the ETCA
	RAWP includes the following: Soil vapor extraction expansion & operation at Bldg 123; In-situ injection with Polylactate at IR-10A; revetment construction at BOS-3 and part of BOS-1 in IR-23; Soil covers; Soil vapor engineering controls; Long-Term Groundwater Monitoring Plan.	Includes construction related work plans (e.g., SAP, QAPP, HASP, Dust Control Plan, Site Security Plan, Site Radiation Plan, Storm Water Pollution Prevention Plan)	ea	1	ETCA tasks except hot spot excavation and any TPH work per the CAP. Soil cover and soil gas design	
5.0	Remedial Implementation					
5.1	Hot Spot Soil Excavations	Data Submittal			The Navy will prepare the RAWP, conduct excavation, conduct confirmation sampling, and prepare a RACR presenting the final condition of the site.	This task will be conducted by the Navy as necessary to support the preparation of the RD
5.2	Soil Vapor Extraction System Expansion & Operation				The Building 123 SVE system is to be expanded and operated per the ROD	Tasks to be completed by MACTEC as part of the ETCA
	The SVE system in Bldg 123 is to be expanded and operated per the ROD. The existing system covers approximately 11,350 sq. ft. with 10 ft unsaturated zone. The Phase III SVE Treatability Study (TS) recommends additional extraction wells be installed to reduce TCE concentrations at the west end of the building. Duration of operation is not specified or costed in the ROD but the Phase III SVE TS recommends running the system in a pulsed mode. MACTEC concurs, given asymptotic conditions have already been reached for most extraction wells within the system. Running the system effectively for much longer than one year is not anticipated.					
	•Site Preparation Activities	Install extraction wells (4 in)	ea	3	Additional extraction wells as per the Navy Internal Draft RD	
	Mark proposed well locations, / Dig-Safe coordination;	Install Vapor Mon. well pairs (2 in)	ea	4		
	Install new wells for system expansion; Perform GPS survey Permitting.	GPS survey - update system layout	ea	1		
	•Retrofit and Construction	GAC Vessels-3,000 lbs	ea	2	Equipment procurement; well head construction; piping connections; erection of emissions stack; power hookup	
	Equipment procurement; well head construction; piping connections; emissions stack erection; power hookup	1000 gal poly transfer tank	ea	1	Assumes a rented blower will be used.	
		Blower Trailer	ea	1		
		Piping (2 to 6 in)	lf	2000		

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
		Electrical connection	ea	1		
		meter/circuit breaker panel	ea	0		

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	<ul style="list-style-type: none"> •System Shakedown Collect baseline analytical and PID measurements in new well points; establish injection well / extraction well pattern layout. •Operations, Maintenance and Reporting System pulsed for 1-yr period; After removal of bulk mass of contaminant within new extraction area (assume 2 mo), commence with pulsed operation. Assume 2 wks on and 3 wks off. Gas samples measured by PID each sampling event and off-site analyses every other sampling event. Reporting: Semi-annual (mid-treatment and final tech-memo) •System Decommissioning Remove and dispose of off-gas carbon absorbers Remove piping / grout & decommission wells Salvage SVE trailer for continued use elsewhere 	Collect baseline soil gas samples	ea	8	Pre-SVE soil gas sampling as part of the parcel-wide soil gas survey From new SVE wells (3 wells) & VM wells (4 wells [2 well pairs]) & 10% dup; existing wells sampled under predesign	Number of samples and Sampling Freq. assumed. No guidance provided in FD DBR
		Remedial Action soil gas sampling event	event	4	System pulsed for 1-yr period. Running the system for much longer than one year is not anticipated. 69 samples per event (new/existing SVE/VM wells & off-gas plus 10% dup)	
		PID gas measurement event	event	9	69 samples per event	
		Tech Memos	ea	2	Data Tech memos (internal draft & final)	
		SVE/VM well decommissioning	ea	60	Well decommissioning, GAC disposal, equipment decommissioning	
		GAC disposal	lbs	6000		
		Equipment decommissioning	ea	1		
5.3	VOC Groundwater Remediation					Tasks to be completed by MACTEC as part of the ETCA
	<p>The IR-10A (VOC) plume is to be treated by injection of lactate per the ROD. The ROD suggests a single injection within a localized hot zone will achieve remedial objectives.</p> <ul style="list-style-type: none"> •Site Preparation Activities Mark proposed injection locations, / Dig-Safe coordination; Collect baseline groundwater parameters 	Sample existing wells	ea	11	<p>Navy to present in-Situ Polylactate injection to treat the IR10A VOC plume as per the ROD as an enhanced bioremediation remedy in the ROD. Active enhancement will be followed by a natural attenuation phase over an indefinite period of time.</p> <p>Change from 14 as presented in 3-31-10</p>	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	<ul style="list-style-type: none"> •Polylactate Injection Round 1 Perform 1st round of injections; followed by GPS location survey. •Process Monitoring Round 1 Collect post injection groundwater samples Two years of Monitored Natural Attenuation (MNA) as part of long-term monitoring Prepare Tech-Memo Prepare Annual Tech-Memos Post-Verification Soil Gas Sampling: 	<ul style="list-style-type: none"> Mobilization Advance drive points Cores thru floor slabs GPS survey - document pts Collect and analyze samples from existing wells Tech-memo (Internal Draft & Final) Tech-memo (Internal Draft & Final) Mobilization Concrete coring Sample survey points 	<ul style="list-style-type: none"> ea ea ea ea ea ea ea 	<ul style="list-style-type: none"> 1 43 12 1 26 1 1 1 20 43 	<ul style="list-style-type: none"> Injections within an approximate 7,500 sq. ft. plume area. Assumed not to readily coincide with cores for SVE or soil gas survey. (2) Collect at 6 months and 1 year following Round 1 Injection (11 wells plus QA samples for 2 rounds); Sampling will be combined with basewide / long-term groundwater monitoring program to the greatest extent possible. Focus on IR10 injection/SVE remedial areas and Parcel B/C boundary area in the vicinity of Bldg 134. 	<ul style="list-style-type: none"> Per FD DBR Per FD DBR Fig. 16 Number of well per FD DBR Assumed sampling freq. 22 samples + 4 QA/QC Assumed task and not specified in FD DBR
5.4	Durable Cover				1.382 million square feet of cover is required at Parcel B. Area is based on the existing development excluding radiological impacted IR-07/18. The cover will consist of a design consistent with the RD specifications and as documented in the Remedial Action Plan. Existing Navy buildings/building foundations will be abated and demolished by others prior to construction of the durable cover.	Tasks to be completed by MACTEC as part of the ETCA
	<ul style="list-style-type: none"> •Soil Cover Construction •Asphalt Cover Construction •Drainage Design •Final Cover maintenance at Year 10 •Shotcrete Cover Construction 	<ul style="list-style-type: none"> Cover Area Cover Area Cover Area Cover Area Cover Area 	<ul style="list-style-type: none"> sq ft sq ft ea sq ft sq ft 	<ul style="list-style-type: none"> 152,460 1,254,528 1 414,012 0 	<ul style="list-style-type: none"> Per draft final RD, Appendix B Per draft final RD, Appendix A Assumes above ground drainage per DF DBR. RD did not specify. Assume on time resurfacing of the entire asphalt area over a 30-year period (1/3 of the asphalt cover area every 10 years). Per Draft RD, Appendix B 	<ul style="list-style-type: none"> Removed in FD DBR, but not added to soil cover

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	•Steel Plate Installation		ea	1	8 feet by 40 feet steel plate and fill per Navy design	Removed in FD DBR. RTCs indicates that sheet pile will be replaced by Steel Plate/Fill

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.5	Soil Vapor Control Technology				Navy to determine the VOC ARIC. SFRA to provide the Navy with vapor mitigation options to incorporate into development plans. Navy to provide engineering control options in the RD.	Tasks to be completed by MACTEC as part of the ETCA
	Soil Vapor Mitigation Barrier	Area Needing Vapor Mitigation Barrier	sq ft	404,780	Navy FD DBR does not provide guidance on Vapor Mitigation Controls nor area requiring controls	Assume Spray applied impermeable barrier
	Vapor Control	Area Needing Engineering Controls	sq ft	404,780	Engineering controls to be implemented with building construction	Assume passive venting
	•1 Round of Performance Monitoring Post-Construction		events	15	One round of indoor air monitoring post construction: Assumes 15 buildings 2 samples per building + 10% = 3 samples per event= 45 samples (15x3)	
5.6	Groundwater Remediation - Organo Sulfur					Tasks will be conducted by the Navy if required by the regulatory agencies
5.7	Long-Term Groundwater Monitoring				Navy to design long-term groundwater monitoring plan and present in the RD.	Tasks to be completed by MACTEC as part of the ETCA
	•Field Work					
	a) Years 1-2 semi-annual monitoring during remedial implementation				Long-term monitoring is required in addition to the process monitoring for groundwater remedial actions. Navy's proposed semi-annual sampling program will be performed during remedy implementation. Monitoring program does not include wells within IR7/18 ARIC.	
	This is the level of effort for groundwater monitoring after property transfer, and during implementation of the remedy. The semi-annual monitoring program conducted during remedial implementation will include the following wells: 1) 8 wells that are part of the proposed monitoring network Assumes that the remedy will be implemented in year 1 and that 5 of the wells, located in the IR10 plume and included in the monitoring network, will be monitored for 1 year as part of the remedy (under Task 5.3) and will not be included in the semi-annual groundwater monitoring program in year 1.	Includes 3 wells for other VOC monitoring, 4 wells for IR Site 26 Mercury Monitoring, and 1 additional well for Bay Margin Metals Monitoring. 30 GW wells for water levels only. Samples analyzed per the RAMP	events	4	Do we include the two IR07 wells? They are not included in these assumptions. event = field sampling event; water level monitoring and collection and analysis of groundwater samples from monitoring wells.	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	<p>b) Years 3-5 Semi-Annual Monitoring</p> <p>Assumes that 1 year after property transfer, the remedy will have been implemented and the post remedy monitoring will begin. It assumes that 5 of the wells included in the monitoring network that were part of the remedy monitoring will be re-incorporated into the long term monitoring program. Program would include 8 wells that are part of the proposed monitoring network (including 5 monitoring wells that were within the IR10 plume and 3 Bay Margin wells monitored for metals [including 1 well for VOC monitoring]). 42 wells for water levels only.</p>	<p>Samples analyzed per the RAMP</p>	events	6	<p>Includes 6 semi-annual monitoring events</p> <p>Do we include the two IR07 wells? They are not included in these assumptions.</p>	
	<p>c) Years 6-10 annual sampling</p> <p>The monitoring program will include the 3 wells that are part of the proposed monitoring network. 52 wells for water levels only.</p>	<p>Samples will be analyzed per the RAMP, but MNA analysis only conducted on samples collected in Years 5 and 10.</p>	events	5	<p>Includes 5 annual monitoring events</p> <p>By end of 3 years, it is assumed that the 7 TPH monitoring program wells will be eliminated from the long-term groundwater monitoring program.</p>	
	<p>The monitoring program will include the 7 TPH program wells per Parcel B TPH Work Plan Addendum.</p>	<p>Samples will be analyzed per the Parcel B TPH Work Plan Addendum.</p>	events	4	<p>Includes 4 quarterly sampling events</p>	<p>RAMP did not include TPH monitoring nor did it specify monitoring of sentinel wells.</p>
	<p>•Data Management/Evaluation/Validation/Reporting</p> <p>a) Data Validation</p> <p>For each sampling event, validate chemical analytical data and generate a Quality Control Summary Report. Level III validation will be performed on 80% of the samples and Level IV validation will be performed on 20% of the samples</p>	<p>Validate chemical analytical data and generate data validation summary report.</p>	events	15	<p>event = field sampling event. Includes 10 semi-annual, and 5 annual monitoring events</p>	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	<p>b) Data Management For each sampling event, the water level and chemical analytical data and data validation qualifiers will be loaded into a SQL database</p> <p>c) Data Evaluation For each sampling event, the groundwater elevation and chemical analytical data will be compiled in tables and figures, evaluated and interpreted for presentation in applicable semi-annual and annual reports</p> <p>d) Groundwater Monitoring Reporting Prepare reports presenting and interpreting data collected for each semi-annual and annual event. Draft and Draft Final versions of each report will be generated.</p> <p>Semi-Annual Reports</p> <p>Annual Reports</p> <p>TPH Closeout Report</p> <p>•Meetings</p> <p>Attend program technical meetings with agencies</p>	<p>Load data from groundwater monitoring program</p> <p>Compile and evaluate data from groundwater monitoring program</p> <p>Prepare groundwater monitoring report</p> <p>Agency meetings</p>	<p>events</p> <p>events</p> <p>ea</p> <p>ea</p> <p>ea</p> <p>ea</p>	<p>15</p> <p>15</p> <p>5</p> <p>10</p> <p>1</p> <p>13</p>	<p>event = field sampling event. Includes 10 semi-annual, and 5 annual monitoring events</p> <p>event = field sampling event. Includes 10 semi-annual, and 5 annual monitoring events</p> <p>Prepare one semi-annual report per semi-annual event Years 1-5</p> <p>Prepare one annual report per year Years 1-10</p> <p>Prepare one TPH closeout report</p> <p>Two meetings per year for the first three years and 1 meeting per year thereafter.</p>	
5.8	Monitoring Well Abandonment/Extensions/ and Rehabilitation					Tasks to be completed by MACTEC as part of the ETCA
	<p>•Well Abandonment</p> <p>Abandon remaining wells at end of groundwater monitoring program</p>	Abandon wells	well	47	<p>Navy has started well abandonment</p> <p>Abandon all remaining wells (47) except three wells for long-term monitoring. This number does not include the two IR07 long-term monitoring wells.</p>	
	<p>•Well Rehabilitation</p> <p>Re-habilitate wells as necessary anticipating that some may have filled with sediment or other obstructions.</p> <p>•Well Extensions</p>	Redevelop wells as needed - 5 events - 3 wells per event	events	2	<p>Number dependent on Navy's long-term monitoring plan</p> <p>Assume that one field event will be performed every 5 years to redevelop the wells (year 5 and 10)</p>	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
		Well extensions	well	50	50 wells (13 wells monitoring program, 37 water level only) This number does not include the two IR07 long-term monitoring wells	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.9	5-Year Reviews Support (2013 to 2020)				(1)	Task to be completed by MACTEC as part of the ETCA
	•Document Support for Preparation of 5-Year Review Reports by NAVY	Document Support	ea	2	Navy to complete in years 2013 and 2018. Next version would be due in 2023 which is beyond the 10 year time line. Minimal document support effort is expected for this task.	
5.10	TPH Program					Task will be conducted by the Navy
5.11	Shoreline Revetment (BOS 3 [IR-26] & BOS 1 [IR-23])					Tasks to be completed by MACTEC as part of the ETCA
5.11.1	•Site Preparation Activities	Permit applications	ea	1	Navy will have completed the removal of the Rad ARIC from Parcel F	
5.11.2	•Riprap Construction	Riprap	cy	8,787		Per FD DBR and TT email 9/28
	Overall length to be determined in the RD. Stone size used to build the revetment will be determined in the RD	Crushed Rock	cy	1,509		
		Filter Fabric	sy	15,133		
		Soil Relocation	cy	800	Assume all can be reused onsite. No offsite disposal of radioactive material is included.	Per FD DBR page 32. However, diff. between cut and fill in Appendix I is 1,364 cy.
		Debris Disposal	cy	1,700	Assume this is non-hazardous material.	Per FD DBR page 32
	•Radiological Screening		days	25	Excavated sediments for revetment construction are to be field screened for radiological contamination. It is assumed that excavated sediments will be suitable for reuse onsite prior to placement of durable cover. Any radiologically contaminated material will be stockpiled at a mutually agreeable location.	
5.11.3	•Integration with Soil Cover -To be done concurrently with revetment construction.		ea	1		
5.11.4	•Operations and Maintenance	Monitoring effort for 30 years	ea	1	O&M for the revetment consists of annual walk-over inspections. The structure will also be surveyed both above and below water at 10-year intervals. Revetment repairs are planned for three times over the 30-year period.	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.12	Implementation of Institutional Controls	Enforce Deed Restrictions	ea	1	The duration for implementing ICs is expected to be in perpetuity in accordance with the LUCIP presented in the RD.	Tasks to be completed by MACTEC as part of the ETCA
		Annual Inspections/Reporting	ea	1	Activities associated with the Pre-RACR and Post RACR RMP related inspections.	
		Risk Management Oversight	ea	1		
		O&M of non-radiological impacted IR 7/18 area	ea	1	One LUCIP post RACR. Approach for update of LUCIP will be defined in the LUC RD. IR 7/18 area O&M activities covered under a separate agreement.	
6.0	Final Remedial Action Completion Report (RACR)					Tasks to be completed by MACTEC as part of the ETCA
	•Final Remedial Action and Site Closure documentation	Report	ea	1	The RACR has been budgeted as one report. However consideration has been given to the remedial components being completed at different times, which will necessitate submission of up to 7 possible addenda to the RACR for the seven major remedial components (SVE, post-remedial soil gas survey, groundwater remediation, capping, revetment construction and groundwater monitoring)	The soil excavation RACR to be completed by the SFRA on the basis of the Navy Tech Memo (see WBS task 5.1)
7.0	Public Involvement					Tasks to be completed by MACTEC as part of the ETCA
7.1	•Development of a Community Involvement Plan (CIP)	Community Involvement Plan	ea	0	No CIP is listed in the TSRS	
7.2	•Fact Sheets	Fact Sheets	ea	15	2 fact sheets per yr for yrs 1-5 (10 fact sheets); 1 fact sheet per yr for yrs 6-10 (5 fact sheets). It's assumed that Fact Sheet printing and distribution will be performed by the SFRA.	
7.3	•Citizen Advisory Committee (CAC) meetings	CAC Meetings	ea	32	6 meetings per yr for yrs 1-3 and 2 meetings per yr for yrs 4-10	
8.0	Regulatory Oversight					Tasks to be managed by SFRA as per the ETCA and completed by the BCT as per the Amended FFA
		Estimated cost to be provided by the regulatory agencies.	TBD	TBD	Paid directly to agencies by SFRA. (1)	
9.0	Insurance					Insurance to be procured by SFRA as specified in the ETCA
		Includes Cost Cap & PLL Insurance	TBD	TBD	Coverage duration is expected to be 10 years; (5)	
10.0	ETCA Administrative Support					Tasks to be completed by the SFRA as part of the ETCA

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
		SFRA ETCA Oversight	TBD	TBD	(1)	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
11.0	Risk Assumption		TBD	TBD		Tasks to be completed by SFRA/Lennar/Mactec as defined in the ETCA

Notes:

(1) Concurrent activity with Parcel G work.

AOC = Areas of Concern

ARIC = Area Requiring Institutional Controls

CAA = Corrective Action Areas

CAC = Citizen Advisory Committee

CAP = Corrective Action Plan

CRUP = Covenant to Restrict Use of Property

cy = Cubic Yards

DVE = Dual-Phase Vacuum Extraction

ea = Each

ESLs = Environmental Screening Levels

ETCA = Early Transfer Cooperative Agreement

GAC = Granular Activated Carbon

gw = groundwater

HSP = Health & Safety Plan

IC = Institutional Controls

LUCs = Land Use Controls

M = Million

MNA = Monitored Natural Attenuation

NA = Not Available

O&M = Operation and Maintenance

PID = Photoionization Detector

QAPP = Quality Assurance Project Plan

RA = Remedial Action

RACR = Remedial Action Completion Report

RAWP = Remedial Action Work Plan

RMP = Risk Management Procedures

ROD = Record of Decision

SAP = Sampling & Analysis Plan

SFRA = San Francisco Redevelopment Agency

SQL = Structured Query Language

SVE = Soil Vapor Extraction

sy = Square Yard

TBD = To be determined

TCE = Trichloroethylene

TMSRA = Technical Memorandum in Support of a Record of Decision Amendment

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel B
(10/04/2010)

WBS Task /Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
-------------------------	-------------	--------------	------	----------	-------	---------

TPH = Total Petroleum Hydrocarbons

TS - Treatability Test

VM = Vapor Monitoring

VOC = Volatile Organic Compound

WBS = Work Breakdown Structure

ZVI = Zero Valent Iron

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
1.0	Project, Planning and Scheduling:					Tasks to be completed by MACTEC as part of the ETCA
	Scheduling and Progress Reporting: Developing and maintaining a master project schedule and monthly progress reports.	Schedule updates Reports	ea ea	80 80	This scope assumes project planning and scheduling for 10 years. Monthly for the 1st 5 yrs; quarterly for years 6 through 10. Monthly for the 1st 5 yrs; quarterly for years 6 through 10.	
	Database Operation and Maintenance: Operation and maintenance of a chemistry database to store all analytical data	SQL Database setup SQL Database maintenance	ea ea	1 1	To develop from database furnished by the Navy Maintain database for 10 yrs.	
	Administrative Record Support	Periodic deliverable requests	ea	1	Respond to periodic requests to provide additional copies of deliverables to the Navy and/or their contractors.	
2.0	Soil Gas Survey					Tasks will be conducted by the Navy with results and conclusions presented in the Completion Report
	Parcel-wide and at discrete suspect areas for VOCs.				It is assumed that the Navy will have remedies in place to address any source of soil gas within 100 feet of the Parcel G boundary prior to transfer.	
	Work Plans	Risk Methodology Work Plan Soil Gas Survey Work Plan			Requires interim meetings and negotiations with regulators to develop the risk method.	
	Soil Gas Survey Implementation:	Geoprobe Mob/Demob, concrete coring, sampling, TO-15 analysis, geotech samples			Where exceedances occur, follow-up sampling to define the extent (See Task 5.4).	
	Soil Gas Survey Report					
	Development of Soil Gas Action Levels	Memorandum			Will be cited in the Remedial Design (RD); Memorandum will include what type of mitigation measures will be necessary based on detected soil gas levels	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
3.0	Remedial Design				Detailed soil cover and soil vapor control design will be completed in an Amended RD under the ETCA.	Tasks will be conducted by the Navy
	Soil hot spot excavation; Soil cover concepts; Soil vapor control concepts; landuse controls, and long-term groundwater monitoring. Conclusion of the ZVI Treatability Study to state that the need for additional groundwater remediation is not necessary. Navy this summary as part of the RD				It is assumed that the following components have been or will be completed by the Navy prior transfer: Removal of the Pickling and Plating Sump and associated soils as determined by confirmation sampling; Hot spot excavations; removal of all soil stockpiles as per the ROD; and completion of all radiological sampling and remediation.	Modifications to soil cover and soil vapor control will be accomplished in the RAWP under ETCA
	Pre-Design Field Work				Navy to confirm need for any pre-design field work	This task will be conducted by the Navy as necessary to support the preparation of the RD
	Soil Cover Design	Topographic survey and geotechnical evaluation			Navy to identify performance criteria for site cover design Navy to conduct geotech analysis	
	Remedial Design Documents					Task will be in the Navy RD
	Includes design for all the remedial elements including engineering controls.	Basis of design, specifications and drawings				Modifications to soil cover and soil vapor control will be accomplished in the RAWP under ETCA
	Institutional Controls (ICs) Also includes the preparation of construction documents	LUCs/CRUPs				Task will be in the Navy RD
		Deed Restrictions		TBD		Task to be completed within the RAWP as part of the ETCA This task to be prepared by SFRA for the Navy to incorporate into the RD
		RMPs		2	Includes Pre-RACR and Post-RACR RMPs	
4.0	Remedial Action Work Plan (RAWP)					Tasks to be completed by MACTEC as part of the ETCA
	RAWP includes the following: soil covers; Soil vapor engineering controls; and Long-Term Groundwater Monitoring Plan.	Includes construction related work plans (e.g., SAP, QAPP, HASP, Dust Control Plan, Site Security Plan, Site Radiation Plan, Storm Water Pollution Prevention Plan)	ea	1	ETCA tasks except hot spot excavation and any TPH work per the CAP.	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.0	Remedial Implementation					
	Hot Spot Soil Excavations	Data Submittal			The Navy will prepare the RAP, conduct excavation, conduct confirmation sampling, and prepare a Tech Memo presenting the final condition of the site. SFRA will prepare the RACR for this activity.	This task will be conducted by the Navy as necessary to support the preparation of the RD
	Groundwater Remediation				The conclusion of the ZVI Treatability Study Report indicates this task may not be necessary.	
5.2.6	Post-Verification Soil Gas Sampling					Task to be completed by MACTEC as part of the ETCA
		Mobilization Sample survey points		1 35		Additional task not specified in DF DBR
5.3	Durable Cover				1.15M square feet of cover is required. Area is based on the existing development. The cover will consist of a design consistent with the RD specifications and as documented in the Remedial Action Plan. Existing Navy buildings/building foundations will be abated and demolished by others prior to construction of the durable cover.	Tasks to be completed by MACTEC as part of the ETCA
	•Asphalt Cover Construction	Cover Area	sq ft	1.15M	Per DF DBR, Appendix B	Navy revised estimate to 1.15M sf.
	•Drainage Design	Cover Area	ea	1	Assumes above ground drainage per FD DBR	
	•Final Cover maintenance at Year 10	Cover Area	sq ft	379,500	RD did not specify. Assume on time resurfacing of the entire asphalt area over a 30-year period (1/3 of the asphalt cover area every 10 years).	
5.4	Soil Vapor Control Technology				Navy to determine the VOC ARIC. SFRA to provide the Navy with vapor mitigation options to incorporate into development plans. Navy to provide engineering control options in the RD.	Task to be completed by MACTEC as part of the ETCA
	Soil Vapor Mitigation Barrier	Area Needing Vapor Mitigation Barrier	sq ft	209,200	Areas are for identified VOC plumes plus an approximate 20% buffer. Areas include portions that cross over the Parcel G boundary (Figure G-4). Areas exclude any risk assessment 100-foot buffer from the groundwater plume. VOC plume areas are based primarily on Navy field plan treatability study hydropunch & soil gas data dated July/August 2008 as summarized on Figures G-2 and G-5. Areas will be reviewed and readjusted following final results of the ZVI treatability study	Assumes Spray applied impermeable barrier.
	Vapor Control	Area Needing Engineering Controls	sq ft	209,640	Navy FD DBR does not provide guidance on Vapor Mitigation Controls nor area requiring controls Engineering controls to be implemented with building construction	Assume passive venting
	•1 Round of Performance Monitoring		events	6	One round of indoor air monitoring post construction: Assumes 6 buildings 2 samples per building + 10% = 3 samples per event =18 samples (6x3)	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.5	Long-Term Groundwater Monitoring				Navy to design long-term groundwater monitoring plan and present in the RD.	Tasks to be completed by MACTEC as part of the ETCA
	<p>•Field Work</p> <p>a) Years 1-2 Semi-Annual Sampling</p> <p>In Years 1-2 collect and analyze groundwater samples from 11 wells semi-annually and collect water levels from 27 additional wells</p> <p>b) Years 3-5 Semi-Annual Sampling</p> <p>Collect and analyze groundwater samples from 2 wells semi-annually in Years 3-5 and collect water levels from 31 additional wells.</p> <p>•Data Validation/Management/Evaluation/Reporting</p> <p>a) Data Validation</p> <p>For each sampling event, validate chemical analytical data and generate a Quality Control Summary Report. Level III validation will be performed on 80% of the samples and Level IV validation will be performed on 20% of the samples</p> <p>b) Data Management</p> <p>For each sampling event, the water level and chemical analytical data and data validation qualifiers will be loaded into a SQL database</p> <p>c) Data Evaluation</p> <p>For each sampling event, the groundwater elevation and chemical analytical data will be compiled in tables and figures, evaluated and interpreted for presentation in applicable semi-annual reports</p> <p>d) Report Preparation</p> <p>Prepare a report presenting and interpreting data collected for each semi-annual event. Draft and Final versions of each report will be generated.</p>	<p>Includes monitoring well verification/field reconnaissance</p> <p>Samples analyzed per the RAMP</p> <p>Samples analyzed per the RAMP</p> <p>Validate chemical analytical data and generate data validation summary report.</p> <p>Load data from groundwater monitoring program</p> <p>Compile and evaluate data from groundwater monitoring program</p> <p>Prepare groundwater monitoring reports</p>	<p>events</p> <p>events</p> <p>events</p> <p>events</p> <p>events</p> <p>events</p>	<p>4</p> <p>6</p> <p>10</p> <p>10</p> <p>10</p>	<p>Event = field sampling event; water level monitoring and collection and analysis of groundwater samples from monitoring wells. Includes 4 semi-annual monitoring events.</p> <p>Event = field sampling event; water level monitoring and collection and analysis of groundwater samples from monitoring wells. Includes 6 semi-annual monitoring events.</p> <p>Event = field sampling event. Includes 10 semi-annual monitoring events.</p> <p>Event = field sampling event. Includes 10 semi-annual monitoring events.</p> <p>Event = field sampling event. Includes 10 semi-annual monitoring events.</p>	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
	<p>Semi-Annual Reports Prepare a report presenting and interpreting data collected for each semi-annual event. Draft and Final versions of each report will be generated.</p> <p>Annual Reports Prepare annual report at the end of each year that will provide comprehensive data evaluation and recommendations. Assume Draft and Final versions of each report.</p> <p>e) Meetings Attend yearly meeting with agencies to discuss results of groundwater monitoring program and recommendations</p>	Agency meetings	ea	5	5 semi-annual reports for Years 1-5.	
			ea	5	5 annual reports for Years 1-5	
					See Parcel B for quantities associated with this task	
5.6	Well Abandonment/Extensions/ and Rehabilitation					Tasks to be completed by MACTEC as part of the ETCA
	<p>•Well Abandonment 38 wells abandoned in two separate events.</p> <p>•Well Rehabilitation Re-habilitate wells as necessary anticipating that some may become filled with sediment or other obstructions.</p> <p>•Well Extensions The potential requirement for well extensions will be assessed based upon the area of 2 foot cover</p>	<p>Abandon wells</p> <p>Redevelop wells as needed - 5 events - 3 wells per event</p> <p>Well Extentions</p>	<p>well</p> <p>events</p> <p>well</p>	<p>38</p> <p>2</p> <p>38</p>	<p>Navy has started well abandonment Does not include 4 other wells that are not long-term monitoring or DTW wells (PA35P01A, PA36MW02A, IR36MW17A, IR36MW128A).</p> <p>Number dependent on Navy's long-term monitoring plan Assume that one field event will be performed every 5 years to redevelop the wells (year 5 and 10)</p> <p>Changed to 38 wells (11 wells monitoring program, 27 water level only)</p>	
5.7	5-Year Reviews (2013 to 2043)	Reports			(1)	Task to be completed by MACTEC as part of the ETCA
	•Preparation of Five-Year Reviews		ea	2	Navy to complete in years 2013 and 2018. Next version would be due in 2023 which is beyond the 10 year time line. Minimal document support effort is expected for this task.	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
5.8	Implementation of Institutional Controls				The duration for implementing ICs is expected to be in perpetuity in accordance with the LUCIP presented in the RD.	Task to be completed by MACTEC as part of the ETCA
		Enforce Deed Restrictions	ea	1	One LUCIP post RACR. Approach for update of LUCIP will be defined in the LUC RD. Activities associated with the Pre-RACR and Post RACR RMP related inspections.	
		Annual Inspections/Reporting	ea	1		
		Risk Management Oversight	ea	1		
5.9	TPH Program					Task will be conducted by the Navy
6.0	Final Remedial Action Completion Report (RACR) •Final Remedial Action and Site Closure documentation	Report	ea	1	The RACR has been budgeted as one report. However consideration has been given to the remedial components being completed at different times, which will necessitate submission of up to 4 possible addenda to the RACR for the major remedial components (Post-remedial soil gas survey, capping, groundwater monitoring).	Tasks to be completed by MACTEC as part of the ETCA The soil excavation RACR to be completed by the SFRA on the basis of the Navy Tech Memo (see WBS task 5.1)
7.0	Public Involvement					Tasks to be completed by MACTEC as part of the ETCA
7.1	•Updates to the Community Involvement Plan (CIP)	Community Involvement Plan Updates	ea	0	No CIP is listed in the TSRS	
7.2	•Fact Sheets, and attendance of Citizen Advisory	Fact Sheets		15	2 fact sheets per yr for yrs 1-5 (10 fact sheets); 1 fact sheet per yr for yrs 6-10 (5 fact sheets). It's assumed that Fact Sheet printing and distribution will be performed by the SFRA.	
7.3	•Citizen Advisory Committee (CAC) meetings	CAC Meetings		20	2 meetings per yr for yrs 1-10	
8.0	Regulatory Oversight					Tasks to be managed by SFRA as per the ETCA and completed by the BCT as per the Amended FFA
		Estimated cost to be provided to the regulatory agencies.	TBD	TBD	Paid directly to agencies by SFRA. (1)	
9.0	Insurance					Insurance to be procured by SFRA as specified in the ETCA

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
		Includes Cost Cap & PLL	TBD	TBD	(1) Coverage duration is expected to be 10 years;	

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)

WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
		Insurance			Additional groundwater remediation contingencies may be needed such as Lactate or Organo-Sulfur injections.	
10.0	ETCA Administrative Support					Tasks to be completed by the SFRA as part of the ETCA
		SFRA ETCA Oversight	TBD	TBD	(1)	
11.0	Risk Assumption					Tasks to be completed by SFRA/Lennar/Mactec as defined in the ETCA
			TBD	TBD		

Notes:

(1) Concurrent activity with Parcel B work.

BCT = BRAC Cleanup Team

BRAC = Base Realignment and Closure

CAC = Citizen Advisory Committee

COCs = Chemicals of Concern

CRUP = Covenant to Restrict Use of Property

cy = Cubic Yards

DVE = Dual-Phase Vacuum Extraction

ea = Each

ETCA = Early Transfer Cooperative Agreement

GAC = Granular Activated Carbon

gw = Groundwater

HSP = Health & Safety Plan

IC = Institutional Controls

LUCs = Land Use Controls

M = Million

NA = Not Available

QAPP = Quality Assurance Project Plan

RA = Remedial Action

RACR = Remedial Action Completion Report

RAWP = Remedial Action Work Plan

RG = Remedial Goal

RMP = Risk Management Procedures

ROD = Record of Decision

SAP = Sampling & Analysis Plan

SFRA = San Francisco Redevelopment Agency

SQL = Structured Query Language

SVE = Soil Vapor Extraction

TBD = To be determined

TPH = Total Petroleum Hydrocarbons

TS = Treatability Study

VM = Vapor Monitoring

GFPR Cost Estimate
Prepared By MACTEC
"Most Likely" Quantity Estimate (Navy Allocation)
Parcel G
(10/04/2010)


WBS Task / Subtask	Description	Scoping Item	Unit	Quantity	Notes	Remarks
--------------------------	-------------	--------------	------	----------	-------	---------

VOC = Volatile Organic Compound

WBS = Work Breakdown Structure

ZVI = Zero Valent Iron

Notes: (1) Concurrent activity with Parcel G work. AOC = Areas of Concern ARIC = Area Requiring Institutional Controls CAA = Corrective Action Areas CAC = Citizen Advisory Committee CAP = Corrective Action Plan CRUP = Covenant to Restrict Use of Property cy = Cubic Yards DVE = Dual-Phase Vacuum Extraction ea = Each ESLs = Environmental Screening Levels ETCA = Early Transfer Cooperative Agreement GAC = Granular Activated Carbon gw = groundwater HSP = Health & Safety Plan IC = Institutional Controls LUCs = Land Use Controls M = Million MNA = Monitored Natural Attenuation NA = Not Available O&M = Operation and Maintenance PID = Photoionization Detector QAPP =...



■ Notes: (1) Concurrent activity with Parcel G work. AOC = Areas of Concern ARIC = Area Requiring Institutional Controls CAA = Corrective Action Areas CAC = Citizen Advisory Committee CAP = Corrective Action Plan CRUP = Covenant to Restrict Use of...