

LOWELL REGIONAL WASTEWATER UTILITY

WASTEWATER COLLECTION AND TREATMENT



SERVING LOWELL
CHELMSFORD
DRACUT
TEWKSBURY
TYNGSBORO

April 15, 2020

RE: MA0100633

To Whom It May Concern:

The following is an itemization of status and improvements for the Lowell Regional Wastewater Utility during March 2020. Enclosed is a copy of the Discharge Monitoring Report, Down Stream Notification Reports, and required NPDES permit monitoring data for this period.

The Discharge Monitoring Report is being submitted electronically through the Environmental Protection Agency NetDMR website and also via email to the Massachusetts Department of Environmental Protection.

PERMIT EXCEEDANCES:

There were no permit exceedances for the month of March 2020.

PROCESS CHANGES AND IMPROVEMENTS:

- The primary and secondary clarifiers are undergoing a complete upgrade as part of the phase 2B construction project. This has limited flow through the facility and impacted wet weather flow capacity.
 - o Primary Clarifier No.6 was taken offline for construction on 2/27.
 - Primary Clarifier No.3 was taken offline for construction on 3/26.
 - Secondary Clarifier No.2 was taken offline for construction on 3/2.
- Anoxic periods in the last cell of the aeration system have been disabled due to the fact that it is not currently needed for NO₃ control.
- A new temporary Centrisys centrifuge was commissioned on 3/18. This has replaced the previous temporary Pace centrifuge. The new unit provides for a more reliable dewatering process, which also produces a drier sludge cake.
- Thickened Waste Pump No. 744 was replaced with a temporary progressive cavity pump on 6/14/19. This is being done as part of a new sludge pump technology trial.
- The sodium bisulfite feed system is being upgraded as part of the Phase 2B construction project. The system, including the pumps, was fully upgraded and brought online 1/10.
 - o There have been operational and equipment issues associated with the new sodium bisulfite feed system since startup. These issues have resulted in the final Cl₂ residual

- spiking several times for short durations. This can be seen in the included final Cl_2 residual monitoring chart. The contractor is working to resolve the problems.
- The new bisulfite feed system was turned off and operation of the old bisulfite feed system is being used until the new feed system issues are resolved.
- The Duck Island SCADA system is being upgraded as part of the Phase 2B construction project.
 This upgrade will enhance the control, automation, and data collection capabilities of the SCADA system.
 - The Utility has been in the process of transitioning to the new system, which went live on 9/27.

ODOR COMPLAINTS:

There were no reported odor complaints during this period.

Respectfully,

Aaron Fox, Operations Manager Lowell Regional Wastewater Utility

First St. Blvd. (Rt. 110) Lowell MA 01850

PERMITTEE NAME/ADDRESS (Include Facility Name/Location if Different)

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES)

DISCHARGE MONITORING REPORT (DMR)

MONITORING PERIOD

Form Approved. OMB No. 2040-0004

NAME:

LOWELL REGIONAL WW UTILITY

ADDRESS:

451 FIRST ST BLVD LOWELL, MA 01850

FACILITY:

LOWELL REGIONAL WW UTILITY

LOCATION:

451 FIRST ST BLVD

LOWELL, MA 01850

MA0100633 PERMIT NUMBER

MM/DD/YYYY

035-A DISCHARGE NUMBER

MM/DD/YYYY

DMR MAILING ZIP CODE: 01850

MAJOR \$

(SUBR E) TREATED EFFLUENT

External Outfall

ATTN: AADON FOY ODEDATIO	ONO MANIA OED		FROM	02/04/2020	1	03/31/2020	1				NO DICOLIA	DOE	
ATTN: AARON FOX, OPERATION	JNS MANAGER		FROM	03/01/2020	то	03/31/2020					NO DISCHARGE		
PARAMETER			QUANTITY OR I	LOADING		QUALITY OR CONCENTRATION			NO. EX	FREQUENCY OF ANALYSIS	SAMPLE TYPE		
		VALUE 1	VALUE 2	VALUE 3	UNITS	VALUE 1	VALUE 2	VALUE 3	UNITS	<u> </u>	UF ANALI 313	1176	
pH	SAMPLE MEASUREMENT	******	*****	*****	*****	6.7	*****	7.1	SU	0	01/01	GR	
00400 1 0 Effluent Gross	PERMIT REQUIREMENT	IT *****	*****	****	****	6.0 MINIMUM	*****	8.3 MAXIMUM	SU		Daily	GRAB	
Solids, total suspended	SAMPLE MEASUREMENT	NT 2,469	4,382	14,374	lb/d	8.2	12.60	33.4	mg/L	0	05/07	24	
00530 1 0 Effluent Gross	PERMIT REQUIREMENT	8,006 MO AVG	12,010 WKLY AVG	Req. Mon. DAILY MX	lb/d	30 MO AVG	45 WKLY AVG	Req. Mon. DAILY MAX	mg/L		Weekdays	COMP24	
Solids, total suspended	SAMPLE MEASUREMENT	NT 40,804	*****	*****	lb/d	152.4	*****	*****	mg/L	0	05/07	24	
00530 G 0 Raw Sewage Influent	PERMIT REQUIREMENT	Req. Mon. IT MO AVG	*****	*****	lb/d	Req. Mon. MO AVG	*****	****	mg/L		Weekdays	COMP24	
TSS % Removal	SAMPLE MEASUREMENT	******	*****	*****	****	96.9	*****	****	%	0	01/30	CA	
	PERMIT REQUIREMENT	IT *****	*****	*****	****	85 MINIMUM	*****	*****	%		Monthly	CALC	
Total Nitrogen	SAMPLE MEASUREMENT	******	*****	*****	****	22.67	*****	*****	mg/L	0	01/30	CA	
Effluent Gross	PERMIT REQUIREMENT	*****	*****	*****	****	Req. Mon. MO AVG	*****	*****	mg/L		Monthly	CALC	
TKN	SAMPLE MEASUREMENT	******	*****	****	****	21.10	****	****	mg/L	0	01/30	24	
Effluent Gross	PERMIT REQUIREMENT	****** IT	*****	*****	****	Req. Mon. MO AVG	****	****	mg/L		Monthly	COMP24	
NO3,2-N	SAMPLE MEASUREMENT		*****	*****	*****	1.57	****	****	mg/L	0	01/30	24	
Effluent Gross	PERMIT REQUIREMENT	****** IT	*****	****	****	Req. Mon. MO AVG	*****	*****	mg/L		Monthly	COMP24	
Phosphorus, total (as P)	SAMPLE MEASUREMENT	******	*****	*****	****	0.90	*****	0.90	mg/L	0	01/30	24	
00665 1 0 Effluent Gross	PERMIT REQUIREMENT	IT *****	*****	*****	****	Req. Mon. MO AVG	*****	Req. Mon. DAILY MX	mg/L		Monthly	COMP24	
NAME/TITLE PRINCIPAL EXECUTIVE OFFICER										TELEP	HONE	DATE	
AARON FOX gather and er manage t information su		certify under penalty of law that the or supervision in accordance wing gather and evaluate the informat manage the system, or those offormation submitted is, to the be aware that there are significant pro-	with a system designed to a ation submitted. Based on se persons directly responsi best of my knowledge and b penalties for submitting fals	assure that qualified person on my inquiry of the person of sible for gathering the information, and delief, true, accurate, and alse information, including the	onnel properly or persons who mation, the d complete. I am	E				978 674	4-4248	04/14/2020	
TYPED OR PRINTED	OF ENATIONS SOF ENTITLEMENT		ne and imprisonment for knowing violations.			SIGNATURE OF PRINCIPAL EXECUTIVE OFFICER OR AUTHORIZED AGENT			ARE	EA CODE	NUMBER	MM/DD/YYYY	

PERMITTEE NAME/ADDRESS (Include Facility Name/Location if Different)

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES)

DISCHARGE MONITORING REPORT (DMR)

MONITORING PERIOD

то

Form Approved. OMB No. 2040-0004

LOWELL REGIONAL WW UTILITY

ADDRESS: 451 FIRST ST BLVD

NAME:

LOWELL, MA 01850 FACILITY: LOWELL REGIONAL WW UTILITY

LOCATION: 451 FIRST ST BLVD

LOWELL, MA 01850

ATTN: AARON FOX, OPERATIONS MANAGER

MA0100633 PERMIT NUMBER

MM/DD/YYYY

03/01/2020

FROM

035-A DISCHARGE NUMBER

MM/DD/YYYY

03/31/2020

DMR MAILING ZIP CODE: 01850

MAJOR \$ (SUBR E)

TREATED EFFLUENT

External Outfall

NO DISCHARGE


PARAMETER	1		QUANTITY OR I	LOADING		ر	QUALITY OR CONC	CENTRATION		NO. EX	FREQUENCY OF ANALYSIS	SAMPLE
	1	VALUE 1	VALUE 2	VALUE 3	UNITS	VALUE 1	VALUE 2	VALUE 3	UNITS	1	OF ANALTSIS	TYPE
Flow, in conduit or thru treatment plan	N SAMPLE MEASUREMEN	:NT 27.85	29.61	57.45	MGD	*****	*****	*****	*****	0	99/99	RC
50050 1 0 Effluent Gross	PERMIT REQUIREMENT	32 NT 12MO AVG	Req. Mon MO AVG	Req. Mon. DAILY MX	MGD	****	*****	****	****		Continuous	RCORDR
Chlorine, total residual	SAMPLE MEASUREMEN	*****	****	*****	*****	54.84	*****	230	ug/L	0	01/01	GR
50060 1 0 Effluent Gross	PERMIT REQUIREMENT	NT *****	****	****	*****	196 MO AVG	*****	338 DAILY MX	ug/L		Daily	GRAB
Chlorine, total residual	SAMPLE MEASUREMEN	*****	****	****	*****	52.26	*****	340	ug/L	0	99/99	RC
50060 0 0 Intake	PERMIT REQUIREMENT	NT *****	*****	****	*****	Req. Mon. MO AVG	*****	Req. Mon. DAILY MX	ug/L		Continuous	RCORDR
Ecoli	SAMPLE MEASUREMEN	*****	****	****	*****	2.87	*****	228	MPN/100m	^{lml} 0	05/07	GR
Effluent Gross	PERMIT REQUIREMENT	NT *****	****	****	****	126 MO GEO	*****	409 DAILY MX	MPN/100m	nl	Weekdays	GRAB
BOD, carbonaceous, 05 day, 20C	SAMPLE MEASUREMEN		4,833	17,920	lb/d	7.0	12.94	37.4	mg/L	0	05/07	24
80082 1 0 Effluent Gross	PERMIT REQUIREMENT	6,672 NT MO AVG	10,675 WKLY AVG	Req. Mon. DAILY MX	lb/d	25 MO AVG	40 WKLY AVG	Req. Mon. DAILY MX	mg/L		Weekdays	COMP24
BOD, carbonaceous, 05 day, 20C	SAMPLE MEASUREMEN		****	****	lb/d	169.7	*****	****	mg/L	0	05/07	24
80082 G 0 Raw Sewage Influent	PERMIT REQUIREMENT	Req. Mon. NT MO AVG	****	****	lb/d	Req. Mon. MO AVG	*****	****	mg/L		Weekdays	COMP24
BOD % Removal	SAMPLE MEASUREMEN	*****	****	****	*****	97.7	****	****	%	0	01/30	CA
Effluent	PERMIT REQUIREMENT	NT *****	****	****	*****	85 MINIMUM	*****	****	%		Monthly	CALC
NAME/TITLE PRINCIPAL EXECUTIVE OF	OFFICER					1				TELEF	PHONE	DATE
AARON FOX		certify under penalty of law that the or supervision in accordance with gather and evaluate the informat manage the system, or those information submitted is, to the be aware that there are significant p	with a system designed to a ation submitted. Based on se persons directly responsi best of my knowledge and b penalties for submitting fals	o assure that qualified perso n my inquiry of the person on a sible for gathering the information of belief, true, accurate, and alse information, including the	sonnel properly n or persons who ormation, the id complete. I am					978 67	74-4248	04/14/2020
TYPED OR PRINTED		॥॥ व	and imprisonment for know	ing violations.		SIGNATURE OF PRINCIPAL EXECUTIVE OFFICER OR AUTHORIZED AGENT			ARE	EA CODE	NUMBER	MM/DD/YY

NPDES Report (Permit NO. MA0100633)

Printed on Tue Apr 14 2020

	<u>-</u>																
Date	Plan	t Effluent	Flow	D.O.	Chlorine Residual		Residual nuous rding	Plan	t Effluer	nt pH	E-coli	Eff	luent CB	OD	E	ffluent TS	SS
	Total (MG)	Max. Hourly (MGD)	Min. Hourly (MGD)	Grab (mg/L)	Grab (mg/L)	Avg. (mg/L)	Max. (mg/L)	Min.	Max.	Grab	(cfu/ 100 ml)	(mg/L)	(lbs)	(% Rem)	(mg/L)	(lbs)	(% Rem)
01-Sun	28.42	34.94	20.25	9.4	0.01	0.00	0.04	6.8	7.0	7.0		4.8	1,137.7	97.10	9.3	2,204.3	96.36
02-Mon	28.10	33.74	20.06	8.7	0.02	0.00	0.01	6.9	7.0	7.1	5	4.1	960.9	97.64	5.6	1,312.4	97.05
03-Tue	28.10	33.35	21.15	10.6	0.07	0.00	0.01	6.8	7.0	6.8	10	3.8	890.7		4.2	984.4	
04-Wed	27.62	32.03	20.81	9.3	0.11	0.00	0.00	6.9	7.0	6.9	1	4.3	990.6		4.9	1,128.8	
05-Thu	26.87	31.81	19.93	9.3	0.15	0.00	0.00	6.9	7.0	6.9	1	3.7	829.3	99.12	5.0	1,120.6	96.47
06-Fri	26.54	30.01	19.11	10.0	0.07	0.00	0.34	6.6	7.0	7.1	1						
07-Sat	26.38	32.90	18.81	9.6	0.01	0.00	0.00	6.8	7.0	7.1							
08-Sun	25.24	32.39	18.38	9.4	0.00	0.00	0.00	6.8	7.0	7.1		4.2	883.9	97.39	4.0	841.8	97.72
09-Mon	25.52	30.70	18.78	9.2	0.01	0.00	0.00	6.9	7.0	7.0	0	3.4	723.6	98.94	3.4	723.6	97.98
10-Tue	25.14	29.68	18.50	7.6	0.01	0.00	0.00	6.8	7.0	7.1	1	2.8	587.1	98.74	3.0	629.1	97.94
11-Wed	25.08	30.08	17.94	7.4	0.01	0.00	0.00	6.9	7.0	7.0	4	3.0	627.5	98.45	3.6	753.0	97.80
12-Thu	25.28	29.83	17.89	8.6	0.02	0.00	0.00	6.9	7.0	7.1	4	6.9	1,454.8	97.18	6.3	1,328.3	95.74
13-Fri	31.89	51.44	21.57	8.5	0.07	0.01	0.19	6.7	7.0	7.0	3						
14-Sat	26.18	31.83	18.46	8.4	0.05	0.00	0.00	6.8	6.9	7.0							
15-Sun	26.05	32.39	18.03	8.4	0.00	0.00	0.01	6.8	6.9	7.0		3.5	760.3	98.02	4.2	912.4	97.68
16-Mon	25.19	29.41	17.53	8.6	0.03	0.00	0.02	6.8	6.9	7.0	4	4.4	924.5	97.67	5.1	1,071.6	97.41
17-Tue	24.62	30.25	18.26	8.5	0.01	0.01	0.03	6.8	6.9	7.1	6	4.2	862.5		4.5	924.1	
18-Wed	25.75	29.75	17.63	8.0	0.02	0.01	0.04	6.8	7.0	6.9	3	3.4	730.0	97.64	3.4	730.0	97.72
19-Thu	37.40	68.12	17.50	9.0	0.21	0.02	0.18	6.6	6.9	7.1	228	14.4	4,492.0		14.6	4,554.3	
20-Fri	25.49	30.77	19.74	11.2	0.05	0.00	0.00	6.7	6.9	6.9	1						
21-Sat	26.60	31.02	18.19	10.8	0.06	0.00	0.01	6.8	6.9	7.1							
22-Sun	24.77	31.11	16.92	10.2	0.01	0.01	0.03	6.8	6.9	7.0		5.0	1,032.7	96.56	6.8	1,404.5	97.24
23-Mon	26.01	37.89	16.78	9.8	0.03	0.03	0.08	6.8	6.9	7.1	5	14.7	3,188.9		17.0	3,687.8	
24-Tue	57.45	73.35	37.88	10.4	0.23	0.07	0.22	6.6	6.9	6.9		37.4	17,919.6		30.0	14,374.0	
25-Wed	32.39	36.15	26.12	11.0	0.07	0.01	0.05	6.7	6.8	6.9	3	4.4	1,188.6	97.53	4.9	1,323.7	94.73
26-Thu	31.21	36.63	24.38	10.6	0.11	0.01	0.03	6.7	6.9	6.9	2	3.2	833.0	97.20	4.3	1,119.3	96.74
27-Fri	30.25	33.82	25.47	9.9	0.00	0.00	0.03	6.7	6.8	7.0	0						
28-Sat	28.98	34.80	21.89	10.1	0.00	0.01	0.05	6.7	6.8	7.0	0						
29-Sun	44.69	66.89	26.49	10.7	0.05	0.03	0.15	6.6	6.8	6.9		17.1	6,372.8		33.4	12,447.6	
30-Mon	40.75	60.68	31.37	10.9	0.10	0.02	0.05	6.5	6.8	6.7	5	4.4	1,495.5		4.9	1,665.4	
31-Tue	33.83	39.22	29.84	11.5	0.11	0.01	0.05	6.6	6.7	6.8	2	3.7	1,044.0	96.16	5.5	1,551.9	94.37
Min	24.62	29.41	16.78	7.4	0.00	0.00	0.00	6.5	6.7	6.7	0	2.8	587	96.2	3.0	629	94.4
Max	57.45	73.35	37.88	11.5	0.23	0.07	0.34	6.9	7.0	7.1	228	37.4	17,920	99.1	33.4	14,374	98.0
Avg	29.61	37.64	21.15	9.5	0.05	0.008	0.05				13	7.0	2,171	97.7	8.2	2,469	96.9
Total	917.81										3	-	49,931			56,793	

Lowell Regional Wastewater Utility - MA0100633



Date (3/1/2020 to 3/31/2020)

/ Eff Chlorine Residual (SCADA 15 Min Max)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Fri, Mar 13, 2020

Dear Environmental Professionals and Interested Parties:

This report describes high-flow treatment performed at Lowell's Duck Island Clean Water Facility, as well as discharges of untreated Combined Sewer Overflows (CSOs) at the Utility's diversion structures.

High-flow treatment refers to combined stormwater and sewage that receives screening and clarification before being mixed with water receiving biological treatment. This mixture is then disinfected and discharged into the Merrimack River in full compliance with secondary treatment standards.

CSO diversions are an untreated mixture of stormwater and dilute sewage that is discharged directly into nearby receiving waters when the capacity of the treatment and transport systems are exceeded as a result of heavy rain. These diversions occur only when necessary to protect public health and safety.

Please refer to the final two pages of this report for an explanation of terms.

Wastewater Flow to Duck Island							
Daily	Peak Hourly	Instantaneous					
Flow Rate	Flow Rate	Peak Flow Rate					
(MGD)	(MGD)	(MGD)					
33.68	53.85	68.21					

		Rainfall						
	Daily	Duration	Max Hourly	Peak				
	Rainfall	Total	Rainfall	Intensity				
	(in)	(hr)	(in/hr)	(in/15-min)				
River's Edge	0.36	11	0.11	0.03				
Warren	0.39	11	0.10	0.04				

Rain data may be inaccurate during cold weather

High-Flow Treatment						
Summary						
Duration	Duration Volume					
(Minutes) (MG)						
106	, , ,					

Combined Sewer Overflows						
Summary						
Duration	Duration Volume					
(Minutes)	(Minutes) (MG)					
0	0 0.00					

Person Reporting Event: Gorden Bergeron - Lowell Water Engineering

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Fri, Mar 13, 2020

Barasford Station

	High-Flow Treatment Duck Island							
	Duration	Volume	Warren					
Time	(Minutes)	(MG)	Rain (in)					
01:00								
02:00			0.02					
03:00			0.01					
04:00			0.10					
05:00			0.10					
06:00	51	0.46	0.04					
07:00	55	0.34	0.02					
08:00								
09:00			0.01					
10:00			0.01					
11:00			0.03					
12:00			0.03					
13:00								
14:00								
15:00								
16:00								
17:00			0.02					
18:00								
19:00								
20:00								
21:00								
22:00								
23:00								

	Diversion to Merrimack River							
	Duration Volume							
Time	(Minutes)	(MG)						
01:00								
02:00								
03:00								
04:00								
05:00								
06:00								
07:00								
08:00								
09:00								
10:00								
11:00								
12:00								
13:00								
14:00								
15:00								
16:00								
17:00								
18:00								
19:00								
20:00								
21:00								
22:00								
23:00								
24:00								

Diversion Time Duration Volume (MG)	Deave	Deavel Blook Station						
Time (Minutes) Volume (MG) 01:00 02:00 03:00 04:00 05:00 06:00 07:00 08:00 09:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00								
Time (Minutes) (MG) 01:00 02:00 03:00 04:00 05:00 06:00 07:00 08:00 09:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	to B							
01:00 02:00 03:00 04:00 05:00 06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00			Volume					
02:00 03:00 04:00 05:00 06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	Time	(Minutes)	(MG)					
03:00 04:00 05:00 06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00	01:00							
04:00 05:00 06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00	02:00							
05:00 06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 23:00	03:00							
06:00 07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00	04:00							
07:00 08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	05:00							
08:00 09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 23:00	06:00							
09:00 10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	07:00							
10:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	08:00							
11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	09:00							
12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	10:00							
13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	11:00							
14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	12:00							
15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	13:00							
16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00	14:00							
17:00 18:00 19:00 20:00 21:00 22:00 23:00	15:00							
18:00 19:00 20:00 21:00 22:00 23:00	16:00							
19:00 20:00 21:00 22:00 23:00	17:00							
20:00 21:00 22:00 23:00	18:00							
21:00 22:00 23:00	19:00							
22:00 23:00	20:00							
23:00	21:00							
	22:00							
24:00	23:00							
	24:00							

Beaver Brook Station

High-Flow Treatment Duck Island								
	Total Total Total							
24	Duration	Volume	Rainfall					
Hour	Hour (Minutes) (MG) (in)							
	106 0.80 0.39							

	Barasford Station To Merrimack River								
	Total	Total							
24	Duration	Volume							
Hour (Minutes) (MG)									

Beaver Brook Station To Beaver Brook				
	Total Total			
24	Duration	Volume		
Hour	(Minutes) (MG)			

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Fri, Mar 13, 2020

Merrimack Station Diversion to Merrimack River

to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Read Station Diversion to Merrimack River

to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Tilden Station Diversion to Merrimack River

to Mellinack Kivel		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Merrimack Station	
To Merrimack River	

TO MICHTIMACK IXIVCI		
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)
	0	

	Read Station
To	Merrimack River

	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Tilden Station To Merrimack River

10 Memmack River			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Fri, Mar 13, 2020

	Walker Station Diversion		
	errimack		
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			

Warren Station Diversion to Concord River			
Time	Duration	Volume	Warren
	(Minutes)	(MG)	Rain (in)
01:00			
02:00			0.02
03:00			0.01
04:00			0.10
05:00			0.10
06:00			0.04
07:00			0.02
08:00			
09:00			0.01
10:00			0.01
11:00			0.03
12:00			0.03
13:00			
14:00			
15:00			
16:00			
17:00			0.02
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

West Station Diversion to Merrimack River		
to wie	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Walker Station To Merrimack River					
Total Total					
24	Duration Volume				
Hour	(Minutes) (MG)				

23:00 24:00

Warren Station				
To Concord River				
	Total Total Total			
24	24 Duration Volume Rainfall			
Hour (Minutes) (MG) (in)				
0.39				

West Station To Merrimack River				
Total Total				
24	Duration Volume			
Hour	(Minutes) (MG)			

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Fri, Mar 13, 2020

Definitions and Abbreviations:

Flow Reporting Terms:

MG:

Volume in million gallons, (e.g. 2 MG = 2 million gallons)

MGD:

Flow rate in million gallons per day (e.g. a rate of 1 MGD sustained for 1 day would result in a volume of 1 MG)

Daily Flow Rate, million gallons per day (MGD):

Million gallons of flow treated at Duck Island

Peak Hourly Flow Rate (MGD):

The highest flow rate treated at Duck Island over a rolling one-hour period

Instantaneous Peak Flow Rate (MGD):

The highest flow rate treated at Duck Island at any moment of the day

Duration (Minutes):

Number of minutes in a given hour or over the course of the day a flow was measured

Weather Reporting Terms:

Rainfall Measurement:

Rainfall is measured by Lowell's network of rain gauges

Daily Rainfall, inches (in):

The total depth of rainfall measured by each rain gauge over the course of the day

Maximum Hourly Rainfall (in/hr):

The greatest total depth of rainfall measured by a rain gauge in one hour

Peak Intensity, inches per 15 minutes (in/15-min):

The greatest total depth of rainfall received in any 15-minute period.

Duration (Hour):

The number of hours in the day during which it rained.



Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Thu, Mar 19, 2020

Dear Environmental Professionals and Interested Parties:

This report describes high-flow treatment performed at Lowell's Duck Island Clean Water Facility, as well as discharges of untreated Combined Sewer Overflows (CSOs) at the Utility's diversion structures.

High-flow treatment refers to combined stormwater and sewage that receives screening and clarification before being mixed with water receiving biological treatment. This mixture is then disinfected and discharged into the Merrimack River in full compliance with secondary treatment standards.

CSO diversions are an untreated mixture of stormwater and dilute sewage that is discharged directly into nearby receiving waters when the capacity of the treatment and transport systems are exceeded as a result of heavy rain. These diversions occur only when necessary to protect public health and safety.

Please refer to the final two pages of this report for an explanation of terms.

Wastewater Flow to Duck Island				
Daily Peak Hourly Instantaneous				
Flow Rate	Flow Rate Flow Rate Peak Flow Rate			
(MGD) (MGD) (MGD)				
38.63	68.68	72.64		

	Rainfall			
	Daily	Duration	Max Hourly	Peak
	Rainfall	Total	Rainfall	Intensity
	(in)	(hr)	(in/hr)	(in/15-min)
River's Edge	0.57	11	0.14	0.04
Warren	0.61	12	0.14	0.04

Rain data may be inaccurate during cold weather

High-Flow Treatment		
Summary		
Duration Volume		
(Minutes) (MG)		
387	4.80	

Combined Sewer Overflows			
Summary			
Duration Volume			
(Minutes)	(Minutes) (MG)		
0.00			

Person Reporting Event: Gorden Bergeron - Lowell Water Engineering

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Thu, Mar 19, 2020

High-Flow Treatment Duck Island			
	Duration	Volume	Warren
Time	(Minutes)	(MG)	Rain (in)
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			0.04
07:00			0.14
08:00	17	0.36	0.10
09:00	60	0.85	0.07
10:00	60	0.84	0.12
11:00	60	0.98	0.05
12:00	60	0.83	0.01
13:00	60	0.60	0.03
14:00	60	0.29	0.01
15:00	10	0.05	0.02
16:00			0.01
17:00			0.01
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			

Barasford Station Diversion to Merrimack River			
to me	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Deaver Brook Station				
	Diversion			
to B	to Beaver Brook			
	Duration	Volume		
Time	(Minutes)	(MG)		
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00				
18:00				
19:00				
20:00				
21:00				
22:00				
23:00				
24:00				

Beaver Brook Station

High-Flow Treatment Duck Island				
Total Total Total				
24	24 Duration Volume Rainfall			
Hour (Minutes) (MG) (in)				
387 4.80 0.61				

Barasford Station To Merrimack River				
	Total Total			
24	Duration Volume			
Hour	Hour (Minutes) (MG)			

Beaver Brook Station To Beaver Brook				
	Total Total			
24	Duration	Volume		
Hour	(Minutes)	(MG)		

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Thu, Mar 19, 2020

Merrimack Station Diversion to Merrimack River

Diversion			
to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Read Station Diversion to Merrimack River

to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Tilden Station Diversion to Merrimack River

to Merrimack River			
Duration	Volume		
(Minutes)	(MG)		
	Duration		

Merrimack Station To Merrimack River

	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Read Station To Merrimack River

10 Meninack Kivei			
	Total	Total	
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Tilden Station To Merrimack River

10 MCHIHIACK MIVE		
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Thu, Mar 19, 2020

Walker Station Diversion to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		

Warren Station Diversion to Concord River			
Time	Duration	Volume	Warren
	(Minutes)	(MG)	Rain (in)
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			0.04
07:00			0.14
08:00			0.10
09:00			0.07
10:00			0.12
11:00			0.05
12:00			0.01
13:00			0.03
14:00			0.01
15:00			0.02
16:00			0.01
17:00			0.01
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

West Station Diversion to Merrimack River					
to Me					
Time	Duration Volume				
Time	(Minutes)	(MG)			
01:00					
02:00					
03:00					
04:00					
05:00					
06:00					
07:00					
08:00					
09:00					
10:00					
11:00					
12:00					
13:00					
14:00					
15:00					
16:00					
17:00					
18:00					
19:00					
20:00					
21:00					
22:00					
23:00					
24:00					

Walker Station To Merrimack River				
	Total Total			
24	Duration Volume			
Hour	(Minutes)	(MG)		

22:00 23:00 24:00

Warren Station To Concord River				
	10 Conce	na Kivei		
	Total	Total	Total	
24	Duration	Volume	Rainfall	
Hour	(Minutes)	(MG)	(in)	
0.61				

West Station To Merrimack River				
	Total Total			
24	Duration	Volume		
Hour	(Minutes)	(MG)		

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Thu, Mar 19, 2020

Definitions and Abbreviations:

Flow Reporting Terms:

MG:

Volume in million gallons, (e.g. 2 MG = 2 million gallons)

MGD:

Flow rate in million gallons per day (e.g. a rate of 1 MGD sustained for 1 day would result in a volume of 1 MG)

Daily Flow Rate, million gallons per day (MGD):

Million gallons of flow treated at Duck Island

Peak Hourly Flow Rate (MGD):

The highest flow rate treated at Duck Island over a rolling one-hour period

Instantaneous Peak Flow Rate (MGD):

The highest flow rate treated at Duck Island at any moment of the day

Duration (Minutes):

Number of minutes in a given hour or over the course of the day a flow was measured Weather Reporting Terms:

Rainfall Measurement:

Rainfall is measured by Lowell's network of rain gauges

Daily Rainfall, inches (in):

The total depth of rainfall measured by each rain gauge over the course of the day

Maximum Hourly Rainfall (in/hr):

The greatest total depth of rainfall measured by a rain gauge in one hour

Peak Intensity, inches per 15 minutes (in/15-min):

The greatest total depth of rainfall received in any 15-minute period.

Duration (Hour):

The number of hours in the day during which it rained.



Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Tue, Mar 24, 2020

Dear Environmental Professionals and Interested Parties:

This report describes high-flow treatment performed at Lowell's Duck Island Clean Water Facility, as well as discharges of untreated Combined Sewer Overflows (CSOs) at the Utility's diversion structures.

High-flow treatment refers to combined stormwater and sewage that receives screening and clarification before being mixed with water receiving biological treatment. This mixture is then disinfected and discharged into the Merrimack River in full compliance with secondary treatment standards.

CSO diversions are an untreated mixture of stormwater and dilute sewage that is discharged directly into nearby receiving waters when the capacity of the treatment and transport systems are exceeded as a result of heavy rain. These diversions occur only when necessary to protect public health and safety.

Please refer to the final two pages of this report for an explanation of terms.

Wastewater Flow to Duck Island			
		<u>iano</u>	
Daily	Daily Peak Hourly Instantaneous		
Flow Rate	Peak Flow Rate		
(MGD)	(MGD)	(MGD)	
58.14	75.86	91.10	

	Rainfall			
	Daily	Duration	Max Hourly	Peak
	Rainfall	Total	Rainfall	Intensity
	(in)	(hr)	(in/hr)	(in/15-min)
River's Edge	1.17	12	0.18	0.06
Warren	1.34	11	0.30	0.09

Rain data may be inaccurate during cold weather

High-Flow Treatment		
Summary		
Duration Volume		
(Minutes) (MG)		
1,260 15.51		

Combined Sewer Overflows		
Summary		
Duration	Volume	
(Minutes)	(MG)	

Person Reporting Event: Gorden Bergeron - Lowell Water Engineering

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Tue, Mar 24, 2020

High-Flow Treatment Duck Island			
	Duration	Volume	Warren
Time	(Minutes)	(MG)	Rain (in)
01:00	34	0.29	0.14
02:00	60	0.92	0.16
03:00	60	1.00	0.14
04:00	60	0.98	0.06
05:00	60	1.05	0.06
06:00	60	0.97	0.04
07:00	60	0.88	0.03
08:00	60	0.93	0.03
09:00	60	1.30	
10:00	60	0.70	0.17
11:00	60	0.85	0.30
12:00	60	1.06	0.21
13:00	60	1.03	
14:00	60	0.99	
15:00	60	0.78	
16:00	60	0.48	
17:00	60	0.32	
18:00	60	0.26	
19:00	60	0.21	
20:00	60	0.17	
21:00	60	0.24	
22:00	26	0.10	
23:00			

	Barasford Station Diversion			
	to Merrimack River			
	Duration	Volume		
Time	(Minutes)	(MG)		
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00				
18:00				
19:00				
20:00				
21:00				
22:00				
23:00				
24:00				

Diversion to Beaver Brook			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Beaver Brook Station

High-Flow Treatment Duck Island				
	Total Total Total			
24	Duration	Volume	Rainfall	
Hour	(Minutes)	(MG)	(in)	
1,260 15.51 1.34				

Barasford Station To Merrimack River				
Total Total				
24 Duration Volume				
Hour (Minutes) (MG)				

Beaver Brook Station To Beaver Brook		
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Tue, Mar 24, 2020

Merrimack Station Diversion to Merrimack River

to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Read Station Diversion to Merrimack River

to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Tilden Station Diversion to Merrimack River

to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Merrimack Station To Merrimack River

		_
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Read Station
To Merrimack River

	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

	Tilden Station
To	Merrimack River

10 Meninack Men		
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Tue, Mar 24, 2020

Walker Station				
Diversion to Merrimack River				
	Duration Volume			
Time	(Minutes)	(MG)		
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00				
18:00				
19:00				
20:00				
21:00				

Warren Station Diversion to Concord River			
Time	Duration	Volume	Warren
	(Minutes)	(MG)	Rain (in)
01:00			0.14
02:00			0.16
03:00			0.14
04:00			0.06
05:00			0.06
06:00			0.04
07:00			0.03
08:00			0.03
09:00			
10:00			0.17
11:00			0.30
12:00			0.21
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

West Station Diversion to Merrimack River					
Duration Volume					
Time	(Minutes)	(MG)			
01:00					
02:00					
03:00					
04:00					
05:00					
06:00					
07:00					
08:00					
09:00					
10:00					
11:00					
12:00					
13:00					
14:00					
15:00					
16:00					
17:00					
18:00					
19:00					
20:00					
21:00					
22:00					
23:00					
24:00					

Walker Station To Merrimack River			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

22:00 23:00 24:00

Warren Station To Concord River			
	Total	Total	Total
24	Duration	Volume	Rainfall
Hour	(Minutes)	(MG)	(in)
			1.34

West Station To Merrimack River			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Tue, Mar 24, 2020

Definitions and Abbreviations:

Flow Reporting Terms:

MG:

Volume in million gallons, (e.g. 2 MG = 2 million gallons)

MGD:

Flow rate in million gallons per day (e.g. a rate of 1 MGD sustained for 1 day would result in a volume of 1 MG)

Daily Flow Rate, million gallons per day (MGD):

Million gallons of flow treated at Duck Island

Peak Hourly Flow Rate (MGD):

The highest flow rate treated at Duck Island over a rolling one-hour period

Instantaneous Peak Flow Rate (MGD):

The highest flow rate treated at Duck Island at any moment of the day

Duration (Minutes):

Number of minutes in a given hour or over the course of the day a flow was measured Weather Reporting Terms:

Rainfall Measurement:

Rainfall is measured by Lowell's network of rain gauges

Daily Rainfall, inches (in):

The total depth of rainfall measured by each rain gauge over the course of the day

Maximum Hourly Rainfall (in/hr):

The greatest total depth of rainfall measured by a rain gauge in one hour

Peak Intensity, inches per 15 minutes (in/15-min):

The greatest total depth of rainfall received in any 15-minute period.

Duration (Hour):

The number of hours in the day during which it rained.



Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Sun, Mar 29, 2020

Dear Environmental Professionals and Interested Parties:

This report describes high-flow treatment performed at Lowell's Duck Island Clean Water Facility, as well as discharges of untreated Combined Sewer Overflows (CSOs) at the Utility's diversion structures.

High-flow treatment refers to combined stormwater and sewage that receives screening and clarification before being mixed with water receiving biological treatment. This mixture is then disinfected and discharged into the Merrimack River in full compliance with secondary treatment standards.

CSO diversions are an untreated mixture of stormwater and dilute sewage that is discharged directly into nearby receiving waters when the capacity of the treatment and transport systems are exceeded as a result of heavy rain. These diversions occur only when necessary to protect public health and safety.

Please refer to the final two pages of this report for an explanation of terms.

Wastewater Flow to Duck Island			
Daily	Peak Hourly Instantaneous		
Flow Rate	Flow Rate	Peak Flow Rate	
(MGD)	(MGD)	(MGD)	
44.91	68.65	74.83	

	Rainfall			
	Daily Duration Max Hourly Peak			
	Rainfall	Total	Rainfall	Intensity
	(in)	(hr)	(in/hr)	(in/15-min)
River's Edge	0.77	22	0.15	0.11
Warren	0.89	23	0.20	0.17

Rain data may be inaccurate during cold weather

High-Flow Treatment		
Summary		
Duration Volume		
(Minutes) (MG)		
736 8.15		

Combined Sewer Overflows		
Summary		
Duration Volume		
(Minutes) (MG)		
31 0.53		

Person Reporting Event: Gorden Bergeron - Lowell Water Engineering

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Sun, Mar 29, 2020

High-Flow Treatment Duck Island			
	Duration	Volume	Warren
Time	(Minutes)	(MG)	Rain (in)
01:00			
02:00			0.02
03:00			0.02
04:00			0.04
05:00			0.03
06:00			0.02
07:00			0.01
08:00			0.01
09:00			0.02
10:00			0.03
11:00			0.06
12:00	46	0.47	0.01
13:00	60	0.35	0.09
14:00	60	0.81	0.10
15:00	60	0.92	0.02
16:00	60	0.85	0.01
17:00	60	0.60	0.04
18:00	60	0.49	0.02
19:00	60	0.44	0.02
20:00	60	0.36	0.02
21:00	40	0.26	0.20
22:00	50	0.86	0.08
23:00	60	0.92	0.01

Barasford Station Diversion to Merrimack River		
to Me		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Diversion to Beaver Brook		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Beaver Brook Station

High-Flow Treatment Duck Island					
	Total Total Total				
24	24 Duration Volume Rainfall				
Hour	(in)				
	736 8.15 0.89				

60

0.82

0.01

Barasford Station To Merrimack River				
Total Total				
24 Duration Volume				
Hour (Minutes) (MG)				

Beaver Brook Station To Beaver Brook			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Sun, Mar 29, 2020

Merrimack Station Diversion to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		

Read Station Diversion			
_	to Merrimack River		
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

	Tilden Station Diversion			
	errimack			
	Duration Volum			
Time	(Minutes)	(MG)		
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00				
18:00				
19:00				
20:00				
21:00				
22:00				
23:00				
24:00				

Merrimack Station To Merrimack River			
	Total Total		
24	Duration Volume		
Hour	(Minutes)	(MG)	
	31 0.53		

31

0.53

21:00 22:00 23:00

Read Station To Merrimack River			
	Total Total		
24	Duration	Volume	
Hour	(Minutes) (MG)		

Tilden Station To Merrimack River			
	Total Total		
24	Duration Volume		
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Sun, Mar 29, 2020

Warren Station

		•	
	Walker Station		
	Diversior errimack		
to ivie	Duration	Volume	
Time	(Minutes)	(MG)	
01:00	(Williates)	(IVIG)	
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			

	Diversion		
	to Conco		
Time	Duration	Volume	Warren
	(Minutes)	(MG)	Rain (in)
01:00			
02:00			0.02
03:00			0.02
04:00			0.04
05:00			0.03
06:00			0.02
07:00			0.01
08:00			0.01
09:00			0.02
10:00			0.03
11:00			0.06
12:00			0.01
13:00			0.09
14:00			0.10
15:00			0.02
16:00			0.01
17:00			0.04
18:00			0.02
19:00			0.02
20:00			0.02
21:00			0.20
22:00			80.0
23:00			0.01
24:00			0.01

West Station Diversion		
to Me	errimack	River
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		
22:00		
23:00		
24:00		

Walker Station To Merrimack River		
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Warren Station To Concord River			
	Total	Total	Total
24	Duration	Volume	Rainfall
Hour	(Minutes)	(MG)	(in)
	0.89		

West Station To Merrimack River		
24	Total Duration	Total Volume
Hour	(Minutes)	(MG)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Sun, Mar 29, 2020

Definitions and Abbreviations:

Flow Reporting Terms:

MG:

Volume in million gallons, (e.g. 2 MG = 2 million gallons)

MGD:

Flow rate in million gallons per day (e.g. a rate of 1 MGD sustained for 1 day would result in a volume of 1 MG)

Daily Flow Rate, million gallons per day (MGD):

Million gallons of flow treated at Duck Island

Peak Hourly Flow Rate (MGD):

The highest flow rate treated at Duck Island over a rolling one-hour period

Instantaneous Peak Flow Rate (MGD):

The highest flow rate treated at Duck Island at any moment of the day

Duration (Minutes):

Number of minutes in a given hour or over the course of the day a flow was measured **Weather Reporting Terms:**

Rainfall Measurement:

Rainfall is measured by Lowell's network of rain gauges

Daily Rainfall, inches (in):

The total depth of rainfall measured by each rain gauge over the course of the day

Maximum Hourly Rainfall (in/hr):

The greatest total depth of rainfall measured by a rain gauge in one hour

Peak Intensity, inches per 15 minutes (in/15-min):

The greatest total depth of rainfall received in any 15-minute period.

Duration (Hour):

The number of hours in the day during which it rained.



Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Mon, Mar 30, 2020

Dear Environmental Professionals and Interested Parties:

This report describes high-flow treatment performed at Lowell's Duck Island Clean Water Facility, as well as discharges of untreated Combined Sewer Overflows (CSOs) at the Utility's diversion structures.

High-flow treatment refers to combined stormwater and sewage that receives screening and clarification before being mixed with water receiving biological treatment. This mixture is then disinfected and discharged into the Merrimack River in full compliance with secondary treatment standards.

CSO diversions are an untreated mixture of stormwater and dilute sewage that is discharged directly into nearby receiving waters when the capacity of the treatment and transport systems are exceeded as a result of heavy rain. These diversions occur only when necessary to protect public health and safety.

Please refer to the final two pages of this report for an explanation of terms.

Wastewater Flow to Duck Island			
Daily	Daily Peak Hourly Instantaneous		
Flow Rate	Flow Rate	Peak Flow Rate	
(MGD)	(MGD)	(MGD)	
41.41	62.59	62.15	

	Rainfall				
	Daily Duration Max Hourly Peak				
	Rainfall	Total	Rainfall	Intensity	
	(in)	(hr)	(in/hr)	(in/15-min)	
River's Edge	0.14	7	0.05	0.02	
Warren	0.15	6	0.05	0.02	

Rain data may be inaccurate during cold weather

High-Flow Treatment		
Summary		
Duration Volume		
(Minutes) (MG)		
282 2.72		

Combined Sewer Overflows			
Summary			
Duration Volume			
(Minutes) (MG)			

Person Reporting Event: Gorden Bergeron - Lowell Water Engineering

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Mon, Mar 30, 2020

Barasford Station

ŀ	High-Flow Treatment Duck Island			
	Duration	Volume	Warren	
Time	(Minutes)	(MG)	Rain (in)	
01:00	60	0.75		
02:00	60	0.65		
03:00	60	0.65		
04:00	60	0.48		
05:00	42	0.19		
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00			0.02	
18:00			0.03	
19:00			0.05	
20:00			0.03	
21:00				
22:00			0.01	
23:00				

Diversion to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Beaver Brook Station Diversion to Beaver Brook				
10 2	Duration Volume			
Time	(Minutes)	(MG)		
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00				
18:00				
19:00				
20:00				
21:00				
22:00				
23:00				
24:00				

High-Flow Treatment Duck Island					
Total Total Total					
24	24 Duration Volume Rainfall				
Hour (Minutes) (MG) (in)					
	282 2.72 0.15				

0.01

Barasford Station To Merrimack River			
Total Total			
24 Duration Volume			
Hour (Minutes) (MG)			

Beaver Brook Station To Beaver Brook			
Total Total			
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Mon, Mar 30, 2020

Merrimack Station Diversion to Merrimack River

DIVELSION			
to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Read Station Diversion to Merrimack River

to Merrimack River			
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Tilden Station Diversion to Merrimack River

to Merrimack River			
Duration	Volume		
(Minutes)	(MG)		
	Duration		

Merrimack Station To Merrimack River

	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

	Read Station
To	Merrimack River

_		_
	Total	Total
24	Duration	Volume
Hour	(Minutes)	(MG)

Tilden Station To Merrimack River

10 Mellillack nivel			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Mon, Mar 30, 2020

Walker Station Diversion to Merrimack River		
	Duration	Volume
Time	(Minutes)	(MG)
01:00		
02:00		
03:00		
04:00		
05:00		
06:00		
07:00		
08:00		
09:00		
10:00		
11:00		
12:00		
13:00		
14:00		
15:00		
16:00		
17:00		
18:00		
19:00		
20:00		
21:00		

Warren Station Diversion to Concord River				
Time	Time Duration Volume Warrer			
	(Minutes)	(MG)	Rain (in)	
01:00				
02:00				
03:00				
04:00				
05:00				
06:00				
07:00				
08:00				
09:00				
10:00				
11:00				
12:00				
13:00				
14:00				
15:00				
16:00				
17:00			0.02	
18:00			0.03	
19:00			0.05	
20:00			0.03	
21:00				
22:00			0.01	
23:00				
24:00			0.01	

V	West Station		
40 M	Diversion		
to IVI	to Merrimack River		
	Duration	Volume	
Time	(Minutes)	(MG)	
01:00			
02:00			
03:00			
04:00			
05:00			
06:00			
07:00			
08:00			
09:00			
10:00			
11:00			
12:00			
13:00			
14:00			
15:00			
16:00			
17:00			
18:00			
19:00			
20:00			
21:00			
22:00			
23:00			
24:00			

Walker Station To Merrimack River			
	Total Total		
24	Duration	Volume	
Hour	(Minutes)	(MG)	

22:00 23:00 24:00

Warren Station			
To Concord River			
	Total Total Total		
24	Duration	Volume	Rainfall
Hour	(Minutes)	(MG)	(in)
0.15			

West Station To Merrimack River		
24 Hour	Total Duration (Minutes)	Total Volume (MG)

Downstream Notification Report NPDES Permit No: MA0100633

Date of Event: Mon, Mar 30, 2020

Definitions and Abbreviations:

Flow Reporting Terms:

MG:

Volume in million gallons, (e.g. 2 MG = 2 million gallons)

MGD:

Flow rate in million gallons per day (e.g. a rate of 1 MGD sustained for 1 day would result in a volume of 1 MG)

Daily Flow Rate, million gallons per day (MGD):

Million gallons of flow treated at Duck Island

Peak Hourly Flow Rate (MGD):

The highest flow rate treated at Duck Island over a rolling one-hour period

Instantaneous Peak Flow Rate (MGD):

The highest flow rate treated at Duck Island at any moment of the day

Duration (Minutes):

Number of minutes in a given hour or over the course of the day a flow was measured **Weather Reporting Terms:**

Rainfall Measurement:

Rainfall is measured by Lowell's network of rain gauges

Daily Rainfall, inches (in):

The total depth of rainfall measured by each rain gauge over the course of the day

Maximum Hourly Rainfall (in/hr):

The greatest total depth of rainfall measured by a rain gauge in one hour

Peak Intensity, inches per 15 minutes (in/15-min):

The greatest total depth of rainfall received in any 15-minute period.

Duration (Hour):

The number of hours in the day during which it rained.

