

Letter of Transmittal

TRANSMITTAL No.

DATE: 10/03/2016

Phone: (716) 282-5244

Fax: (716) 282-5245

TO: US EPA - Region II

> Air Compliance Branch 290 Broadway, 21st Floor New York, NY 10007-1866

PROJECT:

16-679-

Environmental Remediation Abatement at 3625

Highland Avenue

RE: Bldg#3 EPA Notification

We are sending the following:

ITEM#	DOCUMENT		COPIES	STATUS	REMARKS
1	EPA Notification		2	Sent	
2	Self-addressed Enve	elope	1	Sent	
		Submitted For:	Action Taken:		The state of the s
		⊠Approval Your Use □ As Requested □ Review & Comment □ Document Request	☐ Approved A ☐ Approved A ☐ Return Afte ☐ Resubmit ☐ Submit ☐ Returned ☐ Returned	s Noted r Loan	
Additi	onal Notes:				
Сору	То:				
			-		nmy Sparks t Coordinator

U.S. EPA NOTIFICATION OF DEMOLITION AND RENOVATION

Page 1 of 2

Operator Project # 16-679 Po	stmark		Dat	te Received		Notification #		
I. Type of Notification (check on	e): 🗸 O	riginal		Revised	Can	celed		
II. Facility Description								
Address: 3625 Highland Ave	Building Name: Building #3 Former Union Carbide Office Complex							
City: Niagara Falls								
Site Location : Building #3				Zip code		county.		
Building Size (square feet): 11200		#	# of Flo	oors: 2 + p	enthouse	Age in Years: 60)+/-	
Building Size (square feet): 11200 # of Floors: 2 + penthouse Age in Years: 60+/- Present Use: Vacant Prior Use: office								
III. Type of Operation (check one)	: 🖊 Demo	Ordered De	emo [Renovation	on Emergen	cy Renovation	Fire Training	
IV. Is Asbestos Present? (check or	ne): 🗸 Yes	☐ No)	3.7		J. C. Blance		
V. Facility Information	See							
Owner Name: <u>City of Niag</u> a	ara Falls							
Address: 745 Main Street								
City: Niagara Falls						Zip Code: 14302-0069		
Contact: Mike Desantis			•	(716) 286	6-4410	Fax: (716) 286	-4348	
Removal Contractor Name:	Mark Cerrone	e, Inc. #294	422					
Address: PO Box 3009								
City: Niagara Falls					Zip Code: 14304			
Contact: John McCune	Telephone: (716) 282-524							
Other Operator (demolition							-	
	Address:							
					Zip Code:			
Contact: Telephone: () Fax:								
	, and to total the quantity of taxe, and							
Category I and Category II non-friable ACM:								
Complete building inspection. Bulk Sampling per ELAP protocols performed by LaBella Associates.								
VII. Approximate Amount of Asbestos Materials:								
	RACM to be Removed		No	Non-friable Asbestos Material to be Removed		Non-friable Asbestos Material NOT to be Removed		
			Ca	ategory I	Category II	Category I	Category II	
Pipes (linear feet)				950	10			
Surface Area (square feet)				1780	12668			
Facility Components (cubic feet)								
VIII. Scheduled Dates Demolition or Renovation: Start: Complete:								
IX. Dates for Asbestos Removal (. Dates for Asbestos Removal (MM/DD/YY) Start: 10/17/16 Complete: 10/17/17							
Days of the Week: Monday	Tuesday	Wednesda	ay	Thursday	Friday	Saturday	Sunday	
Hours of Operation: 6am-12am	6am-12am	6am-12a		6am-12an	n 6am-12am			

U.S. EPA NOTIFICATION OF DEMOLITION AND RENOVATION

Page 2 of 2

X.	Description of planned Demolition or Renovation work to be performed and method(s) to be employed, including demolition or renovation techniques to be used and description of affected facility components:							
Wet Method	ds							
XI.	Description of work practices and engineering controls to be used to comply with the requirements, including asbestos removal and waste handling emission control procedures:							
HEPA water.		Respirators, Decon, Negative Pressure		oval by wet metho	ods only, using amended			
XII.	Waste Ti	ransporter #1			M.			
	Name:	Mark Cerrone, Inc						
	Address:	PO Box 3009	300 33					
	City:	Niagara Falls	State:	New York	Zip Code: 14304			
	Contact:	John McCune	Telephone:	(716)282-5244				
	Waste Transporter #2							
	Name:							
	Address:				•			
	City:		State:		Zip Code:			
	Contact:		Telephone:	()				
XIII.	Waste Di	sposal		10.00				
	Name:	Allied Waste						
	Address:	5600 Niagara Falls Blvd.						
	City:	Niagara Falls	State:	New York	Zip Code: 14304			
	Contact:	David Hanson	Telephone:	(716) 285-3344	4			
XIV.	Emergency Demolition (complete Item XIV only if this project is an Emergency Demo.)							
		Attach a copy of the Order to this notice.						
	 Name of Authority Issuing Order: Title: Authority of Order (Citation of Code): 							
		Date of Order (MM/DD/YY):	-344	Doto	Ordered to Regin			
XV.	4. Date of Order (MM/DD/YY): Date Ordered to Begin Emergency Renovation (Attach separate sheet with the following information if project is Emergency Renovation.)							
74.	1. Date and Hour of the Emergency:							
	2. Description of the Sudden, Unexpected Event:							
	3. Explanation of how the event caused unsafe conditions or equipment damage or an unreasonable financial burden.							
XVI.	Descripti	on of procedures to be followed in the event tha	nt unexpected RAC	M is found or non-fr	riable ACM becomes f			
Notify ow		I, pulverized, or reduced to powder. area, test suspected material, clean up accordingly.	Keep area wet using ar	mended water	ŕ			
•		, , , , , , , , , , , , , , , , , , , ,		nonded water.	•			
XVII.	I certify t	that an individual trained in the provisions of N	ESHAP (40 CFR PA	ART 61, SUBPART I	M) will be on -site during the			
	Demolition or Renovation, and evidence that the required training has been accomplished by this person will be available during normal business hours.							
	Cho	hu Ma Cans	10/02/16	John McCours	D			
	- Ga	Signature of Owner/Operator	10/03/16 Date		Project Manager			
	V	-						
XVIII.	I acknowledge the existence of laws prohibiting the submission of false or misleading statements, and I certify that facts							
	contained in this notification are true, accurate, and complete.							
		My Mc and	10/03/16	John McCune	, Project Manager			
	17	Signature of Owner/Operator	Date	Type or P	rint Name and Title			