Monsanto

(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE

April 22, 1985

cc: L. Bumbicka--

SUBJECT

Status Report on CEA 3808

K. Lichtenheld - CS6G

R. Nelson

K. Petterson

O. Shipley

B. Steketee

REFERENCE

TO.

P. Hoemann

Repair of four joints between ICC and IDD was successful, but another joint was questionable. A retest will be done this week.

Another repair has been undertaken on the tie-in at Junction 1B. Retest Wednesday.

Line 34 tie-in point has been exposed and cut for tile change.

Line 35 is (12" from 1FF) approximately 80% complete.

Soldier beams pulled and backfill continues between 1BB and 1CC.

Soldier beams driven east to just past 7AA.

Began shoring up area near track 8E with sheet piling so work can safely proceed around chlorine cars.

Good test achieved on Box 1CC.

Sandblasting manholes.

Water table in control with five dewatering pumps running.

T. Carrico

Operation Foreman

and the same of th

ske

MGK 4084750