

157041

Monsanto

FROM  
(NAME-LOCATION-PHONE) R. L. Nelson / WCK

DATE September 20, 1985

SUBJECT ACL WASTE STREAM

REFERENCE

TO Ralph Martini/Ken Peterson

L. Bumbicka  
K. Kennedy  
R. Lauer  
G. Grundmann - CS6G  
B. Steketee

The present scheduled "maintenance turnaround" for Dept. 251 (ACL) is to begin 11/12/85. The minimum outage presently scheduled is 12 days.

During the first day or day and a half, the department will be in a "washdown" phase. Upon completion of the washdown, sewer flows will be minimized. There will be no major process flows in the existing 15" or 18". A small quantity of water will be flowing from the treatment facilities during this period.

The existing flows in the 18" sewer from the treatment facilities are: 450 gpm; temperature of 20° to 30°C and a ph of 1 to 1.5.

The suggested material of construction for the flume thru M.H. 1-DD for this stream is Fibercast CL 2030 piping.

*R. L. Nelson*  
R. L. Nelson

dm

WCK 4084577

IN 1120