

MONSANTO

From: K.W. Lichtenheld CS6G Corporate Engineering (6627)

Date: August 12, 1985

cc: D.R. Bowers CS6G

L.V. Bumbicka 1740

Subj: Project Coordination Meeting

R.J. Geile CS6G

L.C. Kreh F2ED

Re: CEA 3808 - Main South Trunk Sewer

B.W. Steketee 1740

F.A. Mayse CS6G

TO: T.N. Carrico 1740\*

G.A. Grundmann CS6G

\*Present at meeting

R.C. Martini 1740\*

R.L. Nelson 1740\*

K.W. Petterson 1740\*

O.N. Shipley 1740\*

Following are minutes of the meeting held at the CED construction trailers on 8/9/85 at 9:00 a.m.

1. Repair of cracked VCP at L-35

Discussed various methods of repair for the cracked pipe. Lichtenheld & Nelson stated that there is no known method of repair that would be permanent and satisfactory for this project except to completely remove the cracked pieces of VCP.

2. Investigation of possible underground obstructions at P<sub>2</sub>S<sub>5</sub>

Fruin-Colnon will begin excavation on Monday 8/12 to locate any possible underground foundations in the path of the sewer.

3. Sewer Entry Permit

A clothes/equipment list for all manholes has been assembled. The list is not all inclusive and may change depending on flows, etc. A note to this effect will be added by Carrico.

  
K.W. Lichtenheld

ga/1124C

WGR 4084647