

STATUS REPORT
NJDEP ADMINISTRATIVE ORDER
City of Camden
Water Utility

Order, Paragraph 7.

The City has sealed wells 3 and 15 (December, 1983) and made wells 1, 4, 5, 6, 10, 12, and 16 functional for groundwater monitoring. Wells 5 and 12 will be sealed during August, 1984.

The City will undertake a program of securing the well houses, and disconnecting the wells from the mains during the summer of 1984.

Order, Paragraph 8.

The City has removed key elements of the motor starter for well 11 to prevent its unauthorized use. It will be operated only through treatment plant #6 in the future.

Order, Paragraph 9.

The City has begun a program of writing instruction manuals for operation and maintenance of equipment as it is repaired. This will be supplemented with equipment maintenance logs, building entry logs, which will delineate proper procedure for operating and maintaining specific facilities.

Order, Paragraph 10.

The City has received financing from the Economic Development Administration for construction of a two million gallon (2MG) storage tank. Contracts have been let for the foundation and tank.

The City will evaluate the feasibility of rehabilitating the 0.6 MG tank at Rose and Everett.

The City is seeking developers for the construction of a 2.0 MG "hydroplex" -- water tank/office tower structure.

Order, Paragraph 11.

During the period of October 1, 1983 and May 31, 1984, the following leaks were repaired:

1-10" main
1- 8" main
13- 6" mains
1- 4" main
60- residential services

Order, Paragraph 12.

Attached is the interconnection report which completes the requirement of this paragraph and will become part of the operation and maintenance manuals required in paragraph 9.