



278559

T3
8/17/94

DATE: August 17, 1994
FROM: Steve Renninger, OSC, U.S. EPA, Region V EERB,
Westlake, OH (ERU/REGV)

TO: D.Dietrich-Attn: T. Johnson, USEPA, OSWER, Wash. DC... (via fax)
R.Karl, USEPA, Chief, EERB, Chicago, IL..... (KARL.R)
R.Powers, USEPA, EERB, Chief RS-1, Grosse Ile, MI... (ERU/REG.V)
J.Cisneros, USEPA, Chief, ESS, Chicago, IL..... (via fax)
M.McCue-Attn:Larry Leveque, Ofc. Pub. Aff., Chicago, IL (via fax)
P.Schwebke, EERB, ESS, HSE-5J, Chicago, IL..... (via fax)
A.Lewis, ORC, CS-3T, Chicago, IL..... (via fax)
J.Carlson, Ohio EPA, DERR, CDO, Columbus, OH..... (via fax)
M.Winzler, Ohio EPA, NWDO, Bowling Green, OH..... (via fax)
C.Morton, Ohio EPA, SIU, Columbus, OH..... (via fax)
D.Moyer, Chief, Clyde Fire Dept., Clyde, OH..... (via fax)
D.Albrinck, City of Clyde, OH..... (via fax)
K.Kerik: ATTN: M.Koebel, Sandusky Co. Dept. of Health. (via fax)

SUBJECT: Formulated Products (FP) Site Removal Action, Clyde, Sandusky
County, Ohio

POLREP No. 5 (FINAL)

SITE ID: KV

D.O.: 5001-05-626

RESPONSE AUTHORITY: CERCLA

CERCLA Incident Category: Site

NPL STATUS: None

START DATE: June 14, 1994

COMPLETION DATE: August 17, 1994

1. SITUATION:

The removal action at the FP site is on-going.

Weather: July 20, 1994 85o F Sunny
August 3, 1994 88o F Sunny
August 17, 1994 75o F Partly Cloudy

- A. The FP site is located at 110 East Street in Clyde, Sandusky County, Ohio. The site is a 7-acre parcel with an abandoned multiple story structure in a predominately residential area of the city. On March 29, 1994, OEPA-NWDO requested assistance from U.S. EPA to stabilize abandoned drums at the FP site.
- B. On March 31, 1994, a U.S. EPA-led site assessment was conducted at the FP site. OSC Steve Renninger and the TAT documented unrestricted site access and approximately 450 drums and small containers scattered throughout the site. Drum sampling information indicated that the drums contained corrosives, oxidizers, flammables and waste oil.
- C. June 14, 1994 - U.S.EPA removal action initiated with EQM/Samsel mobilization of equipment to site and site security initiated.
July 5, 1994 thru July 14, 1994 - drums stabilized and consolidated, floor of building decontaminated; off-site disposal of glycol ether drum, PCB capacitors, and pit sludge; drum staging area secured.

2. ACTIONS TAKEN:

- A. July 20, 1994 - Due to site trespassing, TAT posted additional "NO TRESPASSING" signs on the east side of the site, adjacent to the waste staging areas.
- B. August 3, 1994 - Roll-off box 007 transported for off-site disposal. Samsel pumps neutral liquids (3500 gallons) from Baker tank to tanker for transportation to an off-site disposal facility.
- C. August 17, 1994 - Roll-off boxes 003, 004, 005, and 006 containing neutral solids and base solids, transported off-site for disposal. Acid liquid, base liquid, flammable solid, flammable liquid, lab packs, and oxidizer drums (34 total) transported for off-site disposal to finalize all site disposal activities. Support trailer demobed and utilities disconnected. Site security discontinued at 0800 hours. Main building inspected and secured at 1500 hours to complete site activities.

3. PLANS:

- A. Complete OSC report.

4. KEY ISSUES:

- A. None.

5. STATUS:

- A. All site activities complete.
- B. Estimated Costs: As of August 3, 1994 (including awaits)

	BUDGETED	TOTAL TO DATE	REMAINING
ERCS	\$ 200,000	133,220	66,780
TAT	\$ 60,000	41,500	18,500
EPA DIRECT	\$ 11,880	6,800	5,080
EPA INDIRECT	\$ 19,080	14,540	4,540
	\$ 290,960	\$ 196,060	\$ 94,900