

Field Notes:

Date: Wednesday, April 18, 2007

10:00 - Arrived at Site

- Met with EJ, and Pat McGuire of Arcadis. Chase Fortenberry of GP. Keith Krawczyk of MDEQ. Steve Taplin of Terra.

10:15 - Started tour of site

- Went to Refuse Area
  - Walked perimeter of excavation
  - Complete but for some beautification efforts, posting of signs, and vegetation
- Visited A-Site
  - Top layer of soil still needs to be placed and graded in area where imported material was placed
  - Instructed an area disturbed during the removal but where no imported material was placed to be covered by same temporary cover
  - Walked perimeter of A-Site
    - Residuals are visible at the surface
    - Areas exist where run-off can enter river and Davis Creek
    - Some silt curtains are in need of maintenance
  - Visited area where diesel fuel was released by vandals.
    - Small rectangular area surrounded by tall fence
    - Strong odor of diesel
    - Tank had been removed
    - Hay bales surround soil excavated
    - Excavated soil has plastic tarp over it to protect it from precipitation
    - PEAS still had not returned phone call
      - Terra will follow up
- Visited Oxbow Area
  - Walked perimeter
  - Area near river will have shrubs planted and reset of excavation will be left to naturally vegetate.

12:45 – ended tour

- Expecting draft maps of excavations from Arcadis
- One drum had levels of TCE high enough to be considered hazardous, and Arcadis will submit name of landfill, and wait for approval before disposal
- Will return in approximately a month and inspect vegetation. That will start clock on closure report

13:00 – Left site for lunch