



306523

DATE: June 24, 1994
FROM: Steve Renninger, OSC, U.S. EPA, Region V EERB,
Westlake, OH (ERU/REGV)
TO: D.Dietrich-Attn: T. Johnson, USEPA, OSWER, Wash. DC... (via fax)
R.Karl, Chief, EERB, Chicago, IL..... (KARL.R)
R.Powers, EERB, Chief RS-1, Grosse Ile, MI..... (ERU/REG.V)
J.Cisneros, Chief, ESS, Chicago, IL..... (via fax)
M.McCue-Attn:Larry Leveque, Ofc. Pub. Aff., Chicago, IL (via fax)
P.Schwebke, EERB, ESS, HSE-5J, Chicago, IL..... (via fax)
A.Lewis, ORC, CS-3T, Chicago, IL..... (via fax)
J.Carlson, Ohio EPA, DERR, CDO, Columbus, OH..... (via fax)
M.Winzler, Ohio EPA, NWDO, Bowling Green, OH..... (via fax)
C.Morton, Ohio EPA, SIU, Columbus, OH..... (via fax)
D.Moyer, Chief, Clyde Fire Dept., Clyde, OH..... (via fax)
D.Albrinck, City of Clyde, OH..... (via fax)
K.Kerik: ATTN: M.Koebel, Sandusky Co. Dept. of Health. (via fax)

SUBJECT: Formulated Products (FP) Site Removal Action, Clyde, Sandusky
County, Ohio

POLREP No. 2

SITE ID: KV

D.O.: 5001-05-626

RESPONSE AUTHORITY: CERCLA

CERCLA Incident Category: Site

NPL STATUS: None

START DATE: June 14, 1994

COMPLETION DATE:

1. SITUATION:

The removal action at the FP site is on-going.

Weather:	June 17, 1994	98o F	Sunny/Humid
	June 20, 1994	97o F	Sunny/Humid
	June 21, 1994	92o F	Sunny/Humid
	June 22, 1994	88o F	Sunny/Humid
	June 23, 1994	84o F	Cloudy/Rain
	June 24, 1994	82o F	Cloudy/Rain

- A. The FP site is located at 110 East Street in Clyde, Sandusky County, Ohio. The site is a 7-acre parcel with an abandoned multiple story structure in a predominately residential area of the city. On March 29, 1994, OEPA-NWDO requested assistance from U.S. EPA to stabilize abandoned drums at the FP site.
- B. On March 31, 1994, a U.S. EPA-led site assessment was conducted at the FP site. OSC Steve Renninger and the TAT documented unrestricted site access and approximately 450 drums and small containers scattered throughout the site. Drum sampling information indicated that the drums contained corrosives, oxidizers, flammables and waste oil.
- C. June 14, 1994 - U.S.EPA removal action initiated with EQM/Samsel mobilization of equipment to site. Support zone established along western site perimeter. Site security initiated.

2. ACTIONS TAKEN:

- A. June 17, 1994 - Drum sampling and stabilization initiated. Lab area inventory initiated.
- B. June 20, 1994 - Drum and container sampling ongoing. On site hazcat of samples initiated. Established drum staging area in B1 warehouse.
- C. June 21, 1994 - Stabilization and transfer of acid drums into poly drums initiated. 2-20 yd³ roll-off boxes moved to site. Empty drums crushed and loaded into roll-off boxes. Pile of deteriorated caustic drums and incompatibles stabilized.
- D. June 22, 1994 - Drum sampling completed. Inventory of lab completed. Stabilization of liquid drums ongoing. Wastestreams identified on-site include: base solids, cylinders, acid liquid, base liquid, flammable liquid, flammable solid, neutral solid, neutral liquid, PCB capacitors, and lab waste.
- E. June 23, 1994 - Hazcat of samples completed. Drum log and summary completed. Consolidation of caustic solids into roll-off box #3 initiated.
- F. June 24, 1994 - On-site T&D meeting with OSC, TAT, EQM T&D Coordinator, and Samsel. Hazcat results and wastestreams reviewed. Two additional roll-off boxes moved for base solids and bulking.

3. PLANS:

- A. Continue 24-hour site security.
- B. Consolidation of wastestreams to be completed June 26 - July 8, 1994.
- C. Arrange for off-site disposal of all wastestreams.

4. KEY ISSUES:

- A. Abandoned drums and containers inside building containing incompatible wastestreams including acids, caustics, oxidizers, ethers, and solvents.
- B. Extreme summer weather with high temperature and humidity.

5. STATUS:

- A. Case open
- B. Estimated Costs: As of June 22, 1994 (including awaits)

		BUDGETED	TOTAL TO DATE	REMAINING
ERCS	\$	100,000	31,862	68,138
TAT	\$	40,000	18,680	21,320
EPA DIRECT	\$	11,880	2,870	9,010
EPA INDIRECT	\$	19,080	6,113	12,967
		\$ 170,960	\$ 59,563	\$ 111,435