

I.3

3/3/93

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

EPA Region 5 Records Ctr.



306854

I. HEADING

Date: March 3, 1993

From: Maureen O'Mara, OSC, U.S. EPA, Region V, EERB
Chicago, IL

To:

D. Dietrich-ATTN: T.Johnson, USEPA, OSWER, Wash. D.C.
R. Bowden, USEPA, EERB, Chicago, IL.....(Bowden.R)
J. Cisneros, USEPA, ESS, Chicago, IL
T. Geischecker, Chief, R-S III
J. Kline, USEPA, ORC, Chicago, IL.....(BY FAX)
T. Lesser, USEPA, OPA, Chicago, IL.....(BY FAX)
F. Smell, OEPA, SEDO, Lagan, OH.....(BY FAX)

Subject: Pollution Report L.H. Inc. Site, PRP Removal,
Cambridge, Guernsey County, Ohio.

POLREP NO. 2

II. BACKGROUND

Site No:	ML
Delivery Order No:	PRP
Response Authority:	CERCLA
CERCLA Incident Category:	Site
NPL Status:	NO
State Notification:	OEPA notified
Start Date:	January 18, 1993
Longitude/Latitude:	N.40° 00'45" E.81° 34' 51"

III. RESPONSE INFORMATION:

A. SITUATION

Refer POLREP NO. 1

B. ACTIONS TAKEN

- o On January 18, 1993, Regency Environmental, Inc., a clean up contractor to PRP initiated the removal of contaminated sludge, water and liners from the three lagoons.
- o As of January 25, 1993, a total of approximately 32,000 gallons of sludge and 31,000 gallons of water was pumped out from the three lagoons. The sludge was transported to Envirote Corporation in Canton, Ohio and the water was sent to wastewater treatment plant

in New Concord, Ohio for treatment and disposal.

- o Sludge sample was analyzed for disposal and the results indicated the presence of chromium at 500 ppm.
- o REI collected soil/debris and liner samples from each lagoon for disposal criteria.
- o On January 25, 1993, REI completed removal of liners from the lagoons and staged them at L. H. Inc. site pending disposal.
- o Oversight was provided during removal activities by TAT. The PRP Safety Plan and Remediation Work Plan was reviewed. PRP cleanup activities were performed under the OSC's directions in accordance with the NCP.
- o February 10, 1993, REI submitted analytical results of soil/liner and debris samples to OSC.
- o Analytical results of soil/liner and debris samples collected from lagoons indicated lower concentrations of cadmium, chromium and lead than the background soil sample.
- o March 1, 1993, USEPA approved backfilling of the lagoons and the disposal of on-site wastes.

C. NEXT STEPS

- o Continue arrangements for disposal of wastes.
- o The REI and TAT will be mobilized in late March to backfill the lagoons with gravel and dispose of the on-site wastes.

D. KEY ISSUES

- o Interest with respect to local media.

IV. COST INFORMATION:

Estimate thru February 20, 1993

	BUDGETED	SPENT
TAT	\$ 14,400.00	11,662.00
EPA	\$ Pending	
TOTAL	\$ 14,400.00	11,662.00