

Mr. Keith Krawczyk
MDEQ-RRD-Superfund
Constitution Hall – 3rd Floor South
P.O. Box 30426
525 West Allegan Street
Lansing, Michigan 48909-7926

US EPA RECORDS CENTER REGION 5



467118

ARCADIS
6723 Towpath Road
P.O. Box 66
Syracuse
New York 13214-0066
Tel 315.446.9120
Fax 315.671.9450
www.arcadis-us.com

Subject:

Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit
Landfill Gas Monitoring Program
Quarterly Report (2012 Quarter 2)

ENVIRONMENT

Dear Mr. Krawczyk:

Date:

July 6, 2012

On behalf of Georgia-Pacific LLP (Georgia-Pacific), this letter presents results from the 2012 second quarter post-closure landfill gas monitoring event conducted on June 7, 2012 at the Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site King Highway Landfill Operable Unit 3 (KHL OU) located in Kalamazoo, Michigan. The June 2012 monitoring event reflects continued quarterly monitoring activities performed consistent with the June 2002 *Final KHL-OU Landfill Gas Monitoring Plan* (LGMP) prepared by Blasland, Bouck & Lee, Inc. on behalf of Georgia-Pacific. Consistent with previous landfill gas monitoring events, representatives from the Michigan Department of Environmental Quality (MDEQ) were present to observe the monitoring activities, which were performed by ARCADIS using a GEM™ 500 portable gas analyzer.

Contact:

Patrick McGuire

Phone:

315.671.9233

Email:

pat.mcguire@arcadis-us.com

Our ref:

B0064583.0003.00907

Monitoring results for the June 2012 event are presented in Table 1 and Figure 1; all monitoring results recorded to date are presented in Table 2 and Figure 2 (methane only).

Monitoring of the four permanent gas vents located within the landfill proper (V-1-1, V-2-1, V-2-2, and V-3-1) resulted in methane detections at concentrations above the lower explosive limit (LEL) of 5% at three of the four vents (i.e., V-1-1, V-2-1, and V-2-2).

Monitoring of the eight permanent landfill gas monitoring probes located within the property boundary (GW-1 through GW-4 and GW-11 through GW-14) resulted in methane detections at concentrations above the LEL in six of the eight gas probes (i.e., GW-1 through GW-4, GW-13, and GW-14). Note that gas probes GW-13 and GW-14 are located along the western side of the OU. Monitoring of the 14 permanent gas vents located within the property boundary (V-1-2 through V-1-6, V-2-3, V-2-10, V-2-18, and V-4-1 through V-4-6) (i.e., the vents associated with the

perimeter cutoff trenches) resulted in no methane detections at concentrations above the LEL in any of 14 vents.

Monitoring of the nine permanent landfill gas monitoring probes located outside the landfill property boundary (GW-5 through GW-10 and GW-15 through GW-17) resulted in no methane detections at concentrations above LEL in any of the nine gas probes.

Pursuant to the contingency actions outlined in Section 4.3 of the LGMP, 10 additional temporary boreholes (BH-3-01, BH-13-01 through BH-13-08, and BH-14-01) were installed outside the landfill proper and monitored to delineate the extent of methane concentrations above the LEL to the west and north of gas probe GW-13, located on the western side of the OU (see Figure 1 for monitoring locations). Monitoring results indicated that methane concentrations were above the LEL in temporary boreholes BH-13-01, BH-13-03, and BH-13-05. However, monitoring results indicated that methane concentrations were below the LEL at temporary boreholes BH-13-02, BH-13-04, and BH-13-06, which were installed to the west of temporary boreholes BH-13-01, BH-13-03, and BH-13-05, respectively, along the west side of the OU (inside the property boundary).

The next round of data collection (i.e., the 2012 third quarter post-closure landfill gas monitoring event) is anticipated to be conducted in August 2012.

If you have any questions or comments, please do not hesitate to contact me at 315.671.9233.

Sincerely,

ARCADIS



Patrick McGuire
Principal Environmental Engineer

Attachments

Copies:

Garry Griffith, P.E., Georgia-Pacific LLC (transmitted via e-mail)
Michael Berkoff, USEPA Region 5
Steve Taplin, Terra Contracting, LLC (transmitted via e-mail)
Dawn Penniman, P.E., ARCADIS

Tables

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 1 - Summary of June 7, 2012 Post-Closure Landfill Gas Monitoring Results

Sample Location	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-1	47.6	45.9	0.0	6.5
GW-2	41.5	38.5	0.0	20.0
GW-3	40.2	20.2	0.0	39.6
GW-4	33.3	40.6	0.3	25.8
GW-5	0.3	10.8	10.3	78.6
GW-6	0.3	4.5	16.9	78.3
GW-7	0.2	2.6	18.0	79.2
GW-8	0.3	6.9	15.3	77.5
GW-9	0.3	3.2	18.5	78.0
GW-10	0.0	8.6	14.7	76.7
GW-11	0.2	13.3	9.3	77.2
GW-12	0.2	4.4	16.5	78.9
GW-13	48.5	49.6	0.0	1.9
GW-14	5.1	8.4	4.2	82.3
GW-15	0.2	5.8	15.1	78.9
GW-16	0.3	4.3	17.1	78.3
GW-17	0.0	0.7	20.5	78.8
BH-3-01	0.6	1.5	19.6	78.3
BH-13-01	29.2	26.7	4.8	39.3
BH-13-02	0.3	0.4	20.5	78.8
BH-13-03	23.8	21.1	9.7	45.4
BH-13-04	0.2	0.1	20.9	78.8
BH-13-05	14.1	4.8	15.8	65.3
BH-13-06	0.5	1.5	20.3	77.7
BH-13-07	0.3	0.6	20.3	78.8
BH-13-08	0.3	1.1	20.3	78.3
BH-14-01	0.0	0.6	19.9	79.5
V-1-1	29.0	25.1	9.5	36.4
V-1-2	0.0	0.1	20.4	79.5
V-1-3	0.2	0.5	20.2	79.1
V-1-4	0.0	0.4	20.3	79.3
V-1-5	0.3	3.3	16.7	79.7
V-1-6	0.0	0.3	20.3	79.4
V-2-1	5.8	2.6	18.7	72.9
V-2-2	15.8	7.7	16.7	59.8
V-2-3	0.0	0.5	20.1	79.4
V-2-10	0.1	0.6	20.0	79.3
V-2-18	0.0	1.1	19.4	79.5
V-3-1	0.1	0.0	20.6	79.3
V-4-1	0.4	0.5	20.5	78.6
V-4-2	0.3	3.1	18.7	77.9
V-4-3	0.1	3.2	18.3	78.4
V-4-4	0.1	0.2	20.7	79.0
V-4-5	0.2	0.0	20.9	78.9
V-4-6	0.2	0.1	20.9	78.8

Notes:

1. Landfill gas monitoring results provided by ARCADIS using a GEM™ 500 portable gas analyzer.
2. CH₄ = Methane.
3. CO₂ = Carbon Dioxide.
4. O₂ = Oxygen.
5. GW = Permanent gas monitoring probe.
6. BH = Temporary borehole.
7. V = Permanent gas vent.
8. Parenthesis () = results are below zero.
9. Shaded methane results exceed the associated lower explosive limit (5%).

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-1	4/28/2003	46.3	42.9	1.9	8.9
GW-2	4/28/2003	47.2	29.5	4	19.3
GW-3	4/28/2003	74.1	19.1	0.6	6.3
GW-4	4/28/2003	47.1	39.9	2.6	10.4
BH-2	4/27/2003	52.3	46.8	0	0.9
BH-4	4/28/2003	17.8	8.8	9.8	63.6
BH-5	4/27/2003	2.8	5.2	15.2	76.8
BH-8	4/28/2003	55.4	43	0	1.6
BH-9	4/29/2003	26.6	33.2	2.2	38
BH-10	4/27/2003	0	0.7	18.6	80.7
BH-11	4/28/2003	0.3	4.3	13.3	82.1
BH-12	4/28/2003	0	0.3	20	79.7
BH-13	4/28/2003	0	1.3	19.3	79.4
BH-14	4/28/2003	0	1.9	17.7	80.4
BH-15	4/28/2003	9	4.3	9.7	77
BH-16	4/28/2003	0	1.4	18.7	79.9
BH-17	4/28/2003	0	0	20.5	79.5
BH-18	4/28/2003	1.3	0.7	19.7	78.3
GW-1	8/14/2003	49.6	43.7	1	5.7
GW-2	8/14/2003	59.2	35.2	0.9	4.7
GW-3	8/14/2003	48.6	30	1.6	19.8
GW-4	8/14/2003	41.4	43	0.2	15.4
BH-105	8/14/2003	46.8	43.6	0.8	8.8
BH-106	8/14/2003	4.1	16	2.1	77.8
BH-107	8/14/2003	29.6	27.9	2.9	39.6
BH-108	8/14/2003	1.8	11	10.6	76.6
BH-109	8/14/2003	3.6	3.2	15.3	77.9
BH-110	8/14/2003	0	1.1	18.9	80
BH-111	8/14/2003	0	9.3	6.6	84.1
BH-112	8/14/2003	27.6	29.6	0.9	41.9
BH-113	8/14/2003	31	26.2	3.7	39.1
BH-114	8/14/2003	0	1.1	18.6	80.3
BH-115	8/15/2003	36.2	25.9	1.9	36
BH-116	8/14/2003	0	5.1	11.4	83.5
BH-117	8/14/2003	0	1.6	17.3	81.1
BH-118	8/14/2003	31.2	34.3	1.5	33
BH-119	8/14/2003	33.5	26.5	4.4	35.6
BH-120	8/14/2003	3.8	7.2	14.4	74.6
BH-121	8/14/2003	0	0.1	19	80.9
BH-122	8/14/2003	0.6	0.8	18.9	79.7
GW-1	11/12/2003	56.9	42.4	0.5	0.2
GW-2	11/12/2003	65.9	33.4	0.5	0.2
GW-3	11/12/2003	68.7	28.1	3.1	0.1
GW-4	11/12/2003	59.2	34	6.7	0.1
V-1	11/12/2003	72.2	27.2	0.5	0.1
V-2	11/12/2003	51.9	28.7	4.5	14.9
V-3	11/12/2003	66.4	32.9	0.6	0.1
BH-202	11/12/2003	57.5	39.7	2.6	0.2
BH-203	11/12/2003	0.2	0.2	20.1	79.5
BH-204	11/12/2003	41.9	13.3	11	33.8
BH-205	11/12/2003	0.1	0	20.7	79.2
BH-206	11/12/2003	1.4	3.3	8.6	86.7
BH-207	11/12/2003	12.2	11.8	8.7	67.3
BH-208	11/12/2003	66	29.2	2.3	2.5
BH-209	11/12/2003	24.4	8.5	1.9	65.2
BH-210	11/12/2003	0.1	3	16.7	80.2
BH-211	11/12/2003	28.8	5.6	13.2	52.4
BH-212	11/12/2003	16.6	9.2	2.2	72
BH-213	11/13/2003	15.5	4.8	15.5	64.2
BH-214	11/12/2003	0.5	1.4	18.1	80
BH-215	11/12/2003	0.1	2.1	17.4	80.4
BH-216	11/12/2003	0	0	20.9	79.1
BH-217	11/12/2003	0	0.8	20.6	78.6

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
BH-218	11/12/2003	0	1.2	19.8	79
BH-219	11/12/2003	0	0	21.1	78.9
BH-220	11/12/2003	0	0	20.8	79.2
BH-221	11/12/2003	0.1	5.7	8.5	85.7
BH-222	11/12/2003	0	1.5	17.9	80.6
BH-223	11/12/2003	0	1.2	19.4	79.4
BH-230	11/12/2003	65.6	23.8	0.7	9.9
BH-231	11/12/2003	0.5	0.9	20.5	78.1
BH-232	11/12/2003	57.7	30.1	3.2	9
BH-233	11/12/2003	0.6	0.1	18.5	80.8
BH-234	11/12/2003	0.1	0.9	19.8	79.2
GW-1	12/8/2003	57.3	42.1	0.4	0.2
GW-2	12/8/2003	65.4	32.0	0.7	1.9
GW-3	12/8/2003	65.9	14.6	0.8	18.7
GW-4	12/8/2003	63.0	36.1	0.8	0.1
BH-301	12/8/2003	55.6	26.3	4.1	14.0
BH-302	12/8/2003	6.4	2.1	16.7	74.8
BH-303	12/8/2003	9.7	6.7	14.5	69.1
BH-304	12/8/2003	4.2	6.9	9.3	79.6
BH-305	12/8/2003	60.3	33.4	1.6	4.7
BH-306	12/9/2003	5.5	2.8	14.7	77.0
BH-307	12/8/2003	2.4	1.6	17.3	78.7
BH-312	12/8/2003	0	0.5	20.3	79.2
BH-313	12/8/2003	31.7	12.6	8.2	47.5
BH-314	12/8/2003	0	1.8	17.7	80.5
BH-315	12/9/2003	2.9	4.4	12.3	80.4
BH-316	12/8/2003	0	0.1	20.4	79.5
BH-317	12/8/2003	0	4.2	15.2	80.6
BH-318	12/8/2003	0	0.3	19.0	80.7
GW-1	2/24/2004	21.3	17.8	10.1	50.8
GW-2	2/24/2004	34.9	24	6.4	34.7
GW-3	2/24/2004	0.1	0	19.5	80.4
GW-3	2/24/2004	0	0	20.1	79.9
GW-4	2/24/2004	8	6.5	16.1	69.4
GW-4	2/24/2004	0	0	19.2	80.8
V-1	2/24/2004	0	0	20.1	79.9
V-2	2/24/2004	13.5	7.3	16	63.2
V-3	2/24/2004	39	20.3	10.1	30.6
BH-10	2/24/2004	19.4	12.1	16.6	51.9
BH-105	2/24/2004	19.1	8.1	9.9	62.9
BH-106	2/24/2004	3.1	1.3	17.8	77.8
BH-107	2/24/2004	15.3	12.4	9.3	63
BH-108	2/24/2004	2.1	1.8	16.4	79.7
BH-110	2/24/2004	15.2	11.7	4.9	68.2
BH-111	2/24/2004	7.6	5	11.1	76.3
BH-112	2/24/2004	0.6	2.2	18.4	78.8
BH-113	2/24/2004	0	2.3	15.9	81.8
BH-114	2/24/2004	0	0.5	18.3	81.2
BH-115	2/24/2004	0	0	19.9	80.1
BH-116	2/24/2004	0	0.7	16.8	82.5
BH-117	2/24/2004	0	0	19.6	80.4
BH-118	2/24/2004	0	0.1	19	80.9
BH-119	2/24/2004	20.6	7.7	10	61.7
BH-120	2/24/2004	2.4	7	13	77.6
BH-126	2/24/2004	33.1	16.5	14.3	36.1
BH-127	2/24/2004	19.5	10.8	13.9	55.8
BH-128	2/24/2004	0	0	19.9	80.1
BH-129	2/24/2004	42.3	26.2	15.7	15.8
BH-130	2/24/2004	1.3	0.6	19.2	78.9
BH-131	2/24/2004	54.9	32.3	12.6	0.2
BH-132	2/24/2004	0.8	0.4	18.3	80.5
BH-133	2/24/2004	0	0.7	19.5	79.8
GW-1	5/20/2004	51.3	32.3	0.1	16.3

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-2	5/20/2004	62.0	37.3	0.5	0.2
GW-3	5/20/2004	69.2	30.2	0.4	0.2
GW-4	5/20/2004	54.7	45.1	0.1	0.1
V-1	5/20/2004	55.3	22.9	6.2	15.6
V-2	5/20/2004	54.0	30.0	4.3	11.7
V-3	5/20/2004	59.3	40.2	0.3	0.2
BH-208	5/20/2004	0.4	1.6	19.9	78.1
BH-209	5/20/2004	0.2	0.5	19.5	79.8
BH-210	5/20/2004	14.1	12.1	5.2	68.6
BH-211	5/20/2004	0.1	2.8	18.1	79.0
BH-212	5/20/2004	28.3	13.5	3.8	54.4
BH-213	5/20/2004	0.2	2.7	16.5	80.6
BH-214	5/20/2004	0.1	1.9	18.5	79.5
BH-215	5/20/2004	67.9	21.9	1.8	8.4
BH-216	5/20/2004	0	1.7	19.0	79.3
BH-217	5/20/2004	0	3.5	15.7	80.8
BH-218	5/20/2004	24.9	23.8	4.6	46.7
BH-219	5/20/2004	8.8	10.2	10.9	70.1
BH-220	5/20/2004	0.2	0.7	20.4	78.7
BH-221	5/20/2004	10.4	7.9	7.3	74.4
BH-222	5/20/2004	17.0	8.9	5.0	69.1
BH-223	5/20/2004	0	0.1	21.1	78.8
BH-224	5/20/2004	0	7.1	9.5	83.4
BH-225	5/20/2004	0	1.9	19.4	78.7
BH-226	5/20/2004	0	2.0	17.1	80.9
BH-227	5/20/2004	0	1.0	20.1	78.9
BH-228	5/20/2004	15.8	11.7	11.7	60.8
BH-229	5/20/2004	7.3	9.4	8.0	75.3
BH-230	5/20/2004	2.0	2.4	16.4	79.3
BH-231	5/20/2004	44.8	40.2	1.9	13.1
BH-232	5/20/2004	1.3	2.1	16.0	80.6
BH-233	5/20/2004	0	0.1	21.2	78.7
BH-234	5/20/2004	45.5	36.8	2.2	15.5
BH-235	5/20/2004	8.8	3.3	17.7	70.2
BH-236	5/20/2004	2.1	1.0	17.6	79.3
BH-237	5/20/2004	0.5	1.5	18.6	79.4
GW-1	9/29/2004	41.9	35.4	4.2	18.5
GW-2	9/29/2004	37.8	24.9	7.7	29.6
GW-3	9/29/2004	36.2	25.7	5.4	32.7
GW-4	9/29/2004	35.7	32.9	5.3	26.1
V-1-1	9/29/2004	27.4	22.2	10.4	40
V-2-1	9/29/2004	44.1	19.4	7.2	29.3
V-2-2	9/29/2004	33.7	20.4	9.7	36.2
V-4-1	9/29/2004	0	0.4	20.6	79
V-4-2	9/29/2004	0	0.3	20.6	79.1
V-4-3	9/29/2004	0	0	20.7	79.3
BH-101	9/29/2004	43.7	39.6	2.5	14.2
BH-102	9/29/2004	34.7	38.3	1.1	25.9
BH-103	9/29/2004	16.9	31.9	0.8	50.4
BH-104	9/29/2004	11.1	26.7	2.9	59.3
BH-105	9/29/2004	11.1	27.3	0.9	60.7
BH-106	9/29/2004	42.1	21.3	8.2	28.4
BH-107	9/29/2004	1.3	1.4	18	79.3
BH-108	9/29/2004	43.4	28.9	1	26.7
BH-109	9/29/2004	26.2	9.4	2.2	62.2
BH-110	9/29/2004	1.5	9.8	7.1	81.6
BH-111	9/29/2004	0	6.8	12.9	80.3
BH-112	9/29/2004	1.4	11.2	3.6	83.8
BH-113	9/29/2004	0.5	2.6	17.1	79.8
BH-114	9/29/2004	25.4	11.2	2.4	61
BH-201	9/29/2004	46.7	13.7	2.8	36.8
BH-202	9/29/2004	42.2	17.7	7.9	32.2
BH-203	9/29/2004	0	1.4	19.4	79.2
GW-1	12/16/2004	56.6	43.4	0	0

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-2	12/16/2004	55.3	33.9	0	10.8
GW-3	12/16/2004	40.5	14.7	0.3	44.5
GW-4	12/16/2004	59.4	37.0	1.1	2.5
V-1-1	12/16/2004	60.7	38.9	0.4	0
V-2-1	12/16/2004	35.9	16.7	6.3	41.1
V-2-2	12/16/2004	46.8	22.4	6.8	24.0
V-4-1	12/16/2004	3.9	2.2	19.0	74.9
V-4-2	12/16/2004	0	0	20.4	79.6
V-4-3	12/16/2004	0	0	20.4	79.6
BH-101	12/16/2004	1.4	0.9	19.9	77.8
BH-102	12/16/2004	57.6	7.2	1.4	33.8
BH-103	12/16/2004	0	1.9	18.3	79.8
BH-104	12/16/2004	0	1.5	18.0	80.5
BH-105	12/16/2004	0.2	0.5	18.4	80.9
BH-106	12/16/2004	0	0.7	18.5	80.8
BH-107	12/16/2004	2.5	0.9	17.8	78.8
BH-201	12/16/2004	0	1.7	16.1	82.2
BH-202	12/16/2004	0.1	0.4	19.4	80.1
BH-203	12/16/2004	12.0	4.4	12.6	71.0
BH-204	12/16/2004	56.1	13.5	5.3	25.1
BH-205	12/16/2004	5.6	0.8	15.8	77.8
BH-301	12/16/2004	0	9.7	8.5	81.8
BH-401	12/16/2004	64.7	34.5	0.5	0.3
BH-402	12/16/2004	0.1	0.3	17.8	81.8
GW-1	3/15/2005	52.6	42.2	1.3	3.9
GW-2	3/15/2005	0.2	1.6	18.8	79.4
GW-3	3/15/2005	0	0	20.8	79.2
GW-4	3/15/2005	58.3	38.1	1.5	2.1
V-1-1	3/15/2005	20.4	11.2	15.2	53.2
V-2-1	3/15/2005	0	0	20.8	79.2
V-2-2	3/15/2005	5.3	1.8	19.3	73.6
V-4-1	3/15/2005	0	0.1	19.6	80.3
V-4-2	3/15/2005	2.7	1.6	19.0	76.7
V-4-3	3/15/2005	2.5	2.2	19.1	76.2
BH-101	3/15/2005	1.4	0.4	20.3	77.9
BH-104	3/15/2005	0.6	0.4	20.1	78.9
BH-105	3/15/2005	0	2.3	13.4	84.3
BH-107	3/15/2005	3.4	0.3	19.1	77.2
GW-1	5/26/2005	54.5	44.7	0.6	0.2
GW-2	5/26/2005	58.5	39.5	0.0	2.0
GW-3	5/26/2005	58.7	30.4	0.2	10.7
GW-4	5/26/2005	42.2	38.4	0.4	19.0
GW-5	5/26/2005	0.8	0.4	18.1	80.7
GW-6	5/26/2005	0.7	1.3	19.7	78.3
GW-7	5/26/2005	0.2	1.6	16.9	81.3
GW-8	5/26/2005	0.0	10.7	2.8	86.5
GW-9	5/26/2005	0.2	3.0	16.0	80.8
V-1-1	5/26/2005	12.2	7.9	17.1	62.8
V-2-1	5/26/2005	14.0	5.9	15.9	64.2
V-2-2	5/26/2005	23.3	13.0	12.6	51.1
V-3-1	5/26/2005	5.2	2.0	18.3	74.5
V-4-1	5/26/2005	3.6	4.1	16.0	76.3
V-4-2	5/26/2005	2.3	2.1	19.6	76.0
V-4-3	5/26/2005	1.6	2.4	18.7	77.3
BH-101	5/26/2005	1.2	2.4	18.3	78.1
BH-102	5/26/2005	0.6	1.1	15.4	82.9
BH-103	5/26/2005	0.0	0.9	19.3	79.8
BH-201	5/26/2005	10.9	6.4	15.4	67.3
BH-202	5/26/2005	0.3	1.0	18.8	79.9
BH-203	5/26/2005	0.4	1.2	12.8	85.6
BH-301	5/26/2005	3.0	6.1	12.7	78.2
BH-302	5/26/2005	4.3	11.0	73.9	10.8
BH-303	5/26/2005	3.8	9.4	11.7	75.1

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
BH-304	5/26/2005	0.0	0.4	20.0	79.6
GW-1	8/18/2005	51.0	44.8	0.3	3.9
GW-2	8/18/2005	53.3	36.9	1.5	8.3
GW-3	8/18/2005	52.6	33.9	0.0	13.5
GW-4	8/18/2005	48.2	45.1	0.0	6.7
GW-5	8/18/2005	40.0	13.8	0.3	45.9
GW-6	8/18/2005	51.9	43.7	0.0	4.4
GW-7	8/18/2005	0.0	3.8	16.5	79.7
GW-8	8/18/2005	5.8	10.1	0.2	83.9
GW-9	8/18/2005	0.0	7.2	12.5	80.3
GW-10	8/18/2005	0.0	12.9	4.8	82.3
GW-11	8/18/2005	0.0	18.9	2.7	78.4
V-1-1	8/18/2005	52.3	47.6	0.0	0.1
V-2-2	8/18/2005	39.5	26.8	6.5	27.2
V-3-1	8/18/2005	14.9	16.4	8.3	60.4
V-4-1	8/18/2005	14.1	18.0	8.1	59.8
V-4-2	8/18/2005	20.6	24.1	6.0	49.3
V-4-3	8/18/2005	17.5	19.9	9.2	53.4
BH-101	8/18/2005	59.9	20.8	0.1	19.2
BH-102	8/18/2005	44.4	40.2	0.7	14.7
BH-103	8/18/2005	0.0	3.1	17.9	79.0
BH-104	8/18/2005	12.3	4.0	14.3	69.4
BH-105	8/18/2005	0.0	2.6	18.1	79.3
BH-106	8/18/2005	0.0	1.0	20.6	78.4
BH-201	8/18/2005	22.0	21.8	0.5	55.7
BH-202	8/18/2005	0.0	12.2	9.0	78.8
BH-203	8/18/2005	22.4	9.7	12.9	55.0
BH-204	8/18/2005	26.7	18.9	2.9	51.5
BH-205	8/18/2005	0.8	2.2	0.7	96.3
BH-301	8/18/2005	16.8	23.1	0.7	59.4
BH-302	8/18/2005	0.0	10.9	7.1	82.0
BH-303	8/18/2005	25.3	23.0	0.5	51.2
BH-304	8/18/2005	11.4	15.0	3.1	70.5
BH-305	8/18/2005	0.1	11.3	9.4	79.2
BH-306	8/18/2005	0.0	6.4	16.1	77.5
BH-307	8/18/2005	0.0	5.5	17.5	77.0
BH-701	8/18/2005	0.0	3.1	18.3	78.6
BH-801	8/18/2005	0.0	1.2	20.4	78.4
BH-802	8/18/2005	0.0	1.9	19.8	78.3
BH-100	8/18/2005	0.0	7.4	12.1	80.5
BH-100	8/18/2005	0.0	0.5	20.5	79.0
BH-110	8/18/2005	0.0	3.6	18.2	78.2
BH-110	8/18/2005	0.0	10.2	11.6	78.2
GW-1	11/8/2005	53.2	45.3	0.2	1.3
GW-2	11/8/2005	41.8	30.6	3.2	24.4
GW-3	11/8/2005	6.2	8.0	14.5	71.3
GW-4	11/8/2005	48.8	39.0	0.4	11.8
GW-5	11/8/2005	24.5	12.6	0.2	62.7
GW-6	11/8/2005	53.6	39.4	0.4	6.6
GW-7	11/8/2005	0.0	3.2	16.8	80.0
GW-8	11/8/2005	0.0	13.4	0.6	86.0
GW-9	11/8/2005	0.0	3.8	15.4	80.8
GW-10	11/8/2005	0.0	9.5	7.0	83.5
GW-11	11/8/2005	0.0	12.1	6.0	81.9
BH-101	11/8/2005	27.0	13.8	5.3	53.9
BH-102	11/8/2005	26.0	32.5	0.3	41.2
BH-103	11/8/2005	0.0	2.1	17.4	80.5
BH-104	11/8/2005	0.0	8.1	7.6	84.3
BH-201	11/8/2005	22.5	23.5	0.4	53.6
BH-202	11/8/2005	0.0	6.2	13.8	80.0
BH-301	11/8/2005	0.0	18.4	1.7	79.9
BH-601	11/8/2005	5.4	12.2	0.4	82.0
BH-602	11/8/2005	0.0	3.5	15.8	80.7
V-1-1	11/8/2005	54.2	45.2	0.6	0.0

See Notes on Page 20

Georgia-Pacific, LLC
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit 3
Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-2-1	11/8/2005	10.0	6.9	14.5	68.6
V-2-2	11/8/2005	47.4	28.1	5.8	18.7
V-3-1	11/8/2005	5.6	2.0	18.9	73.5
V-4-1	11/8/2005	1.0	2.9	17.7	78.4
V-4-2	11/8/2005	0.0	0.0	20.5	79.5
V-4-3	11/8/2005	3.3	7.0	13.8	75.9
GW-1	2/8/2006	56.0	43.7	0.3	0.0
GW-2	2/8/2006	41.0	24.9	2.5	31.6
GW-3	2/8/2006	0.8	4.8	10.3	84.1
GW-4	2/8/2006	63.1	36.2	0.7	0.0
GW-5	2/8/2006	36.7	4.0	1.0	58.3
GW-6	2/8/2006	83.7	14.3	0.0	2.0
GW-7	2/8/2006	0.0	1.5	17.7	80.8
GW-8	2/8/2006	20.0	5.5	1.9	72.6
GW-9	2/8/2006	0.0	4.3	15.1	80.6
GW-10	2/8/2006	0.0	7.4	1.4	91.2
GW-11	2/8/2006	0.0	1.2	19.0	79.8
BH-201 ⁴	2/8/2006	6.1	4.2	13.3	76.4
BH-501	2/8/2006	0.1	1.0	16.1	82.8
BH-502	2/8/2006	0.0	0.2	17.9	81.9
BH-801	2/8/2006	0.0	4.4	15.5	80.1
BH-430	2/8/2006	32.9	18.1	3.5	45.5
BH-430	2/8/2006	34.2	22.9	0.0	42.9
BH-430	2/8/2006	7.6	7.9	11.9	72.6
BH-430	2/8/2006	0.7	0.4	17.3	81.6
V-1-1	2/8/2006	56.8	39.6	3.6	0.0
V-2-1	2/8/2006	16.2	6.5	15.8	61.5
V-2-2	2/8/2006	29.6	10.5	13.5	46.4
V-3-1	2/8/2006	2.8	0.7	20.5	76.0
V-4-1	2/8/2006	0.5	0.5	19.0	80.0
V-4-2	2/8/2006	0.0	0.1	19.0	80.9
V-4-3	2/8/2006	22.1	11.5	11.1	55.3
GW-1	5/8/2006	52.8	47.2	0.0	0.0
GW-2	5/8/2006	58.2	40.4	0.0	1.4
GW-3	5/8/2006	66.2	28.0	0.0	5.8
GW-4	5/8/2006	0.0	46.3	0.0	53.7
GW-5	5/8/2006	31.6	4.5	0.0	63.9
GW-6	5/8/2006	61.8	29.4	0.0	8.8
GW-7	5/8/2006	0.0	1.5	16.1	82.4
GW-8	5/8/2006	15.8	6.3	0.0	77.9
GW-9	5/8/2006	0.0	7.4	6.6	86.0
GW-10	5/8/2006	0.0	0.3	18.3	81.4
GW-11	5/8/2006	0.0	10.1	3.8	86.1
GW-12	5/8/2006	0.0	10.4	6.1	83.5
BH-201	5/8/2006	49.5	21.2	0.0	29.3
BH-202	5/8/2006	0.1	4.2	12.1	83.6
BH-301	5/8/2006	15.5	12.0	6.5	66.0
BH-302	5/8/2006	25.4	18.8	0.0	55.8
BH-303	5/8/2006	0.0	0.4	18.3	81.3
BH-304	5/8/2006	13.7	7.9	5.9	72.5
BH-305	5/8/2006	4.7	3.8	9.9	81.6
BH-306 ⁵	5/8/2006	--	--	--	--
BH-307	5/8/2006	9.0	11.1	0.0	79.9
BH-308 ⁵	5/8/2006	--	--	--	--
BH-309	5/8/2006	0.0	0.4	18.2	81.4
BH-310	5/8/2006	38.1	7.5	0.0	54.4
BH-311	5/8/2006	0.0	0.4	18.3	81.3
BH-312	5/8/2006	0.8	6.8	6.2	86.2
BH-501	5/8/2006	0.0	0.9	17.2	81.9
BH-502	5/8/2006	0.0	4.1	7.4	88.5
BH-601	5/8/2006	51.1	8.6	0.0	40.3
BH-801	5/8/2006	3.4	12.8	0.0	83.8
BH-802	5/8/2006	0.0	0.8	16.7	82.5

See Notes on Page 20

Georgia-Pacific, LLC
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit 3
Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-1-1	5/8/2006	52.3	46.7	0.0	1.0
V-2-1	5/8/2006	44.0	29.7	0.0	26.3
V-2-2	5/8/2006	53.5	23.9	5.5	17.1
V-3-1	5/8/2006	26.4	9.4	12.2	52.0
V-4-1	5/8/2006	0.0	0.0	20.3	79.7
V-4-2	5/8/2006	0.0	0.0	20.5	79.5
V-4-3	5/8/2006	0.0	0.1	20.1	79.8
V-4-4	5/8/2006	0.0	0.0	20.2	79.8
V-4-5	5/8/2006	0.0	0.8	19.0	80.2
V-4-6	5/8/2006	0.0	0.0	20.0	80.0
GW-1	9/7/2006	53.6	46.4	0.0	0.0
GW-2	9/7/2006	42.0	30.2	5.7	22.1
GW-3	9/7/2006	49.9	26.5	3.2	20.4
GW-4	9/7/2006	50.4	44.9	0.9	3.8
GW-5	9/7/2006	46.1	8.7	0.0	45.2
GW-6	9/7/2006	60.7	38.2	0.0	1.1
GW-7	9/7/2006	0.0	5.0	14.8	80.2
GW-8	9/7/2006	34.6	5.8	0.0	59.6
GW-9	9/7/2006	1.4	13.5	0.1	85.0
GW-10	9/7/2006	0.0	0.6	20.2	79.2
GW-11	9/7/2006	0.3	8.0	7.1	84.6
GW-12	9/7/2006	0.0	0.1	20.8	79.1
BH-201	9/7/2006	29.7	14.1	9.5	46.7
BH-202	9/7/2006	0.0	1.3	19.8	78.9
BH-301	9/7/2006	0.8	2.7	18.1	78.4
BH-302	9/7/2006	3.8	3.7	17.3	75.2
BH-303	9/7/2006	12.3	16.1	3.7	67.9
BH-304	9/7/2006	4.0	1.5	19.0	75.5
BH-305	9/7/2006	0.0	2.4	19.1	78.5
BH-501	9/7/2006	0.0	2.3	18.2	79.5
BH-502	9/7/2006	1.0	2.8	16.0	80.2
BH-601	9/7/2006	0.0	0.2	20.9	78.9
BH-801	9/7/2006	0.0	3.0	17.8	79.2
BH-802	9/7/2006	4.4	3.1	13.7	78.8
V-1-1	9/7/2006	30.7	28.6	8.7	32.0
V-2-1	9/7/2006	25.5	12.6	12.6	49.3
V-2-2	9/7/2006	18.6	11.3	14.1	56.0
V-3-1	9/7/2006	2.6	1.5	20.1	75.8
V-4-1	9/7/2006	0.0	0.1	20.8	79.1
V-4-2	9/7/2006	0.0	0.2	2.9	96.9
V-4-3	9/7/2006	0.0	0.0	20.8	79.2
V-4-4	9/7/2006	0.0	0.0	20.9	79.1
V-4-5	9/7/2006	0.0	0.1	20.8	79.1
V-4-6	9/7/2006	0.0	0.1	20.9	79.0
GW-1	11/8/2006	54.9	45.1	0.0	0.0
GW-2	11/8/2006	54.2	35.8	0.0	10.0
GW-3	11/8/2006	63.1	25.5	0.0	11.4
GW-4	11/8/2006	57.4	41.6	0.0	1.0
GW-5	11/8/2006	56.6	4.2	0.0	39.2
GW-6	11/8/2006	72.6	23.5	0.0	3.9
GW-7	11/8/2006	0.0	0.2	20.4	79.4
GW-8	11/8/2006	46.0	5.3	0.0	48.7
GW-9	11/8/2006	25.4	8.9	0.0	65.7
GW-10	11/8/2006	0.4	9.3	0.0	90.3
GW-11	11/8/2006	0.0	8.4	5.2	86.4
GW-12	11/8/2006	0.0	4.4	15.2	80.4
BH-201	11/8/2006	0.2	2.4	15.5	81.9
BH-301	11/8/2006	0.0	0.0	19.8	80.2
BH-501	11/8/2006	3.5	1.7	11.3	83.5
BH-502	11/8/2006	0.0	2.2	16.8	81.0
BH-801	11/8/2006	17.4	3.5	6.9	72.2
BH-802	11/8/2006	0.0	0.8	20.1	79.1
BH-901	11/8/2006	0.0	1.3	19.5	79.2
V-1-1	11/8/2006	54.9	43.8	0.0	1.3

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-2-1	11/8/2006	53.1	22.1	2.3	22.5
V-2-2	11/8/2006	51.4	27.2	0.0	21.4
V-3-1	11/8/2006	14.4	6.1	15.2	64.3
V-4-1	11/8/2006	17.4	15.2	9.9	57.5
V-4-2	11/8/2006	0.0	0.0	22.1	77.9
V-4-3	11/8/2006	5.8	8.3	13.1	72.8
V-4-4	11/8/2006	0.0	0.0	21.7	78.3
V-4-5	11/8/2006	0.0	0.1	21.7	78.2
V-4-6	11/8/2006	0.0	0.0	21.8	78.2
GW-1	2/8/2007	54.9	44.5	0.0	0.6
GW-2	2/8/2007	40.5	27.9	0.8	30.8
GW-3	2/8/2007	34.8	9.6	2.8	52.8
GW-4 ⁶	2/8/2007	60.5	39.5	0.0	0.0
GW-5	2/8/2007	49.9	3.3	0.0	46.8
GW-6 ⁷	2/8/2007	17.6	2.8	16.2	63.4
GW-7	2/8/2007	0.0	0.1	20.8	79.1
GW-8	2/8/2007	0.9	2.5	14.0	82.6
GW-9	2/8/2007	0.0	0.7	19.9	79.4
GW-10	2/8/2007	0.0	7.3	1.4	91.3
GW-11	2/8/2007	0.0	0.2	20.7	79.1
GW-12	2/8/2007	0.0	0.8	19.6	79.6
BH-201	2/8/2007	0.0	0.1	21.1	78.8
BH-501	2/8/2007	0.0	0.1	20.6	79.3
BH-502	2/8/2007	0.0	0.1	20.6	79.3
V-1-1	2/8/2007	23.5	17.7	11.8	47.0
V-2-1	2/8/2007	6.4	3.3	18.5	71.8
V-2-2	2/8/2007	18.6	8.5	15.1	57.8
V-3-1	2/8/2007	5.9	1.7	19.4	73.0
V-4-1	2/8/2007	0.0	0.0	20.8	79.2
V-4-2	2/8/2007	0.0	0.0	20.8	79.2
V-4-3	2/8/2007	0.1	0.2	20.0	79.7
V-4-4	2/8/2007	0.0	0.1	20.8	79.1
V-4-5	2/8/2007	0.0	0.0	20.8	79.2
V-4-6	2/8/2007	0.0	0.0	20.8	79.2
GW-1	5/10/2007	52.8	46.8	0.2	0.2
GW-2	5/10/2007	61.5	38.0	0.2	0.3
GW-3	5/10/2007	46.8	20.0	20.1	13.1
GW-4	5/10/2007	50.2	44.6	0.4	4.8
GW-5	5/10/2007	26.2	6.4	1.6	65.8
GW-6	5/10/2007	64.5	24.9	0.4	10.2
GW-7	5/10/2007	0.0	1.6	18.6	79.8
GW-8	5/10/2007	17.0	7.8	0.4	74.8
GW-9	5/10/2007	0.0	14.4	0.9	84.7
GW-10	5/10/2007	0.0	1.1	18.9	80.0
GW-11	5/10/2007	0.0	4.1	13.3	82.6
GW-12	5/10/2007	0.0	3.0	15.0	82.0
BH-201	5/10/2007	0.0	0.7	20.0	79.3
BH-301	5/10/2007	0.0	0.5	20.4	79.1
BH-501	5/10/2007	0.0	0.8	20.2	79.0
BH-502	5/10/2007	0.0	2.4	17.1	80.5
BH-801	5/10/2007	0.0	1.8	19.0	79.2
BH-802	5/10/2007	0.0	0.4	20.6	79.0
V-1-1	5/10/2007	57.0	42.4	0.1	0.5
V-2-1	5/10/2007	35.0	15.0	9.6	40.4
V-2-2	5/10/2007	33.7	18.4	8.2	39.7
V-3-1	5/10/2007	4.0	1.8	19.2	75.0
V-4-1	5/10/2007	14.6	19.7	6.4	59.3
V-4-2	5/10/2007	7.0	4.1	18.2	70.7
V-4-3	5/10/2007	0.3	2.0	16.0	81.7
V-4-4	5/10/2007	0.0	0.4	20.7	78.9
V-4-5	5/10/2007	0.0	2.8	17.2	80.0
V-4-6	5/10/2007	0.0	5.2	16.1	78.7
GW-1	8/8/2007	50.5	45.0	0.0	4.5

See Notes on Page 20

Georgia-Pacific, LLC
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit 3
Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-2	8/8/2007	41.5	36.6	0.0	21.9
GW-3	8/8/2007	33.0	24.9	5.5	36.6
GW-4	8/8/2007	40.7	41.5	0.0	17.8
GW-5	8/8/2007	8.6	11.2	0.6	79.6
GW-6	8/8/2007	4.6	6.0	14.0	75.4
GW-7	8/8/2007	0.0	2.2	15.7	82.1
GW-8	8/8/2007	0.0	7.2	11.1	81.7
GW-9	8/8/2007	0.0	5.4	12.4	82.2
GW-10	8/8/2007	0.0	3.4	13.6	83.0
GW-11	8/8/2007	0.0	12.0	6.7	81.3
GW-12	8/8/2007	0.0	2.9	14.3	82.8
BH-201	8/8/2007	0.0	4.0	14.5	81.5
BH-301	8/8/2007	4.3	11.1	9.0	75.6
BH-501	8/8/2007	0.0	5.0	11.9	83.1
BH-502	8/8/2007	0.0	1.4	16.8	81.8
V-1-1	8/8/2007	51.8	47.2	0.0	1.0
V-2-1	8/8/2007	1.5	0.7	17.4	80.4
V-2-2	8/8/2007	41.4	28.0	5.5	25.1
V-3-1	8/8/2007	0.7	0.3	18.0	81.0
V-4-1	8/8/2007	0.0	0.0	18.3	81.7
V-4-2	8/8/2007	0.0	0.3	18.0	81.7
V-4-3	8/8/2007	0.0	0.2	18.0	81.8
V-4-4	8/8/2007	0.0	0.3	18.0	81.7
V-4-5	8/8/2007	0.0	13.4	6.4	80.2
V-4-6	8/8/2007	0.0	15.1	4.9	80.0
GW-1	10/31/2007	54.1	45.7	0.1	0.1
GW-2	10/31/2007	58.9	40.9	0.1	0.1
GW-3	10/31/2007	41.6	18.8	2.5	37.1
GW-4	10/31/2007	23.3	18.9	11.3	46.5
GW-5	10/31/2007	23.6	6.1	0.2	70.1
GW-6	10/31/2007	70.6	29.1	0.1	0.2
GW-7	10/31/2007	0.0	3.3	16.1	80.6
GW-8	10/31/2007	9.4	8.9	0.2	81.5
GW-9	10/31/2007	11.5	11.6	0.1	76.8
GW-10	10/31/2007	0.0	1.3	17.9	80.8
GW-11	10/31/2007	0.0	1.4	18.1	80.5
GW-12	10/31/2007	0.0	4.5	15.5	80.0
BH-201	10/31/2007	0.0	0.9	19.1	80.0
BH-301	10/31/2007	42.7	20.2	3.1	34.0
BH-302	10/31/2007	0.0	0.1	20.4	79.5
BH-501	10/31/2007	0.0	1.9	17.1	81.0
BH-502	10/31/2007	0.0	0.5	19.4	80.1
BH-701	10/31/2007	0.0	3.5	16.0	80.5
BH-801	10/31/2007	0.0	2.6	14.1	83.3
BH-802	10/31/2007	0.0	1.0	19.3	79.7
BH-901	10/31/2007	0.0	0.8	18.8	80.4
V-1-1	10/31/2007	54.9	45.0	0.1	0.0
V-2-1	10/31/2007	67.8	30.2	0.6	1.4
V-2-2	10/31/2007	59.3	31.5	1.8	7.4
V-3-1	10/31/2007	19.2	8.5	13.7	58.6
V-4-1	10/31/2007	0.0	0.0	20.4	79.6
V-4-2	10/31/2007	0.0	0.0	20.3	79.7
V-4-3	10/31/2007	0.0	0.0	20.4	79.6
V-4-4	10/31/2007	0.0	0.0	20.3	79.7
V-4-5	10/31/2007	0.0	0.0	20.4	79.6
V-4-6	10/31/2007	0.0	0.0	20.4	79.6
GW-1	2/14/2008	55.6	44.2	0.2	0.0
GW-2	2/14/2008	46.9	31.7	3.1	18.3
GW-3	2/14/2008	0.2	0.4	21.6	77.8
GW-4	2/14/2008	58.3	40.6	1.1	0.0
GW-5	2/14/2008	11.5	5.8	1.8	80.9
GW-6	2/14/2008	10.2	4.1	14.1	71.6
GW-7	2/14/2008	0.0	0.4	20.7	78.9
GW-8	2/14/2008	0.0	1.0	20.2	78.8

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-9	2/14/2008	0.0	1.0	19.4	79.6
GW-10	2/14/2008	NA	NA	NA	NA
GW-11	2/14/2008	0.0	0.8	20.4	78.8
GW-12	2/14/2008	0.2	0.6	17.7	81.5
V-1-1	2/14/2008	20.4	18.7	12.9	48.0
V-2-1	2/14/2008	18.9	10.7	12.5	57.9
V-2-2	2/14/2008	24.8	12.8	14.7	47.7
V-3-1	2/14/2008	0.5	0.5	21.6	77.4
V-4-1	2/14/2008	0.0	0.1	21.4	78.5
V-4-2	2/14/2008	0.2	0.5	20.6	78.7
V-4-3	2/14/2008	0.9	1.5	19.9	77.7
V-4-4	2/14/2008	0.0	0.1	20.3	79.6
V-4-5	2/14/2008	0.0	0.4	20.1	79.5
V-4-6	2/14/2008	0.0	0.1	20.2	79.7
GW-1	5/15/2008	50.1	42.5	0.0	7.4
GW-2	5/15/2008	0.3	0.6	19.3	79.8
GW-3	5/15/2008	5.2	5.6	13.6	75.6
GW-4	5/15/2008	47.8	37.2	0.0	15.0
GW-5	5/15/2008	8.3	4.7	6.1	80.9
GW-6	5/15/2008	0.1	20.0	1.3	78.6
GW-7	5/15/2008	0.1	1.9	17.5	80.5
GW-8	5/15/2008	0.1	2.6	15.2	82.1
GW-9	5/15/2008	0.0	6.1	12.4	81.5
GW-10	5/15/2008	0.0	7.8	7.3	84.9
GW-11	5/15/2008	0.0	8.7	10.1	81.2
GW-12	5/15/2008	0.0	6.3	19.3	74.4
V-1-1	5/15/2008	54.4	43.8	0.0	1.8
V-1-2	5/15/2008	1.1	2.0	18.8	78.1
V-1-3	5/15/2008	0.0	0.0	20.1	79.9
V-1-4	5/15/2008	0.0	0.2	19.9	79.9
V-1-5	5/15/2008	0.1	0.0	20.1	79.8
V-1-6	5/15/2008	0.1	0.0	20.2	79.7
V-2-1	5/15/2008	1.9	3.6	15.9	78.6
V-2-2	5/15/2008	18.1	9.5	13.1	59.3
V-2-10	5/15/2008	0.1	0.0	19.8	80.1
V-3-1	5/15/2008	3.2	1.2	18.8	76.8
V-4-1	5/15/2008	0.0	0.0	20.1	79.9
V-4-2	5/15/2008	0.4	1.3	18.9	79.4
V-4-3	5/15/2008	0.1	0.8	19.3	79.8
V-4-4	5/15/2008	0.0	0.0	20.1	79.9
V-4-5	5/15/2008	0.0	0.0	20.1	79.9
V-4-6	5/15/2008	0.0	0.0	20.0	80.0
BH-201	8/6/2008	0.0	3.4	15.9	80.7
GW-1	8/6/2008	45.5	45.9	0.0	8.6
GW-2	8/6/2008	34.1	35.2	0.0	30.7
GW-3	8/6/2008	0.6	3.5	14.9	81.0
GW-4	8/6/2008	39.0	43.6	0.0	17.4
GW-5	8/6/2008	0.1	4.7	10.9	84.3
GW-6	8/6/2008	0.0	2.2	16.9	80.9
GW-7	8/6/2008	0.1	0.4	18.9	80.6
GW-8	8/6/2008	0.0	8.4	11.7	79.9
GW-9	8/6/2008	0.1	2.8	16.7	80.4
GW-10	8/6/2008	0.0	11.6	5.8	82.6
GW-11	8/6/2008	0.0	12.0	9.5	78.5
GW-12	8/6/2008	0.3	9.2	10.0	80.5
V-1-1	8/6/2008	51.4	47.7	0.0	0.9
V-1-2	8/6/2008	2.6	13.2	9.1	75.1
V-1-3	8/6/2008	0.2	0.3	19.7	79.8
V-1-4	8/6/2008	0.4	0.7	19.6	79.3
V-1-5	8/6/2008	0.3	0.9	19.3	79.5
V-1-6	8/6/2008	2.5	16.3	2.9	78.3
V-2-1	8/6/2008	29.7	16.7	8.6	45.0
V-2-2	8/6/2008	37.4	22.7	8.5	31.4
V-2-3	8/6/2008	0.2	0.1	19.6	80.1

See Notes on Page 20

Georgia-Pacific, LLC
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit 3
Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-2-10	8/6/2008	0.6	4.3	15.1	80.0
V-2-18	8/6/2008	0.1	0.4	19.6	79.9
V-3-1	8/6/2008	3.0	1.2	19.0	76.8
V-4-1	8/6/2008	0.0	0.3	19.7	80.0
V-4-2	8/6/2008	0.0	0.7	19.3	80.0
V-4-3	8/6/2008	0.0	0.2	19.7	80.1
V-4-4	8/6/2008	0.3	0.6	16.8	82.3
V-4-5	8/6/2008	0.3	0.4	19.7	79.6
V-4-6	8/6/2008	0.3	3.7	16.3	79.7
GW-1	11/5/2008	55.9	44.1	0.0	0.0
GW-2	11/5/2008	60.5	35.1	0.1	4.3
GW-3	11/5/2008	49.7	20.5	2.4	27.4
GW-4	11/5/2008	56.7	41.1	0.2	2.0
GW-5	11/5/2008	0.0	8.0	4.3	87.7
GW-6	11/5/2008	0.0	4.5	12.9	82.6
GW-7	11/5/2008	0.0	2.6	15.3	82.1
GW-8	11/5/2008	0.0	9.2	6.5	84.3
GW-9	11/5/2008	0.0	0.5	20.5	79.0
GW-10	11/5/2008	0.0	0.4	20.4	79.2
GW-11	11/5/2008	0.0	10.5	6.9	82.6
GW-12	11/5/2008	0.0	6.1	14.4	79.5
BH-201	11/5/2008	0.0	0.7	20.1	79.2
BH-301	11/5/2008	0.0	0.6	20.3	79.1
V-1-1	11/5/2008	55.8	44.2	0.0	0.0
V-1-2	11/5/2008	1.6	4.8	16.1	77.5
V-1-3	11/5/2008	0.0	0.1	20.5	79.4
V-1-4	11/5/2008	0.0	0.0	20.6	79.4
V-1-5	11/5/2008	0.0	0.3	20.3	79.4
V-1-6	11/5/2008	0.0	0.1	20.6	79.3
V-2-1	11/5/2008	50.9	22.1	5.9	21.1
V-2-2	11/5/2008	55.4	28.2	3.3	13.1
V-2-3	11/5/2008	0.1	0.2	20.7	79.0
V-2-10	11/5/2008	1.0	3.5	16.5	79.0
V-2-18	11/5/2008	0.0	0.0	21.0	79.0
V-4-1	11/5/2008	3.5	4.5	16.8	75.2
V-4-2	11/5/2008	4.2	8.8	12.4	74.6
V-4-3	11/5/2008	2.5	6.7	14.0	76.8
V-4-4	11/5/2008	0.0	0.0	21.1	78.9
V-4-5	11/5/2008	0.0	0.0	21.1	78.9
V-4-6	11/5/2008	0.0	0.0	20.8	79.2
GW-1	2/5/2009	56.5	39.5	4.0	0.0
GW-2	2/5/2009	0.1	0.2	19.4	80.3
GW-3	2/5/2009	0.1	0.2	19.7	80.0
GW-4	2/5/2009	0.0	0.2	19.0	80.8
GW-5	2/5/2009	0.1	4.0	11.3	84.6
GW-6	2/5/2009	0.1	0.6	18.4	80.9
GW-7	2/5/2009	0.1	0.3	19.5	80.1
GW-8	2/5/2009	0.1	4.2	16.2	79.5
GW-9	2/5/2009	0.1	1.5	18.4	80.0
GW-10	2/5/2009	0.1	0.2	19.7	80.0
GW-11	2/5/2009	0.1	0.3	18.4	81.2
GW-12	2/5/2009	0.1	0.6	17.6	81.7
V-1-1	2/5/2009	36.2	27.0	11.2	25.6
V-1-2	2/5/2009	1.2	1.9	19.0	77.9
V-1-3	2/5/2009	0.1	0.2	19.6	80.1
V-1-4	2/5/2009	0.1	0.2	19.7	80.0
V-1-5	2/5/2009	0.1	0.2	19.6	80.1
V-1-6	2/5/2009	0.1	0.3	19.6	80.0
V-2-1	2/5/2009	13.7	8.5	12.4	65.4
V-2-2	2/5/2009	16.4	9.1	13.0	61.5
V-2-3	2/5/2009	0.1	0.2	19.4	80.3
V-2-10	2/5/2009	0.1	0.2	19.2	80.5
V-2-18	2/5/2009	0.1	0.3	18.4	81.2
V-3-1	2/5/2009	1.9	0.8	16.5	80.8

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-4-1	2/5/2009	3.3	3.1	17.0	76.6
V-4-2	2/5/2009	0.9	1.1	17.9	80.1
V-4-3	2/5/2009	0.8	1.1	17.8	80.3
V-4-4	2/5/2009	0.1	0.2	18.0	81.7
V-4-5	2/5/2009	0.1	0.4	16.8	82.7
V-4-6	2/5/2009	0.1	1.2	17.4	81.3
GW-1	5/21/2009	52.6	46.1	0.4	0.9
GW-2	5/21/2009	48.8	36.5	0.4	14.3
GW-3	5/21/2009	13.5	6.3	10.6	69.6
GW-4	5/21/2009	52.1	46.5	0.5	0.9
GW-5	5/21/2009	0.0	7.5	6.8	85.7
GW-6	5/21/2009	0.0	3.9	11.1	85.0
GW-7	5/21/2009	0.0	1.8	16.7	81.5
GW-8	5/21/2009	0.0	6.1	12.0	81.9
GW-9	5/21/2009	0.0	2.6	16.6	80.8
GW-10	5/21/2009	0.0	7.7	6.9	85.4
GW-11	5/21/2009	0.0	14.0	6.3	79.7
GW-12	5/21/2009	0.0	2.6	15.4	82.0
BH-201	5/21/2009	0.1	0.7	18.5	80.7
BH-301	5/21/2009	0.0	0.2	19.2	80.6
V-1-1	5/21/2009	52.4	42.8	1.4	3.4
V-1-2	5/21/2009	0.0	0.0	19.4	80.6
V-1-3	5/21/2009	0.0	0.0	19.4	80.6
V-1-4	5/21/2009	0.0	0.0	19.3	80.7
V-1-5	5/21/2009	2.1	5.6	14.5	77.8
V-1-6	5/21/2009	0.0	0.0	19.1	80.9
V-2-1	5/21/2009	28.5	13.1	11.1	47.3
V-2-2	5/21/2009	28.0	13.1	11.8	47.1
V-2-3	5/21/2009	0.0	0.0	19.3	80.7
V-2-10	5/21/2009	0.0	0.0	19.6	80.4
V-2-18	5/21/2009	0.0	0.0	19.5	80.5
V-3-1	5/21/2009	3.2	0.9	18.8	77.1
V-4-1	5/21/2009	1.7	5.9	13.6	78.8
V-4-2	5/21/2009	0.0	0.0	19.4	80.6
V-4-3	5/21/2009	0.0	0.2	19.3	80.5
V-4-4	5/21/2009	0.0	0.0	19.6	80.4
V-4-5	5/21/2009	0.0	0.0	19.5	80.5
V-4-6	5/21/2009	0.0	0.0	19.6	80.4
GW-1	8/19/2009	52.6	46.0	0.4	1.0
GW-2	8/19/2009	56.7	39.9	0.5	2.9
GW-3	8/19/2009	46.5	25.5	3.4	24.6
GW-4	8/19/2009	31.3	37.8	0.1	30.8
GW-5	8/19/2009	0.0	10.7	7.7	81.6
GW-6	8/19/2009	0.0	1.6	16.1	82.3
GW-7	8/19/2009	0.0	4.3	13.1	82.6
GW-8	8/19/2009	0.0	6.1	10.8	83.1
GW-9	8/19/2009	0.0	4.2	13.5	82.3
GW-10	8/19/2009	0.0	0.6	17.6	81.8
GW-11	8/19/2009	0.0	5.9	11.8	82.3
GW-12	8/19/2009	0.1	13.4	4.0	82.5
BH-201	8/19/2009	0.0	1.2	17.4	81.4
BH-301	8/19/2009	0.0	1.5	17.8	80.7
V-1-1	8/19/2009	29.3	27.8	8.0	34.9
V-1-2	8/19/2009	10.3	11.9	11.3	66.5
V-1-3	8/19/2009	2.2	6.3	13.1	78.4
V-1-4	8/19/2009	0.0	0.1	19.2	80.7
V-1-5	8/19/2009	0.0	0.0	19.3	80.7
V-1-6	8/19/2009	0.0	0.0	19.3	80.7
V-2-1	8/19/2009	22.5	12.0	12.1	53.4
V-2-2	8/19/2009	39.6	23.5	6.9	30.0
V-2-3	8/19/2009	0.3	2.1	16.3	81.3
V-2-10	8/19/2009	0.5	2.7	15.5	81.3
V-2-18	8/19/2009	0.0	0.0	18.9	81.1
V-3-1	8/19/2009	1.9	1.0	18.3	78.8

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-4-1	8/19/2009	0.3	0.4	18.7	80.6
V-4-2	8/19/2009	0.0	0.0	18.9	81.1
V-4-3	8/19/2009	0.3	0.5	18.6	80.6
V-4-4	8/19/2009	0.2	0.4	17.9	81.5
V-4-5	8/19/2009	0.0	0.6	18.6	80.8
V-4-6	8/19/2009	0.3	11.5	8.5	79.7
GW-1	11/12/2009	56.9	43.0	0.1	0.0
GW-2	11/12/2009	56.6	37.8	0.0	5.6
GW-3	11/12/2009	4.5	5.6	11.7	78.2
GW-4	11/12/2009	60.0	39.8	0.2	0.0
GW-5	11/12/2009	0.0	9.3	5.7	85.0
GW-6	11/12/2009	0.0	1.7	17.0	81.3
GW-7	11/12/2009	0.0	3.6	16.3	80.1
GW-8	11/12/2009	0.0	5.4	13.4	81.2
GW-9	11/12/2009	0.0	1.8	18.5	79.7
GW-10	11/12/2009	0.0	3.2	14.0	82.8
GW-11	11/12/2009	0.0	1.4	18.5	80.1
GW-12	11/12/2009	0.0	4.0	16.6	79.4
BH-201	11/12/2009	1.7	5.0	14.6	78.7
V-1-1	11/12/2009	58.0	41.9	0.1	0.0
V-1-2	11/12/2009	0.9	3.3	17.8	78.0
V-1-3	11/12/2009	0.0	0.0	20.7	79.3
V-1-4	11/12/2009	0.0	0.1	20.5	79.4
V-1-5	11/12/2009	0.0	0.5	19.8	79.7
V-1-6	11/12/2009	0.0	0.1	20.4	79.5
V-2-1	11/12/2009	38.9	20.7	5.1	35.3
V-2-2	11/12/2009	43.6	21.8	7.0	27.6
V-2-3	11/12/2009	0.0	0.1	20.6	79.3
V-2-10	11/12/2009	0.7	0.7	19.7	78.9
V-2-18	11/12/2009	0.0	0.1	20.6	79.3
V-3-1	11/12/2009	1.6	0.7	20.0	77.7
V-4-1	11/12/2009	2.1	1.4	19.7	76.8
V-4-2	11/12/2009	0.0	0.1	20.6	79.3
V-4-3	11/12/2009	0.3	1.4	19.1	79.2
V-4-4	11/12/2009	0.0	0.1	20.6	79.3
V-4-5	11/12/2009	0.0	0.6	20.0	79.4
V-4-6	11/12/2009	0.0	0.1	20.5	79.4
GW-1	2/19/2010	0.7	0.9	20.3	78.1
GW-2	2/19/2010	0.0	0.2	20.6	79.2
GW-3	2/19/2010	44.9	15.9	0.0	39.2
GW-4	2/19/2010	45.5	38.1	0.6	15.8
GW-5	2/19/2010	0.0	0.2	19.4	80.4
GW-6	2/19/2010	0.0	0.0	20.2	79.8
GW-7	2/19/2010	0.0	0.0	20.5	79.5
GW-8	2/19/2010	0.0	0.5	19.0	80.5
GW-9	2/19/2010	0.0	0.8	19.8	79.4
GW-10	2/19/2010	0.0	0.0	20.1	79.9
GW-11	2/19/2010	0.0	0.0	20.4	79.6
GW-12	2/19/2010	0.0	0.0	20.6	79.4
BH-301	2/19/2010	0.0	0.0	20.3	79.7
V-1-1	2/19/2010	22.4	17.4	12.4	47.8
V-1-2	2/19/2010	0.3	1.3	18.8	79.6
V-1-3	2/19/2010	0.0	0.0	20.4	79.6
V-1-4	2/19/2010	0.0	0.0	20.5	79.5
V-1-5	2/19/2010	0.0	0.0	20.6	79.4
V-1-6	2/19/2010	0.0	0.0	20.6	79.4
V-2-1	2/19/2010	0.0	0.0	20.9	79.1
V-2-2	2/19/2010	0.0	0.0	19.8	80.2
V-2-3	2/19/2010	0.0	0.0	21.0	79.0
V-2-10	2/19/2010	0.0	0.0	21.0	79.0
V-2-18	2/19/2010	0.0	0.0	21.0	79.0
V-3-1	2/19/2010	0.0	0.0	21.0	79.0
V-4-1	2/19/2010	0.4	0.7	19.8	79.1
V-4-2	2/19/2010	0.0	0.0	20.6	79.4

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-4-3	2/19/2010	0.0	0.0	20.4	79.6
V-4-4	2/19/2010	0.0	0.0	20.6	79.4
V-4-5	2/19/2010	0.0	0.0	20.6	79.4
V-4-6	2/19/2010	0.0	0.0	19.4	80.6
GW-1	5/27/2010	52.4	47.4	0.2	0.0
GW-2	5/27/2010	57.2	42.5	0.3	0.0
GW-3	5/27/2010	47.7	22.1	4.8	25.4
GW-4	5/27/2010	31.8	34.0	0.1	34.1
GW-5	5/27/2010	0.1	1.0	17.3	81.6
GW-6	5/27/2010	0.3	0.6	19.7	79.4
GW-7	5/27/2010	0.1	1.7	15.3	82.9
GW-8	5/27/2010	0.1	4.3	13.2	82.4
GW-9	5/27/2010	0.0	1.8	17.8	80.4
GW-10	5/27/2010	0.0	0.4	20.1	79.5
GW-11	5/27/2010	41.3	24.2	0.0	34.5
GW-12	5/27/2010	0.0	1.4	17.7	80.9
BH-1101	5/27/2010	0.8	1.5	18.7	79.0
BH-1102	5/27/2010	51.2	42.6	4.2	2.0
BH-1103	5/27/2010	50.1	45.3	4.4	0.2
BH-1104	5/27/2010	28.2	19.2	8.2	44.4
BH-1105	5/27/2010	0.4	3.9	12.7	83.0
BH-1106	5/27/2010	42.2	49.5	2.4	5.9
BH-1107	5/27/2010	0.1	1.5	16.9	81.5
BH-1108	5/27/2010	51.7	47.7	0.6	0.0
BH-1109	5/27/2010	46.2	17.2	0.5	36.1
BH-1110	5/27/2010	0.2	0.6	9.9	89.3
BH-1111	5/27/2010	49.3	50.2	0.5	0.0
BH-1112	5/27/2010	2.1	11.6	9.4	76.9
BH-1113	5/27/2010	47.4	46.3	0.3	6.0
BH-1114	5/27/2010	0.0	4.7	15.3	80.0
V-1-1	5/27/2010	53.2	46.7	0.1	0.0
V-1-2	5/27/2010	12.0	13.4	12.9	61.7
V-1-3	5/27/2010	2.8	0.2	20.5	76.5
V-1-4	5/27/2010	0.1	0.1	20.6	79.2
V-1-5	5/27/2010	0.1	0.6	19.9	79.4
V-1-6	5/27/2010	0.1	0.0	20.7	79.2
V-2-1	5/27/2010	45.6	24.2	6.9	23.3
V-2-2	5/27/2010	34.2	17.6	9.5	38.7
V-2-3	5/27/2010	5.8	15.0	4.1	75.1
V-2-10	5/27/2010	3.4	7.7	15.5	73.4
V-2-18	5/27/2010	0.3	1.3	19.9	78.5
V-3-1	5/27/2010	2.8	1.0	19.7	76.5
V-4-1	5/27/2010	15.0	6.4	12.4	66.2
V-4-2	5/27/2010	0.0	0.3	20.2	79.5
V-4-3	5/27/2010	0.3	1.2	19.6	78.9
V-4-4	5/27/2010	0.6	1.9	19.6	77.9
V-4-5	5/27/2010	0.4	0.4	19.9	79.3
V-4-6	5/27/2010	0.6	3.0	15.3	81.1
GW-1	8/26/2010	50.5	49.5	0.0	0.0
GW-2	8/26/2010	26.5	26.5	5.5	41.5
GW-3	8/26/2010	39.3	25.4	2.2	33.1
GW-4	8/26/2010	38.8	46.2	0.0	15.0
GW-5	8/26/2010	0.2	2.4	17.0	80.4
GW-6	8/26/2010	0.2	0.9	19.6	79.3
GW-7	8/26/2010	0.3	0.9	19.7	79.1
GW-8	8/26/2010	0.2	8.8	13.9	77.1
GW-9	8/26/2010	0.3	2.2	18.7	78.8
GW-10	8/26/2010	0.2	1.1	18.6	80.1
GW-11	8/26/2010	0.2	20.3	2.5	77.0
GW-12	8/26/2010	0.3	0.3	20.3	79.1
BH-201	8/26/2010	3.4	2.7	18.0	75.9
BH-301	8/26/2010	0.2	0.9	19.0	79.9
V-1-1	8/26/2010	29.9	29.6	6.3	34.2
V-1-2	8/26/2010	0.1	0.2	20.2	79.5

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-1-3	8/26/2010	1.2	4.2	16.6	78.0
V-1-4	8/26/2010	0.2	0.5	20.0	79.3
V-1-5	8/26/2010	0.1	0.2	20.2	79.5
V-1-6	8/26/2010	0.0	0.1	20.2	79.7
V-2-1	8/26/2010	1.8	1.2	19.4	77.6
V-2-2	8/26/2010	18.8	11.3	14.0	55.9
V-2-3	8/26/2010	0.2	0.0	20.5	79.3
V-2-10	8/26/2010	0.2	0.0	20.4	79.4
V-2-18	8/26/2010	0.2	0.2	20.2	79.4
V-3-1	8/26/2010	0.3	0.1	20.4	79.2
V-4-1	8/26/2010	0.7	11.3	19.5	68.5
V-4-2	8/26/2010	0.2	0.4	20.4	79.0
V-4-3	8/26/2010	0.2	1.3	18.2	80.3
V-4-4	8/26/2010	0.2	0.0	20.6	79.2
V-4-5	8/26/2010	0.2	0.1	20.5	79.2
V-4-6	8/26/2010	0.3	0.0	20.5	79.2
GW-1	11/19/2010	48.7	41.1	1.5	8.7
GW-2	11/19/2010	46.2	36.1	0.0	17.7
GW-3	11/19/2010	0.0	8.7	11.2	80.1
GW-4	11/19/2010	34.8	35.6	0.0	29.6
GW-5	11/19/2010	0.0	11.3	6.9	81.8
GW-6	11/19/2010	0.0	3.8	15.5	80.7
GW-7	11/19/2010	0.0	2.4	18.2	79.4
GW-8	11/19/2010	0.0	7.1	14.2	78.7
GW-9	11/19/2010	0.0	1.8	18.9	79.3
GW-10	11/19/2010	0.0	0.3	19.7	80.0
GW-11	11/19/2010	0.0	9.5	9.0	81.5
GW-12	11/19/2010	0.0	0.0	20.0	80.0
BH-201	11/19/2010	0.0	1.5	18.7	79.8
V-1-1	11/19/2010	53.0	42.2	1.3	3.5
V-1-2	11/19/2010	1.0	1.2	17.3	80.5
V-1-3	11/19/2010	0.0	0.0	20.1	79.9
V-1-4	11/19/2010	0.0	0.0	20.1	79.9
V-1-5	11/19/2010	0.0	0.0	20.0	80.0
V-1-6	11/19/2010	0.0	0.0	20.0	80.0
V-2-1	11/19/2010	21.7	16.9	3.8	57.6
V-2-2	11/19/2010	37.5	18.4	9.3	34.8
V-2-3	11/19/2010	0.0	0.0	20.0	80.0
V-2-10	11/19/2010	0.0	0.0	20.0	80.0
V-2-18	11/19/2010	0.0	0.0	20.0	80.0
V-3-1	11/19/2010	2.8	1.0	19.2	77.0
V-4-1	11/19/2010	0.0	0.9	19.2	79.9
V-4-2	11/19/2010	0.0	0.3	19.5	80.2
V-4-3	11/19/2010	0.0	0.5	19.3	80.2
V-4-4	11/19/2010	0.0	0.0	20.0	80.0
V-4-5	11/19/2010	0.0	0.6	19.9	79.5
V-4-6	11/19/2010	0.0	0.0	20.1	79.9
GW-1	2/28/2011	56.5	43.3	0.0	0.2
GW-2	2/28/2011	0.0	0.3	19.3	80.4
GW-3	2/28/2011	6.4	4.2	14.4	75.0
GW-4	2/28/2011	1.5	2.5	17.6	78.4
GW-5	2/28/2011	0.0	0.2	19.3	80.5
GW-6	2/28/2011	0.0	0.0	19.7	80.3
GW-7	2/28/2011	0.0	1.6	17.2	81.2
GW-8	2/28/2011	0.0	0.9	17.8	81.3
GW-9	2/28/2011	0.0	0.0	19.3	80.7
GW-10	2/28/2011	0.0	0.0	19.2	80.8
GW-11	2/28/2011	11.0	5.0	0.6	83.4
GW-12	2/28/2011	0.0	0.0	19.8	80.2
V-1-1	2/28/2011	0.5	0.5	19.8	79.2
V-1-2	2/28/2011	0.1	0.5	20.3	79.1
V-1-3	2/28/2011	0.0	0.0	20.8	79.2
V-1-4	2/28/2011	0.0	0.0	20.8	79.2
V-1-5	2/28/2011	0.0	0.0	20.9	79.1

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-1-6	2/28/2011	0.0	0.0	20.9	79.1
V-2-1	2/28/2011	0.0	0.0	20.3	79.7
V-2-2	2/28/2011	0.0	0.0	20.0	80.0
V-2-3	2/28/2011	0.0	0.0	20.5	79.5
V-2-10	2/28/2011	0.0	0.0	20.6	79.4
V-2-18	2/28/2011	0.0	0.0	20.6	79.4
V-3-1	2/28/2011	0.0	0.0	20.1	79.9
V-4-1	2/28/2011	0.0	0.0	19.6	80.4
V-4-2	2/28/2011	0.0	0.0	19.8	80.2
V-4-3	2/28/2011	0.0	0.3	19.7	80.0
V-4-4	2/28/2011	0.0	0.0	19.8	80.2
V-4-5	2/28/2011	0.0	0.0	19.9	80.1
V-4-6	2/28/2011	0.0	0.0	19.9	80.1
GW-1	5/12/2011	47.6	48.7	0.1	3.6
GW-2	5/12/2011	48.7	35.1	0.0	16.2
GW-3	5/12/2011	0.1	5.2	12.9	81.8
GW-4	5/12/2011	56.8	43.1	0.0	0.1
GW-5	5/12/2011	0.0	8.1	10.0	81.9
GW-6	5/12/2011	0.0	1.4	19.4	79.2
GW-7	5/12/2011	0.0	2.3	18.2	79.5
GW-8	5/12/2011	0.0	2.6	17.0	80.4
GW-9	5/12/2011	0.0	2.2	18.3	79.5
GW-10	5/12/2011	0.0	0.2	20.7	79.1
GW-11	5/12/2011	0.0	8.1	12.6	79.3
GW-12	5/12/2011	0.1	0.0	20.7	79.2
BH-101	5/12/2011	0.0	0.4	20.2	79.4
BH-201	5/12/2011	11.6	7.1	13.8	67.5
BH-202	5/12/2011	0.0	0.1	20.8	79.1
V-1-1	5/12/2011	49.3	50.7	0.0	0.0
V-1-2	5/12/2011	0.0	0.0	20.9	79.1
V-1-3	5/12/2011	0.0	1.7	19.0	79.3
V-1-4	5/12/2011	0.0	0.0	21.0	79.0
V-1-5	5/12/2011	0.0	0.0	21.0	79.0
V-1-6	5/12/2011	0.0	0.0	21.0	79.0
V-2-1	5/12/2011	25.5	13.4	11.2	49.9
V-2-2	5/12/2011	36.4	20.3	8.7	34.6
V-2-3	5/12/2011	1.1	4.3	15.4	79.2
V-2-10	5/12/2011	0.7	1.8	17.2	80.3
V-2-18	5/12/2011	0.4	0.6	19.8	79.2
V-3-1	5/12/2011	0.9	0.3	20.5	78.3
V-4-1	5/12/2011	0.0	0.0	20.5	79.5
V-4-2	5/12/2011	0.2	0.1	20.8	78.9
V-4-3	5/12/2011	1.8	1.4	20.1	76.7
V-4-4	5/12/2011	0.1	0.2	20.5	79.2
V-4-5	5/12/2011	0.1	1.9	18.4	79.6
V-4-6	5/12/2011	0.1	2.5	18.1	79.3
GW-1	8/18/2011	52.9	46.7	0.4	0.0
GW-2	8/18/2011	54.8	44.9	0.1	0.2
GW-3	8/18/2011	28.2	19.3	5.4	47.1
GW-4	8/18/2011	47.9	46.3	1.1	4.7
GW-5	8/18/2011	0.0	17.1	5.0	77.9
GW-6	8/18/2011	0.0	0.5	22.1	77.4
GW-7	8/18/2011	0.0	2.0	22.1	75.9
GW-8	8/18/2011	0.0	1.4	21.3	77.3
GW-9	8/18/2011	0.0	2.4	21.2	76.4
GW-10	8/18/2011	0.0	0.4	22.9	76.7
GW-11	8/18/2011	6.5	24.7	0.3	68.5
GW-12	8/18/2011	0.0	11.8	10.3	77.9
BH-201	8/18/2011	3.0	14.5	6.5	76.0
BH-1101	8/18/2011	0.0	0.5	22.9	76.6
BH-V-4-1-1	8/18/2011	0.0	11.6	11.7	76.7
BH-V-4-1-2	8/18/2011	46.8	41.8	3.2	8.2
BH-V-4-1-3	8/18/2011	22.4	20.8	12.6	44.2
BH-V-4-1-4	8/18/2011	28.1	23.7	10.4	37.8

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
BH-V-4-1-5	8/18/2011	0.0	8.7	21.1	70.2
BH-V-4-1-6	8/18/2011	30.9	36.0	6.4	26.7
BH-V-4-1-7	8/18/2011	1.4	15.3	10.3	73.0
BH-V-4-1-8	8/18/2011	0.0	1.6	21.7	76.7
BH-V-4-1-9	8/18/2011	0.0	7.4	16.2	76.4
V-1-1	8/18/2011	49.6	50.1	0.2	0.1
V-1-2	8/18/2011	0.1	0.2	21.2	78.5
V-1-3	8/18/2011	19.6	6.8	14.6	59.0
V-1-4	8/18/2011	0.4	0.2	21.0	78.4
V-1-5	8/18/2011	0.2	1.1	19.3	79.4
V-1-6	8/18/2011	0.0	0.5	20.2	79.3
V-2-1	8/18/2011	26.3	13.1	14.3	46.3
V-2-2	8/18/2011	--	--	--	--
V-2-10	8/18/2011	0.5	2.6	17.6	79.3
V-2-18	8/18/2011	0.0	0.9	20.0	79.1
V-2-3	8/18/2011	0.0	0.0	21.5	78.5
V-3-1	8/18/2011	1.1	0.5	21.4	77.0
V-4-1	8/18/2011	19.9	27.9	2.6	49.6
V-4-2	8/18/2011	0.0	0.0	22.8	77.2
V-4-3	8/18/2011	0.0	0.2	22.5	77.3
V-4-4	8/18/2011	0.0	0.4	22.1	77.5
V-4-5	8/18/2011	0.0	1.0	19.0	80.0
V-4-6	8/18/2011	0.0	4.9	17.3	77.8
GW-1	11/17/2011	61.0	37.7	0.9	0.4
GW-2	11/17/2011	36.7	33.9	0.1	29.3
GW-3	11/17/2011	1.1	1.6	15.8	81.5
GW-4	11/17/2011	62.8	34.8	2.4	0.0
GW-5	11/17/2011	0.0	13.2	7.1	79.7
GW-6	11/17/2011	0.0	0.1	18.0	81.9
GW-7	11/17/2011	0.0	1.3	17.1	81.6
GW-8	11/17/2011	0.0	11.4	8.8	79.8
GW-9	11/17/2011	0.0	1.2	17.0	81.8
GW-10	11/17/2011	0.0	2.4	14.8	82.8
GW-11	11/17/2011	0.0	15.4	4.5	80.1
GW-12	11/17/2011	0.0	0.0	20.1	79.9
GW-13	11/17/2011	60.1	39.3	0.3	0.3
GW-14	11/17/2011	2.8	3.7	5.6	87.9
GW-15	11/17/2011	0.0	1.3	16.1	82.6
GW-16	11/17/2011	0.0	0.5	17.5	82.0
GW-17	11/17/2011	0.0	1.6	16.5	81.9
BH-201	11/17/2011	0.0	3.1	16.7	80.2
BH-1301	11/17/2011	0.0	0.0	17.9	82.1
V-1-1	11/17/2011	41.4	30.2	7.1	21.3
V-1-2	11/17/2011	1.2	2.6	17.2	79.0
V-1-3	11/17/2011	0.0	0.0	19.1	80.9
V-1-4	11/17/2011	0.0	0.0	19.1	80.9
V-1-5	11/17/2011	0.0	0.0	19.1	80.9
V-1-6	11/17/2011	0.0	0.0	18.4	81.6
V-2-1	11/17/2011	0.0	0.0	18.8	81.2
V-2-2	11/17/2011	11.3	5.5	15.9	67.3
V-2-3	11/17/2011	0.0	0.0	19.0	81.0
V-2-10	11/17/2011	0.0	0.0	19.0	81.0
V-2-18	11/17/2011	0.0	0.0	18.8	81.2
V-3-1	11/17/2011	0.0	0.0	18.9	81.1
V-4-1	11/17/2011	0.5	0.5	19.8	79.2
V-4-2	11/17/2011	1.1	1.5	18.6	78.8
V-4-3	11/17/2011	0.1	1.0	19.1	79.8
V-4-4	11/17/2011	0.0	0.1	19.9	80.0
V-4-5	11/17/2011	0.0	0.0	20.2	79.8
V-4-6	11/17/2011	0.0	0.0	20.2	79.8
GW-1	2/16/2012	59.1	42.9	0.4	(2.4)
GW-2	2/16/2012	8.5	7.4	16.8	67.3
GW-3	2/16/2012	0.1	0.7	19.8	79.4

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
GW-4	2/16/2012	63.7	34.0	0.8	1.5
GW-5	2/16/2012	0.0	9.3	7.2	83.5
GW-6	2/16/2012	0.0	0.4	21.2	78.4
GW-7	2/16/2012	0.0	2.1	18.7	79.2
GW-8	2/16/2012	0.0	5.2	15.8	79.0
GW-9	2/16/2012	0.0	1.5	19.2	79.3
GW-10	2/16/2012	0.0	6.7	7.4	85.9
GW-11	2/16/2012	0.0	7.0	12.7	80.3
GW-12	2/16/2012	0.0	0.1	21.5	78.4
GW-13	2/16/2012	54.9	43.7	0.7	0.7
GW-14	2/16/2012	1.3	3.9	14.4	80.4
GW-15	2/16/2012	0.0	3.3	17.0	79.7
GW-16	2/16/2012	0.0	1.4	19.8	78.8
GW-17	2/16/2012	0.0	0.5	20.8	78.7
BH-201	2/16/2012	0.0	0.1	21.3	78.6
BH-1301	2/16/2012	0.0	0.6	21.2	78.2
BH-1302	2/16/2012	13.1	10.7	16.8	59.4
BH-1303	2/16/2012	0.0	0.2	21.4	78.4
V-1-1	2/16/2012	6.4	4.9	19.7	69.0
V-1-2	2/16/2012	1.4	1.9	21.0	75.7
V-1-3	2/16/2012	0.1	0.1	21.0	78.8
V-1-4	2/16/2012	0.0	0.1	21.9	78.0
V-1-5	2/16/2012	0.0	0.1	21.9	78.0
V-1-6	2/16/2012	0.0	0.1	21.9	78.0
V-2-1	2/16/2012	1.5	0.9	20.9	76.7
V-2-2	2/16/2012	15.0	7.5	17.0	60.5
V-2-3	2/16/2012	0.0	0.1	21.6	78.3
V-2-10	2/16/2012	0.0	0.1	21.7	78.2
V-2-18	2/16/2012	0.1	0.1	21.8	78.0
V-3-1	2/16/2012	0.0	0.1	21.5	78.4
V-4-1	2/16/2012	1.2	1.3	20.1	77.4
V-4-2	2/16/2012	0.6	0.8	20.5	78.1
V-4-3	2/16/2012	0.5	0.6	20.7	78.2
V-4-4	2/16/2012	0.0	0.1	21.5	78.4
V-4-5	2/16/2012	0.0	0.2	21.3	78.5
V-4-6	2/16/2012	0.1	0.1	21.2	78.6
GW-1	6/7/2012	47.6	45.9	0.0	6.5
GW-2	6/7/2012	41.5	38.5	0.0	20.0
GW-3	6/7/2012	40.2	20.2	0.0	39.6
GW-4	6/7/2012	33.3	40.6	0.3	25.8
GW-5	6/7/2012	0.3	10.8	10.3	78.6
GW-6	6/7/2012	0.3	4.5	16.9	78.3
GW-7	6/7/2012	0.2	2.6	18.0	79.2
GW-8	6/7/2012	0.3	6.9	15.3	77.5
GW-9	6/7/2012	0.3	3.2	18.5	78.0
GW-10	6/7/2012	0.0	8.6	14.7	76.6
GW-11	6/7/2012	0.2	13.3	9.3	77.2
GW-12	6/7/2012	0.2	4.4	16.5	78.9
GW-13	6/7/2012	48.5	49.6	0.0	1.9
GW-14	6/7/2012	5.1	8.4	4.2	82.3
GW-15	6/7/2012	0.2	5.8	15.1	78.9
GW-16	6/7/2012	0.3	4.3	17.1	78.3
GW-17	6/7/2012	0.0	0.7	20.5	78.8
BH-3-01	6/7/2012	0.6	1.5	19.6	78.3
BH-13-01	6/7/2012	29.2	26.7	4.8	39.3
BH-13-02	6/7/2012	0.3	0.4	20.5	78.8
BH-13-03	6/7/2012	23.8	21.1	9.7	45.4
BH-13-04	6/7/2012	0.2	0.1	20.9	78.8
BH-13-05	6/7/2012	14.1	4.8	15.8	65.3
BH-13-06	6/7/2012	0.5	1.5	20.3	77.7
BH-13-07	6/7/2012	0.3	0.6	20.3	78.8
BH-13-08	6/7/2012	0.3	1.1	20.3	78.3
BH-14-01	6/7/2012	0.0	0.6	19.9	79.5

See Notes on Page 20

Georgia-Pacific, LLC
 Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
 King Highway Landfill Operable Unit 3
 Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Sample Location	Date	CH ₄ (%)	CO ₂ (%)	O ₂ (%)	Balance Nitrogen (%)
V-1-1	6/7/2012	29.0	25.1	9.5	36.4
V-1-2	6/7/2012	0.0	0.1	20.4	79.5
V-1-3	6/7/2012	0.2	0.5	20.2	79.1
V-1-4	6/7/2012	0.0	0.4	20.3	79.3
V-1-5	6/7/2012	0.3	3.3	16.7	79.7
V-1-6	6/7/2012	0.0	0.3	20.3	79.4
V-2-1	6/7/2012	5.8	2.6	18.7	72.9
V-2-2	6/7/2012	15.8	7.7	16.7	59.8
V-2-3	6/7/2012	0.0	0.5	20.1	79.4
V-2-10	6/7/2012	0.1	0.6	20.0	79.3
V-2-18	6/7/2012	0.0	1.1	19.4	79.5
V-3-1	6/7/2012	0.1	0.0	20.6	79.3
V-4-1	6/7/2012	0.4	0.5	20.5	78.6
V-4-2	6/7/2012	0.3	3.1	18.7	77.9
V-4-3	6/7/2012	0.1	3.2	18.3	78.4
V-4-4	6/7/2012	0.1	0.2	20.7	79.0
V-4-5	6/7/2012	0.2	0.0	20.9	78.9
V-4-6	6/7/2012	0.2	0.1	20.9	78.8

See Notes on Page 20

Georgia-Pacific, LLC
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
King Highway Landfill Operable Unit 3
Landfill Gas Monitoring Program

Table 2 - Summary of Post-Closure Landfill Gas Monitoring Results

Notes:

1. Landfill gas monitoring results provided by CTI and Associates, Inc. using a GEM™ 2000 portable gas analyzer from April 27, 2003 to May 21, 2004.
2. Landfill gas monitoring results provided by Golder Associates, Inc. using a GEM™ 500 portable gas analyzer from September 29, 2004 to May 8, 2006, November 8, 2006, May 10, 2007, and August 6, 2008.
3. Landfill gas monitoring results provided by Golder Associates, Inc. using a GEM™ 2000 portable gas analyzer on September 7, 2006, February 8, 2007, August 8, 2007, October 31, 2007, May 15, 2008, November 5, 2008, February 5, 2009, May 21, 2009, August 19, 2009, and November 12, 2009.
4. Landfill gas monitoring results provided by ARCADIS using a GEM™ 500 portable gas analyzer on February 19, 2010, May 27, 2010, August 26, 2010, November 19, 2010, February 28, 2011, May 12, 2011, August 18, 2011, November 17, 2011, February 16, 2012, and June 7, 2012.
5. Landfill gas monitoring results provided by ARCADIS using a GEM™ 2000 portable gas analyzer on February 16, 2012.
6. On February 8, 2006, three other borings were attempted at the location of BH-201, but the boreholes were too wet to provide an accurate reading.
7. The water level at the location of the borehole was too high to provide an accurate reading.
8. On February 8, 2007, methane concentrations were detected above the lower explosive limit at GW-3; however, temporary boreholes were not installed to delineate the extent of the methane due to a health and safety risk created by snow covered rocks along the river.
9. On February 8, 2007, the valve on GW-6 was frozen and the cap could not be removed. The concentrations presented for GW-6 were obtained from a temporary borehole, which was installed directly next to well.
10. An additional temporary borehole(s) was not installed west of permanent gas probe GW-11 to delineate the extent of methane concentrations above the LEL toward the adjacent Kalamazoo Metal Recyclers, Inc. property due to the amount of debris located underneath the ground surface along the western property line of the KHL OU.
11. Due to rapid fluctuations in the gas concentration readings on the GEM™ 2000 portable gas analyzer, the concentrations for all parameters (i.e., CH₄, O₂, and CO₂) could not be determine from the same reading, producing a balance nitrogen concentration for GW-1 less than zero.
12. CH₄ = Methane .
13. CO₂ = Carbon Dioxide.
14. O₂ = Oxygen.
15. GW = Permanent gas monitoring probe.
16. BH = Temporary borehole.
17. V = Permanent gas vent.
18. -- = gas vent was not monitored.
19. Parenthesis () = results are below zero.

Figures

CITY: SYRACUSE-NY; GROUP: ENVICAD DB: S. KOWALCZYK; L. ROSENAUER; L. FORAKER; PIC: C. CHEATHAM; PM: D. PENNIMAN; TM: D. PENNIMAN; LYR: ONP-OFF-REF; G:\ENVICAD\SYRACUSE\ACT18068583\000\000\DWG\001\DWG\001.DWG; LAYOUT: 1; SAVER: 6/14/2012 12:31 PM; ACADVER: 18.15 (LMS TECH); PAGES: 1; PLOT: 1; PLOTDATE: 6/14/2012 12:31 PM; BY: FORAKER, LYDIA

BH-13-07 Methane 0.3 Carbon Dioxide 0.6 Oxygen 20.3 Balance/Nitrogen 78.8	BH-13-08 Methane 0.3 Carbon Dioxide 1.1 Oxygen 20.3 Balance/Nitrogen 78.3	BH-13-05 Methane 14.1 Carbon Dioxide 4.8 Oxygen 15.8 Balance/Nitrogen 65.3	BH-13-06 Methane 0.5 Carbon Dioxide 1.5 Oxygen 20.3 Balance/Nitrogen 77.7	GW-13 Methane 48.5 Carbon Dioxide 49.6 Oxygen 0.0 Balance/Nitrogen 1.9	V-1-6 Methane 0.0 Carbon Dioxide 0.3 Oxygen 20.3 Balance/Nitrogen 79.4	V-1-1 Methane 29.0 Carbon Dioxide 25.1 Oxygen 9.5 Balance/Nitrogen 36.4	GW-1 Methane 47.6 Carbon Dioxide 45.9 Oxygen 0.0 Balance/Nitrogen 6.5	V-1-2 Methane 0.0 Carbon Dioxide 0.1 Oxygen 20.4 Balance/Nitrogen 79.5
--	--	---	--	---	---	--	--	---

BH-13-04 Methane 0.2 Carbon Dioxide 0.1 Oxygen 20.9 Balance/Nitrogen 78.8
--

BH-13-03 Methane 23.8 Carbon Dioxide 21.1 Oxygen 9.7 Balance/Nitrogen 45.4

BH-13-02 Methane 0.3 Carbon Dioxide 0.4 Oxygen 20.5 Balance/Nitrogen 78.8
--

BH-13-01 Methane 29.2 Carbon Dioxide 26.7 Oxygen 4.8 Balance/Nitrogen 39.3

V-4-1 Methane 0.4 Carbon Dioxide 0.5 Oxygen 20.5 Balance/Nitrogen 78.6

GW-4 Methane 33.3 Carbon Dioxide 40.6 Oxygen 0.3 Balance/Nitrogen 25.8

GW-11 Methane 0.2 Carbon Dioxide 13.3 Oxygen 9.3 Balance/Nitrogen 77.2

V-4-2 Methane 0.3 Carbon Dioxide 3.1 Oxygen 18.7 Balance/Nitrogen 77.9

V-4-3 Methane 0.1 Carbon Dioxide 3.2 Oxygen 18.3 Balance/Nitrogen 78.4

V-4-4 Methane 0.1 Carbon Dioxide 0.2 Oxygen 20.7 Balance/Nitrogen 79.0

GW-12 Methane 0.2 Carbon Dioxide 4.4 Oxygen 16.5 Balance/Nitrogen 78.9

V-4-5 Methane 0.2 Carbon Dioxide 0.0 Oxygen 20.9 Balance/Nitrogen 78.9

V-4-6 Methane 0.2 Carbon Dioxide 0.1 Oxygen 20.9 Balance/Nitrogen 78.8

BH-14-01 Methane 0.0 Carbon Dioxide 0.6 Oxygen 19.9 Balance/Nitrogen 79.5
--

GW-14 Methane 5.1 Carbon Dioxide 8.4 Oxygen 4.2 Balance/Nitrogen 82.3	GW-15 Methane 0.2 Carbon Dioxide 5.8 Oxygen 15.1 Balance/Nitrogen 78.9
--	---

V-1-5 Methane 0.3 Carbon Dioxide 3.3 Oxygen 16.7 Balance/Nitrogen 79.7	GW-5 Methane 0.3 Carbon Dioxide 10.8 Oxygen 10.3 Balance/Nitrogen 78.6	GW-10 Methane 0.0 Carbon Dioxide 8.6 Oxygen 14.7 Balance/Nitrogen 76.7	V-1-4 Methane 0.0 Carbon Dioxide 0.4 Oxygen 20.3 Balance/Nitrogen 79.3	GW-6 Methane 0.3 Carbon Dioxide 4.5 Oxygen 16.9 Balance/Nitrogen 78.3	V-1-3 Methane 0.2 Carbon Dioxide 0.5 Oxygen 20.2 Balance/Nitrogen 79.1	GW-7 Methane 0.2 Carbon Dioxide 2.6 Oxygen 18.7 Balance/Nitrogen 72.9
---	---	---	---	--	---	--

BH-3-01 Methane 0.6 Carbon Dioxide 1.5 Oxygen 19.6 Balance/Nitrogen 78.3

GW-3 Methane 40.2 Carbon Dioxide 20.2 Oxygen 0.0 Balance/Nitrogen 39.6

V-3-1 Methane 0.1 Carbon Dioxide 0.0 Oxygen 20.6 Balance/Nitrogen 79.3

V-2-2 Methane 15.8 Carbon Dioxide 7.7 Oxygen 16.7 Balance/Nitrogen 59.8
--

GW-16 Methane 0.3 Carbon Dioxide 4.3 Oxygen 17.1 Balance/Nitrogen 78.3

V-2-1 Methane 5.8 Carbon Dioxide 2.6 Oxygen 18.7 Balance/Nitrogen 72.9

GW-17 Methane 0.0 Carbon Dioxide 0.7 Oxygen 20.5 Balance/Nitrogen 78.8

V-2-18 Methane 0.0 Carbon Dioxide 1.1 Oxygen 19.4 Balance/Nitrogen 79.5
--

GW-2 Methane 41.5 Carbon Dioxide 38.5 Oxygen 0.0 Balance/Nitrogen 20.0

V-2-3 Methane 0.0 Carbon Dioxide 0.5 Oxygen 20.1 Balance/Nitrogen 79.4

V-2-10 Methane 0.1 Carbon Dioxide 0.6 Oxygen 20.0 Balance/Nitrogen 79.3
--

GW-9 Methane 0.3 Carbon Dioxide 3.2 Oxygen 18.5 Balance/Nitrogen 78.0
--

GW-8 Methane 0.3 Carbon Dioxide 6.9 Oxygen 15.3 Balance/Nitrogen 77.5
--

LEGEND:

- APPROXIMATE PROPERTY BOUNDARY
- - - DITCH LINE
- - - ABANDONED RAILROAD
- SHEETPILE WALL
- RIPRAP
- CULVERT PIPE
- - - FINAL AS-BUILT INDEX CONTOUR
- - - FINAL AS-BUILT INTERMEDIATE CONTOUR
- X - SECURITY FENCE
- PORE WATER COLLECTION PIPE
- PORE WATER DRAIN
- APPROXIMATE WATER EDGE
- ← FLOW DIRECTION OF RIVER
- ⊕ MW-14AR MONITORING WELL
- ⊕ BH-13-01 TEMPORARY BOREHOLE LOCATION
- ⊕ RG-3 RIVER GAUGE STATION
- ▲ GW-2 GAS MONITORING PROBES
- ▲ V-2-2 GAS VENTS
- LANDFILL GAS CUTOFF TRENCH

- NOTES:**
- BASE MAP INFORMATION OBTAINED FROM CADD DRAWING FILE DEVELOPED BY RMT, INC., ANN ARBOR, MICHIGAN (CADD FILE: L1630SU01.DWG AS-BUILT SURVEY; 8/21/00).
 - FINAL AS-BUILT CONTOUR ELEVATIONS ARE SHOWN AND ARE BASED ON A FIELD SURVEY BY ATWELL-HICKS, INC., DATED 9/27/00 WITH REVISIONS DATED 10/23/00, 12/21/01, 12/10/02, AND 7/24/03.
 - FINAL AS-BUILT CONTOUR ELEVATIONS OF SEDIMENTATION BASIN ARE BASED ON A FIELD SURVEY BY PREIN-NEWHOF, DATED 2/3/04.
 - ELEVATIONS ARE BASED ON NGVD OF 1929 (MSL).
 - PROPERTY SURVEY PERFORMED BY WILKINS & WHEATON ENGINEERING CO., INC., ON 7/1/96.
 - TOPOGRAPHIC CONTOUR INTERVAL IS 1 FOOT.
 - FIELD MEASUREMENTS OBTAINED ON 6/7/2012 BY ARCADIS USING A GEM™ 500 PORTABLE GAS ANALYZER.
 - LOCATIONS OF GW-5, GW-6, GW-7, GW-8, GW-9, AND GW-10 ARE BASED ON A FIELD SURVEY BY TERRA CONTRACTING LLC, DATED 9/23/05.
 - LOCATION OF GW-11 IS BASED ON A FIELD SURVEY BY TERRA CONTRACTING LLC, DATED 1/11/06.
 - LOCATIONS OF RG-6, V-4-4, V-4-5, AND V-4-6 ARE BASED ON A FIELD SURVEY BY TERRA CONTRACTING LLC, DATED 6/7/06.
 - LOCATIONS OF V-1-2 THROUGH V-1-6, V-2-3, V-2-10, AND V-2-18 ARE BASED ON MULTIPLE FIELD SURVEYS CONDUCTED BY TERRA CONTRACTING, LLC. IN APRIL 2008. GAS VENTS V-2-4 THROUGH V-2-9, AND V-2-11 THROUGH V-2-17 ARE NOT SHOWN FOR CLARITY PURPOSES (THESE VENTS ARE LOCATED ALONG THE SOUTHWESTERN LANDFILL GAS CUTOFF TRENCH).
 - LOCATION OF GW-12 IS APPROXIMATE.
 - LOCATIONS OF GW-13 THROUGH GW-17 ARE BASED ON A FIELD SURVEY CONDUCTED BY PREIN & NEWHOF ON 11/1/2011.
 - HIGHLIGHTED METHANE RESULTS EXCEEDED THE ASSOCIATED LOWER EXPLOSIVE LIMIT (5%).

GEORGIA-PACIFIC LLC
ALLIED PAPER, INC./PORTAGE CREEK/
KALAMAZOO RIVER SUPERFUND SITE
KING HIGHWAY LANDFILL OPERABLE UNIT

**JUNE 2012
LANDFILL GAS MONITORING RESULTS**

ARCADIS

FIGURE 1



