

A.2
7/18/96

From: Elizabeth Bartz <ebartz@am.earthtech.com>
To: LEAH EVISON <EVISON.LEAH@EPAMAIL.EPA.GOV>
Date: 7/18/96 4:05pm
Subject: Test pits/well aband/conf.call

Test pits ok by me, they also did them at Tri-County during RD Design field work. The fence posts aren't grouted in so they should be easy to remove (around the gates they are grouted). I think we're ok with grouting up the leachate wells from the bottom up, cut off casing below ground surface, etc. (They will take a beating while grading the surface). The subsidence monuments can probably be plucked out during grading, they are only installed to the top of refuse or 2 feet. Because the construction of MW-E,W, S is uncertain (I don't think they have seals or grout), we feel it is important to overdrill those, pull the casing and grout from the bottom up. Let me know what time the conference call is set up for.

I'm glad WCC got it just for consistency sake. They seem very amiable, as well. There was such a difference already between Tri-County and Albion. I think that's why we had some hours left over from RD work plan review.

US EPA RECORDS CENTER REGION 5



471788