

Attachment #4

MICHIGAN DEPARTMENT OF NATURAL RESOURCES


INTEROFFICE COMMUNICATION

December 14, 1993

TO: Albion Sheridan Site File

FROM: Bob Delaney, Geologist  
Superfund Support Unit  
Geological Services Section  
Environmental Response Division

SUBJECT: December 13, 1993 Site Visit  
Albion Sheridan, Calhoun County



December 13, 1993

Gene Hall, Tex Irvin, and Bob Delaney arrived on site at approximately 12:15 p.m. Began locating monitoring wells in the Orchard Knoll area. Found monitoring well #1 of the Orchard Knoll site. We removed the cover and found that the cap was loose. It was therefore not necessary to take the cap off and then wait for the well to equilibrate before taking static water levels. All measurements taken from North side of TOC.

TIME	WELL#	TOC	SWL BELOW TOC	SWL	REMARKS
12:40	MW1 (Orchard K.)	976.26	30.32	945.94	Cap is loose
12:50	MW2 (Orchard K.)	985.16	38.44	946.72	Cap is loose
12:58	MW3 (Orchard k.)	987.89	41.18	946.71	Cap is loose
13:06	MW4 (Orchard K.)	984.47	37.21	947.26	Cap is loose
13:12	MW01	982.20	32.34	949.86	PVC cap
13:17	MW02	977.62	27.62	950.00	Cap is loose
13:30	MW08 SB	981.83	34.84	946.99	Cap is loose
13:34	MW09 SB	960.06	13.12	946.94	Cap was a little loose, allowed to equilbrante
13:40	MW06 SB	969.70	23.24	946.53	Cap is loose
13:43	MW04 SB	978.03	31.10	946.93	Cap is loose
13:48	MW03 SB	978.15	31.08	947.07	Cap is loose
13:52	Left Site.				

*Robert H. Delaney*

A small circular logo located at the bottom center of the page, containing the number 3.

