

NCECO-D

October 10, 1984

SUBJECT: BASF Riverview Site Modification Program

Mr. Bill Axce
BASF Wyandotte Corp.
Wyandotte, Michigan 48192

US EPA RECORDS CENTER REGION 5



487364

Dear Mr. Axce,

On October 1, 1984 clay cap material was brought on site at Riverview for which classification and permeability test results were not complete or available.

Mr. Bill Hogan, BASF Construction Manager, was notified by Mr. Roy Jameson, COE on-site inspector that the material would have to be removed and replaced if it was found that it did not comply with Consent Decree requirements.

In order to assure compliance, we request that certified copies of the classification and permeability test results be provided for our records as soon as they can be made available.

Mr. Jameson has observed that soil moisture and density determinations by your soils consultant were at, or above acceptable levels for material placed prior to October 1, 1984, which had been previously classified and tested for permeability.

Certified copies of the moisture and density determination reports and of the classification and permeability test results for soils placed prior to October 1, 1984 as well as certified copies of the moisture and density determination reports for soils placed after October 1, 1984 will be required for documentation in our final report to EPA. Please provide these copies as soon as possible.

Contact Mr. Carl Woodruff at 226-3074 if you have any questions regarding the above.

Sincerely,

A handwritten signature in dark ink, appearing to read "Ronald I. Bobbitt".

Ronald I. Bobbitt
Chief, Detroit Area Office

C.F.: J. Dikinis (EPA)
L. Lipinski (MDNR)

cc: Constr. Br.