

Table 2-2
Site Release History
Chevron Terminal

Willbridge Facility
Portland, Oregon

1	06/17/73	NA	2	Bunker	99% recovered, product from hose when end flange removed
2	01/12/74	NA	10	Light	95% recovered, leaking flange
3	05/27/05	Yard	95	Blazo	Yard spill
4	09/18/74	Dock	5	West Mix Rec.	98% recovered, dock expansion project
5	03/09/79	Docks	2-5	Bunker	100% recovered, bleeder valve left open
6	06/06/79	NA	25	Avgas 100	0% recovered, corroded pipeline
7	02/27/80	NA	2	Light Fuel	99% recovered, leaking gasket
8	03/14/80	Tank 1	32,000	Supreme	90% recovered, yard spill - tank plug gave way
9	08/29/80	NA	2	325 Pale	99% recovered
10	07/05/83	Tank 64	450	Diesel	95% recovered, crossover valve between Tank 64 and Tank 59 left open, Tank 64 overfill
11	08/30/83	River	1	NA	0% recovered, seepage from river bank
12	05/10/84	Rack	325	Diesel	85% recovered, underground pipe at loading rack
13	09/10/84	River	1	NA	0% recovered, seepage from river bank
14	11/01/89	NA	6,300	NA	99% recovered
15	11/01/89	River	10	Oil	Into Willamette River
16	05/01/92	Yard	1,000	Transmission Fluid	Onto gravel and cleaned up
17	06/01/92	Yard	1,000	Heavy duty motor oil	Onto gravel and cleaned up
18	06/09/98	Yard	12,000	Lube Oil	Onto gravel and cleaned up
19	03/20/99	Yard, Near Tank 58	19,000	ethanol	Underground Lines
20	09/12/00	near truck rack	3,260	Techron	Underground Lines
21	03/02/01	Tank Truck Loading Rack	480	Unleaded Gasoline	Underground Lines
Total			75,968		