

1.9.7
10/18/04

EVERETT HOUSING AUTHORITY
SMELTER SITE WEEKLY PROGRESS REPORT

Weekly Report Number 12
Week Ending Saturday, 16 October, 2004

Trucking Totals

| | |
|--|------|
| Truck loads of Source material to wharf this week | 0 |
| Truck loads of Residential material to the wharf | 582 |
| Truck loads of concrete debris to wharf this week | 0 |
| Truck loads of Subtitle D removed off-site this week | 0 |
| Total No. of truck loads off-site this week | 582 |
| Number of truck loads removed in previous weeks | 4385 |
| Total number of all truck loads taken off site | 4967 |

Barge Totals

| | |
|---------------------------------|--------|
| No. Barges shipped this week | 2 |
| Barges shipped (cumulative) | 19 |
| Barge Tons shipped this week | 9,500 |
| Barge Tons shipped (cumulative) | 64,500 |

Weekly Progress/Status

Fenced Area

Removal of Source material is complete. Excavation of Residential soil from within the Fenced Area is continuing and is being transported to the wharf site via dump truck and taken to the Tacoma/Ruston site by barge. The Residential material will be placed as sub-grade backfill per EPA's direction at the Tacoma/Ruston site. Two barges shipped this week with approximately 9,500 tons of Residential material. To date approximately 49,000 tons of Source material and 15,500 tons of Residential material has been shipped to the Tacoma/Ruston facility.

Asarco Houses

Residential clean up on the nine EHA owned houses and one privately owned residence is substantially complete, with final completion by the end of next week. Work associated with the houses included excavation of arsenic contaminated soils to below 150 ppm, soils testing to confirm the clean up was completed per the FCAP/FEIS and Final Design Report, placement of a marker fabric, backfill and restoration of the yards.

Health and Safety

No change in air monitoring this week and no health and safety issues to report.

10/18/2004

