

EVERETT HOUSING AUTHORITY  
SMELTER SITE WEEKLY PROGRESS REPORT

19.7  
10/25/04

Weekly Report Number 13  
Week Ending Saturday, 23 October, 2004

**Trucking Totals**

Truck loads of Source material to wharf this week	0
Truck loads of Residential material to the wharf	367
Truck loads of concrete debris to wharf this week	0
Truck loads of Subtitle D removed off-site this week	0
Total No. of truck loads off-site this week	367
Number of truck loads removed in previous weeks	4967
Total number of all truck loads taken off site	5334

**Barge Totals**

No. Barges shipped this week	2
Barges shipped (cumulative)	21
Barge Tons shipped this week	9,000
Barge Tons shipped (cumulative)	73,500

**Weekly Progress/Status**

**Fenced Area**

Removal of Source material is complete. On October 20, excavation of Residential soil from within the Fenced Area was suspended for the winter. The Contractor is currently preparing the Fenced Area for the winter. Preparations include rough grading/trenching, installation of hay bales, straw, visqueen at embankments, and other storm water measures. The final barge of Residential material is anticipated to be shipped to the Tacoma/Ruston site on October 25. Two barges shipped this week with approximately 9,000 tons of Residential material. To date approximately 40,000 tons of Source material and 33,500 tons of Residential material has been shipped to the Tacoma/Ruston facility.

**Asarco Houses**

Residential clean up on the nine EHA owned houses and one privately owned residence is complete. Asarco will continue the clean up of privately owned residences next construction season.

**Health and Safety**

No change in air monitoring this week and no health and safety issues to report.

10/25/2004

USEPA SF



1205512