

<b>White Shield, Inc.</b> 1520 140th Ave. NE, Suite 100 Bellevue, WA 98005 (425) 641-7800 / Fax (425) 641-7734	<b>FIELD REPORT</b>		<b>8/3/2004</b>
	PROJECT / CLIENT: Asarco / CH2M Hill Project		
	PROJECT NO.: Asarco / CH2M Hill Project		
	LOCATION: Ruston, Washington	DATE: August 3, 2004	
WEATHER: Sunny / 70 degrees		PAGE: 1 of 1	
PREPARED BY: Stephen Spencer	PREVIOUS REPORT: 7/23/2004		
PURPOSE OF VISIT: Site Inspection, Project Review			
Arrived on site at 1330 hrs August 3rd, 2004  Focused site visit today to review the importing of Everett remediation soils. As explained by Dave Nation, Asarco Project Manager, the Everett remediated material will be placed onto a barge and moved to the Ruston Asarco location for final disposal. Asarco expects each barge to contain approximately 5,000 yards of material. Material handling will be managed by Strider Construction Company. Mr. Dennis A. Uecker (Strider) was on site to oversee offloading equipment setup. Barge load time is expected to be two days. Barge material will be moved from Everett to Ruston overnight. Travel time is expected to be approximately eight hours. The Barge will be moored adjacent to the off load barge. the material will be loaded onto a series of conveyers and conveyed directly into dump trucks. The trucks will placed the material in the main disposal cell. Off load time is expected to the one day. The barge will be placed outside of the offload barge keeping it from grounding. Tarps will be placed below each conveyer to keep material from falling off the conveyer into Commencement Bay. Collected materials will be placed back onto the conveyer manually. Dust control will be managed by watering the material as it is offloaded. Strider will manage dust control during offloading, Enviocon will manage dust control during material placement.  Importing of material is expected to start Monday August 9, 2004. Sue O'Neill will contact me confirming the schedule.  Following review of the material offloading, the Ruston remediation area was reviewed. Steve Thompson, Asarco Rust Remediation Project Manager, had already left for the day. The roads throughout the Ruston area appeared in good condition, slight to no dust or dirt accumulation. I will follow up with Steve regarding any remediation problems next week.  Off site at 1700.			

John Spencer

Stephen Spencer

USEPA SF



**1205530**