

**Weekly Report Number 4**  
**Week Ending Saturday, 21 August, 2004**

**Trucking Totals**

Truck loads of Source material to wharf this week	192
Truck loads of Residential material to wharf this week	0
Truck loads of Subtitle C removed off-site this week	0
Truck loads of Subtitle D removed off-site this week	0
Total No. of truck loads off-site this week	192
Number of truck loads removed in previous weeks	758
Total number of all truck loads taken off site	950

**Barge Totals**

No. Barges shipped this week
Barges shipped (cumulative)
Barge Tons shipped this week
Barge Tons shipped (cumulative)

**Weekly Progress/Status**

**Fenced Area**

The contractor is continuing to remove Source material from the lower portion of the Fenced Area and transporting to the wharf site via dump truck. Completion of the sedimentation pond is temporarily on hold until the removal of Source material is accomplished in East Marine View Drive and along the Taylor property line. One barge shipped this week with approximately 4200 tons of Source material. To date approximately 10,500 tons of Source material has been shipped to the Tacoma/Ruston facility. The remaining Subtitle C material (>30,000 ppm) was excavated, stockpiled and sampled prior to shipment off site. The sample results showed that the material is less than 30,000 ppm and will be transported as Source material to Tacoma/Ruston. No further

**Asarco Houses**

No work on the Asarco Houses this week.

**Health and Safety**

Based on air monitoring results, the operator of the crusher at the wharf site will wear a respirator. All trucks are being decontaminated prior to leaving the site.

1  
3  
4,200  
10,500