



SDMS DocID

2212113

START WEEKLY REPORT to EPA OSC MEC REMOVAL ACTION

Date: 7/09-7/13/2007

GES Contract No: 68-S3-03-04

TO: 03-04-018

LOCATION: Elkton Farm Firehole Site

Ordinance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non EI Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs not rock	Need EMM Yes/No
1	I1C on 7/09	30%	Pending	380	30	25	0	No
2	K1A on 7/09	30%	Pending	185	1	1	1	Yes
1	I1C on 7/10	60%	Pending	407	20	8	0	No
2	K1A on 7/10	50%	Pending	385	5	2	0	Yes
1	I1C on 7/11	90%	Pending	397	5	10	15	No
2	K1A on 7/11	70%	Pending	430	2	2	25	No
1	I1C on 7/12	100%	250 items	75	1	2	1	No
2	K1A on 7/12	85%	Pending	300	1	1	15	No
1	I1D on 7/12	10%	Pending	275	5	10	0	No
1	I1D on 7/13	20%	Pending	368	8	25	0	No
2	K1A on 7/13	100%	774 items	250	1	1	4	No
Totals:				3452	79	87	61	

The Followings Grids have received a Quality Assurance check this week:

I2B, and I1C

Comments:

6/28 meeting: Guardian ops update, surveyors couldn't find a control point for ATK property line, will return and try a different approach. Heat stress monitoring is ongoing, no personnel problems. Phase 2 cost analysis & materials list is being prepared. EPA OSC Fitzsimmons & USAE SUXOS Broadway discuss probability of locating live primers and dets in the Phase 2 burn pit areas, RMC proposed a burn test on live primers and dets. John from Guardian recommended further discussion at a later date to develop a firm approach. No discrepancies noted during QA's team surveillances, all personnel have been wearing proper PPE, hydrating frequently and ops are IAW the WP, SSHP, AHA's and APP.