

Gunter, Jason

From: Nations, Mark [mnations@doerun.com]
Sent: Monday, May 13, 2013 2:50 PM
To: Gunter, Jason
Cc: England, Jason; Yingling, Mark; Wohl, Matthew; 'Kevin Lombardozzi' (kevinl@VALHI.NET); 'John E. Kennedy' (jkennedy@i1.net)
Subject: National Monthly Progress Report
Attachments: NATL 04-13.doc; National Water Samples_04-03-13.pdf

Jaason,
Attached is the April Monthly Progress Report.
Mark

This message is intended solely for the designated recipient and may contain confidential, privileged or proprietary information. If you have received it in error, please notify the sender immediately and delete the original and any copy or printout. Please note that any views or opinions presented in this e-mail are solely those of the author and do not necessarily represent those of The Doe Run Company. Finally, the recipient should check this message and any attachments for the presence of viruses or malware. The Doe Run Company accepts no liability for any loss or damage caused through the transmission of this e-mail.





Remediation Group

Mark Nations
Mining Properties Manager
mnations@doerun.com

May 13, 2013

Mr. Jason Gunter
Remedial Project Manager
U.S. Environmental Protection Agency
Region 7 - Superfund Branch
11201 Renner Blvd.
Lenexa, KS 66219

Re: National Mine Tailings Site Progress Report

Dear Mr. Gunter:

As required by Article VI, Section 51 of the Unilateral Administrative Order (Docket No.CERCLA-07-2006-0231) for the referenced project and on behalf of The Doe Run Company and NL Industries, Inc., the progress report for the period April 1, 2013 through April 30, 2013 is enclosed. If you have any questions or comments, please call me 573-518-0800.

Sincerely,

Mark Nations
Mining Properties Manager

Enclosure

c: Jason England – TDRC
Mark Yingling – TDRC (electronic only)
Matt Wohl – TDRC (electronic only)
Kevin Lombardozzi – NL Industries, Inc.
John Kennedy – City of Park Hills
Norm Lucas – Park Hills – Leadington Chamber of Commerce
Robert Hinkson – MDNR
Ty Morris – Barr Engineering

National Mine Tailings Site
Park Hills, Missouri
Removal Action - Monthly Progress Report
Period: March 1, 2013 – March 31, 2013

1. Actions Performed and Problems Encountered This Period:

- a. Work continued on the development of the Removal Action Report.

2. Analytical Data and Results Received This Period:

- a. During this period, water samples were collected at the sampling locations identified in Appendix C of the Removal Action Work Plan where water was present. Copies of the analytical results from the last sampling event are included with this progress report.
- b. During this period, the Ambient Air Monitoring Reports for December 2012 and Fourth Quarter 2012 were completed. Any issues identified in these reports are discussed below. A copy of these documents has been sent to your attention.

The December 2012 Ambient Air Monitoring Report noted the following:

- The action levels for lead and dust were not exceeded.
- The sample for National #1 (Ozark Insulation) TSP monitor on 12/06/12 was qualified because the reweigh value was outside laboratory tolerances. The lead concentration was not affected by this issue.
- The sample for National #2 (Soccer Field) TSP monitor on 12/20/12 was invalid since the elapsed time for the sample exceeded tolerances. Upon identifying the issue, timer and sampling procedures were evaluated and the issue was corrected.
- The sample for National #3 (Water Plant) TSP monitor on 12/20/12 was invalid due to a mechanical failure. Upon discovering the mechanical failure, the issue was addressed.
- No samples were taken with the TSP monitors on 12/24/12 and 12/25/12 due to the holiday.
- No samples were taken with the PM₁₀ monitors on 12/26/12 due to the holiday.
- A QA filter blank was completed on the Big River #4 (Primary) TSP and PM₁₀ monitors on 12/28/12.

The Fourth Quarter 2012 Ambient Air Monitoring Report noted the following:

- The action levels for lead and dust were not exceeded.
- No sample was taken with the Big River #4 (Primary) PM₁₀ monitor on 10/09/12 due to mechanical failure of the elapsed time indicator. Upon discovery, the issue was corrected.
- No sample was taken with the Big River #4 (Primary) TSP monitor on 11/02/12 due to the filter being compromised by moisture during a storm event. Upon discovery, the issue was corrected.
- The sample for Big River #4 (QA) PM₁₀ monitor was invalid on 11/05/12 due to the elapsed run time exceeding tolerances. Upon identifying the issue, timer and sampling procedures were evaluated and the issue was corrected.
- No samples were taken with the TSP and PM₁₀ monitors on 11/21/12, 11/22/12, and 11/23/12 due to the holiday.
- A QA filter blank was completed on the Rivermines #3 (Water Treatment Plant) TSP and PM₁₀ monitors on 11/27/12.
- The sample for National #1 (Ozark Insulation) TSP monitor on 12/06/12 was qualified because the reweigh value was outside laboratory tolerances. The lead concentration was not affected by this issue.
- The sample for National #2 (Soccer Field) TSP monitor on 12/20/12 was invalid since the elapsed time for the sample exceeded tolerances. Upon identifying the issue, timer and sampling procedures were evaluated and the issue was corrected.
- The sample for National #3 (Water Plant) TSP monitor on 12/20/12 was invalid due to a mechanical failure. Upon discovering the mechanical failure, the issue was addressed.
- No samples were taken with the TSP monitors on 12/24/12 and 12/25/12 due to the holiday.
- No samples were taken with the PM₁₀ monitors on 12/26/12 due to the holiday.

- A QA filter blank was completed on the Big River #4 (Primary) TSP and PM₁₀ monitors on 12/28/12.

3. Developments Anticipated and Work Scheduled for Next Period:

- a. Complete work in the Mine Shaft Area.
- b. Continue developing the Removal Action Report.
- c. Complete monthly water sampling activities as described in the Removal Action Work Plan.
- d. Complete air monitoring activities as described in the Removal Action Work Plan.

4. Changes in Personnel:

- a. None.

5. Issues or Problems Arising This Period:

- a. None.

6. Resolution of Issues or Problems Arising This Period:

- a. None.

End of Monthly Progress Report

April 15, 2013

Allison Olds
Barr Engineering Company
1001 Diamond Ridge
Suite 1100
Jefferson City, MO 65109
TEL: (573) 638-5007
FAX: (573) 638-5001



RE: National Tailings Pile - Design and Construction

WorkOrder: 13040248

Dear Allison Olds:

TEKLAB, INC received 2 samples on 4/4/2013 8:00:00 AM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

A handwritten signature in black ink, appearing to read "Michael Austin".

Michael L. Austin
Project Manager
(618)344-1004 ex 16
MAustin@teklabinc.com



Report Contents

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Sample Summary	7
Dates Report	8
Quality Control Results	9
Receiving Check List	14
Chain of Custody	Appended



Definitions

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCS D Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MB Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero and is determined from analysis of a sample in a given matrix type containing the analyte.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- | | |
|--|---|
| # - Unknown hydrocarbon | B - Analyte detected in associated Method Blank |
| E - Value above quantitation range | H - Holding times exceeded |
| M - Manual Integration used to determine area response | ND - Not Detected at the Reporting Limit |
| R - RPD outside accepted recovery limits | S - Spike Recovery outside recovery limits |
| X - Value exceeds Maximum Contaminant Level | |



Case Narrative

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Cooler Receipt Temp: 1.8 °C

Locations and Accreditations

Collinsville

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email jhriley@teklabinc.com

Springfield

Address 3920 Pintail Dr
Springfield, IL 62711-9415
Phone (217) 698-1004
Fax (217) 698-1005
Email KKlostermann@teklabinc.com

Kansas City

Address 8421 Nieman Road
Lenexa, KS 66214
Phone (913) 541-1998
Fax (913) 541-1998
Email dthompson@teklabinc.com

State	Dept	Cert #	NELAP	Exp Date	Lab
Illinois	IEPA	100226	NELAP	1/31/2014	Collinsville
Kansas	KDHE	E-10374	NELAP	1/31/2014	Collinsville
Louisiana	LDEQ	166493	NELAP	6/30/2013	Collinsville
Louisiana	LDEQ	166578	NELAP	6/30/2013	Springfield
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2013	Collinsville
Arkansas	ADEQ	88-0966		3/14/2014	Collinsville
Illinois	IDPH	17584		4/30/2013	Collinsville
Kentucky	UST	0073		4/5/2014	Collinsville
Missouri	MDNR	00930		4/13/2013	Collinsville
Oklahoma	ODEQ	9978		8/31/2013	Collinsville



Laboratory Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Lab ID: 13040248-001

Client Sample ID: Nat-East

Matrix: SURFACE WATER

Collection Date: 04/03/2013 10:45

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993 (TOTAL)								
Sulfate	NELAP	200		348	mg/L	20	04/04/2013 14:42	R175513
STANDARD METHOD 4500-H B, LABORATORY ANALYZED								
Lab pH	NELAP	1.00		8.07		1	04/08/2013 17:00	R175654
STANDARD METHODS 2540 C (TOTAL)								
Total Dissolved Solids	NELAP	20		730	mg/L	1	04/05/2013 21:30	R175648
STANDARD METHODS 2540 D								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	04/04/2013 14:06	R175517
STANDARD METHODS 2540 F								
Solids, Settleable	NELAP	0.1		< 0.1	ml/L	1	04/04/2013 11:35	R175507
STANDARD METHODS 5310 C, ORGANIC CARBON								
Total Organic Carbon (TOC)	NELAP	1.0		< 1.0	mg/L	1	04/04/2013 17:21	R175536
EPA 600 4.1.1, 200.7R4.4, METALS BY ICP (DISSOLVED)								
Cadmium	NELAP	2.00		< 2.00	µg/L	1	04/05/2013 2:07	87063
Zinc	NELAP	10.0		378	µg/L	1	04/05/2013 2:07	87063
EPA 600 4.1.4, 200.7R4.4, METALS BY ICP (TOTAL)								
Cadmium	NELAP	2.00		< 2.00	µg/L	1	04/05/2013 22:01	87055
Zinc	NELAP	10.0		388	µg/L	1	04/05/2013 22:01	87055
<i>MS QC limits for Ca and Mg are not applicable due to high sample/spike ratio.</i>								
STANDARD METHODS 3030 E, 3113 B, METALS BY GFAA								
Lead	NELAP	2.00	X	5.70	µg/L	1	04/07/2013 14:40	87056
STANDARD METHODS 2340 B, HARDNESS (TOTAL)								
Hardness, as (CaCO ₃)	NELAP	1.00		563	mg/L	1	04/05/2013 0:00	R175589
STANDARD METHODS 3030 B, 3113 B, METALS BY GFAA (DISSOLVED)								
Lead	NELAP	2.00		4.23	µg/L	1	04/07/2013 11:40	87062



Laboratory Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Lab ID: 13040248-002

Client Sample ID: Nat-NW

Matrix: SURFACE WATER

Collection Date: 04/03/2013 10:25

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993 (TOTAL)								
Sulfate	NELAP	50	S	75	mg/L	5	04/05/2013 14:12	R175597
<i>MS and/or MSD did not recover within control limits due to matrix interference.</i>								
STANDARD METHOD 4500-H B, LABORATORY ANALYZED								
Lab pH	NELAP	1.00		8.13		1	04/05/2013 21:27	R175587
STANDARD METHODS 2540 C (TOTAL)								
Total Dissolved Solids	NELAP	20		270	mg/L	1	04/05/2013 21:30	R175648
STANDARD METHODS 2540 D								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	04/04/2013 14:06	R175517
STANDARD METHODS 2540 F								
Solids, Settleable	NELAP	0.1		< 0.1	ml/L	1	04/04/2013 11:35	R175507
STANDARD METHODS 5310 C, ORGANIC CARBON								
Total Organic Carbon (TOC)	NELAP	1.0		< 1.0	mg/L	1	04/04/2013 19:54	R175536
EPA 600 4.1.1, 200.7R4.4, METALS BY ICP (DISSOLVED)								
Cadmium	NELAP	2.00		< 2.00	µg/L	1	04/05/2013 2:25	87063
Zinc	NELAP	10.0		< 10.0	µg/L	1	04/05/2013 2:25	87063
EPA 600 4.1.4, 200.7R4.4, METALS BY ICP (TOTAL)								
Cadmium	NELAP	2.00		< 2.00	µg/L	1	04/05/2013 22:12	87055
Zinc	NELAP	10.0		< 10.0	µg/L	1	04/05/2013 22:12	87055
STANDARD METHODS 3030 E, 3113 B, METALS BY GFAA								
Lead	NELAP	2.00		< 2.00	µg/L	1	04/07/2013 14:43	87056
STANDARD METHODS 2340 B, HARDNESS (TOTAL)								
Hardness, as (CaCO ₃)	NELAP	1.00		216	mg/L	1	04/05/2013 0:00	R175589
STANDARD METHODS 3030 B, 3113 B, METALS BY GFAA (DISSOLVED)								
Lead	NELAP	2.00		< 2.00	µg/L	1	04/07/2013 11:50	87062



Sample Summary

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Lab Sample ID	Client Sample ID	Matrix	Fractions	Collection Date
13040248-001	Nat-East	Surface Water	5	04/03/2013 10:45
13040248-002	Nat-NW	Surface Water	5	04/03/2013 10:25



Dates Report

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Sample ID	Client Sample ID	Collection Date	Received Date	Prep Date/Time	Analysis Date/Time
Test Name					
13040248-001A	Nat-East	04/03/2013 10:45	04/04/2013 8:00		
	Standard Methods 2540 F				04/04/2013 11:35
13040248-001B	Nat-East	04/03/2013 10:45	04/04/2013 8:00		
	EPA 600 375.2 Rev 2.0 1993 (Total)				04/04/2013 14:42
	Standard Method 4500-H B, Laboratory Analyzed				04/08/2013 17:00
	Standard Methods 2540 C (Total)				04/05/2013 21:30
	Standard Methods 2540 D				04/04/2013 14:06
13040248-001C	Nat-East	04/03/2013 10:45	04/04/2013 8:00		
	EPA 600 4.1.4, 200.7R4.4, Metals by ICP (Total)			04/04/2013 10:34	04/05/2013 22:01
	Standard Methods 3030 E, 3113 B, Metals by GFAA			04/04/2013 10:39	04/07/2013 14:40
	Standard Methods 2340 B, Hardness (Total)				04/05/2013 0:00
13040248-001D	Nat-East	04/03/2013 10:45	04/04/2013 8:00		
	EPA 600 4.1.1, 200.7R4.4, Metals by ICP (Dissolved)			04/04/2013 11:18	04/05/2013 2:07
	Standard Methods 3030 B, 3113 B, Metals by GFAA (Dissolved)			04/04/2013 11:15	04/07/2013 11:40
13040248-001E	Nat-East	04/03/2013 10:45	04/04/2013 8:00		
	Standard Methods 5310 C, Organic Carbon				04/04/2013 17:21
13040248-002A	Nat-NW	04/03/2013 10:25	04/04/2013 8:00		
	Standard Methods 2540 F				04/04/2013 11:35
13040248-002B	Nat-NW	04/03/2013 10:25	04/04/2013 8:00		
	EPA 600 375.2 Rev 2.0 1993 (Total)				04/05/2013 14:12
	Standard Method 4500-H B, Laboratory Analyzed				04/05/2013 21:27
	Standard Methods 2540 C (Total)				04/05/2013 21:30
	Standard Methods 2540 D				04/04/2013 14:06
13040248-002C	Nat-NW	04/03/2013 10:25	04/04/2013 8:00		
	EPA 600 4.1.4, 200.7R4.4, Metals by ICP (Total)			04/04/2013 10:34	04/05/2013 22:12
	Standard Methods 3030 E, 3113 B, Metals by GFAA			04/04/2013 10:39	04/07/2013 14:43
	Standard Methods 2340 B, Hardness (Total)				04/05/2013 0:00
13040248-002D	Nat-NW	04/03/2013 10:25	04/04/2013 8:00		
	EPA 600 4.1.1, 200.7R4.4, Metals by ICP (Dissolved)			04/04/2013 11:18	04/05/2013 2:25
	Standard Methods 3030 B, 3113 B, Metals by GFAA (Dissolved)			04/04/2013 11:15	04/07/2013 11:50
13040248-002E	Nat-NW	04/03/2013 10:25	04/04/2013 8:00		
	Standard Methods 5310 C, Organic Carbon				04/04/2013 19:54



Quality Control Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

EPA 600 375.2 REV 2.0 1993 (TOTAL)

Batch R175513		SampType: MBLK		Units mg/L							
SampID: MBLK											
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed	
Sulfate		10		< 10							04/04/2013

Batch R175513		SampType: LCS		Units mg/L							Date Analyzed
SampID: LCS											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit			
Sulfate	10		19	20	0	93.2	90	110			04/04/2013

Batch R175597		SampType: MBLK		Units mg/L							
SampID: MBLK											Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed		
Sulfate	10		< 10						04/05/2013		

Batch R175597		SampType: LCS		Units mg/L							Date Analyzed
SampID: LCS											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit			
Sulfate	10		21	20	0	104.6	90	110			04/05/2013

Batch R175597		SampType: MS		Units mg/L							Date Analyzed
SampID: 13040248-002BMS											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit			
Sulfate	50		128	50	75.38	105.9	90	110			04/05/2013

Batch R175597		SampType: MSD		Units mg/L		RPD Limit 10					Date Analyzed
SampID: 13040248-002BMSD											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD			
Sulfate	50	S	134	50	75.38	117.2	128.4	4.28			04/05/2013

STANDARD METHOD 4500-H B, LABORATORY ANALYZED

Batch R175587		SampType: LCS		Units							Date Analyzed
SampID: LCS											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit			
Lab pH	1.00		6.99	7.00	0	99.9	99.1	100.8			04/05/2013

Batch R175587		SampType: DUP		Units		RPD Limit 10					Date Analyzed
SampID: 13040248-002B											
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD			
Lab pH	1.00		8.16				8.130	0.37			04/05/2013



Quality Control Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

STANDARD METHOD 4500-H B, LABORATORY ANALYZED

Batch R175654		SampType: LCS		Units						
SampID: LCS										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Lab pH		1.00		7.01	7.00	0	100.1	99.1	100.8	04/08/2013

Batch R175654 SampType: DUP		Units								RPD Limit 10	Date Analyzed
SampID: 13040248-001B		Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	
		Lab pH	1.00		8.09				8.070	0.25	04/08/2013

STANDARD METHODS 2540 C (TOTAL)

Batch R175648		SampType: MBLK		Units mg/L							
SampID: MBLK											
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed	
Total Dissolved Solids		20		< 20						04/05/2013	
Total Dissolved Solids		20		< 20						04/05/2013	

Batch R175648		SampType: LCS		Units mg/L						
SampID: LCS										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Total Dissolved Solids		20		1020	1000	0	102.0	90	110	04/05/2013

Batch R175648		SampType: LCSQC		Units mg/L						
SampID: LCSQC										Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	
Total Dissolved Solids		20		1060	1000	0	106.2	90	110	04/05/2013

Batch R175648 SampType: DUP		Units mg/L								RPD Limit 15	Date Analyzed
SampID: 13040248-001B-DUP		Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	
		Total Dissolved Solids	20		722				730.0	1.10	04/05/2013

STANDARD METHODS 2540 D

Batch R175517		SampType: MBLK		Units mg/L							
SampID: MBLK											Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Total Suspended Solids		6		< 6						04/04/2013	

Batch R175517		SampType: LCS		Units mg/L						
SampID: LCS										Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Total Suspended Solids	6		93	100	0	93.0	85	115	04/04/2013	
Total Suspended Solids	6		94	100	0	94.0	85	115	04/04/2013	
Total Suspended Solids	6		105	100	0	105.0	85	115	04/04/2013	
Total Suspended Solids	6		103	100	0	103.0	85	115	04/04/2013	



Quality Control Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

STANDARD METHODS 2540 D

Batch R175517 SampType: DUP		Units mg/L		RPD Limit 15						Date Analyzed
SampID: 13040248-001B-DUP										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD		
Total Suspended Solids	6		< 6				0	0.00		04/04/2013

STANDARD METHODS 5310 C, ORGANIC CARBON

Batch R175536 SampType: MBLK		Units mg/L								Date Analyzed
SampID: ICB/MBLK										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Total Organic Carbon (TOC)	1.0		< 1.0							04/04/2013

Batch R175536 SampType: LCS		Units mg/L								Date Analyzed
SampID: ICV/LCS										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Total Organic Carbon (TOC)	10.0		64.5	59.7	0	108.0	90	110		04/04/2013

Batch R175536 SampType: MS		Units mg/L								Date Analyzed
SampID: 13040248-001EMS										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Total Organic Carbon (TOC)	1.0		5.4	5.0	0.5600	96.0	85	115		04/04/2013

Batch R175536 SampType: MSD		Units mg/L						RPD Limit 10		Date Analyzed
SampID: 13040248-001EMSD										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD		
Total Organic Carbon (TOC)	1.0		5.3	5.0	0.5600	95.2	5.360	0.75		04/04/2013

EPA 600 4.1.1, 200.7R4.4, METALS BY ICP (DISSOLVED)

Batch 87063 SampType: MBLK		Units µg/L								Date Analyzed
SampID: MBLK-87063										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Cadmium	2.00		< 2.00	2.00	0	0	-100	100		04/04/2013
Zinc	10.0		< 10.0	10.0	0	0	-100	100		04/04/2013

Batch 87063 SampType: LCS		Units µg/L								Date Analyzed
SampID: LCS-87063										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Cadmium	2.00		45.9	50.0	0	91.8	85	115		04/04/2013
Zinc	10.0		447	500	0	89.4	85	115		04/04/2013

Batch 87063 SampType: MS		Units µg/L								Date Analyzed
SampID: 13040248-002DMS										
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Cadmium	2.00		46.1	50.0	0	92.2	75	125		04/05/2013
Zinc	10.0		455	500	2.7	90.4	75	125		04/05/2013



Quality Control Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

EPA 600 4.1.1, 200.7R4.4, METALS BY ICP (DISSOLVED)

Batch 87063		SampType: MSD		Units µg/L				RPD Limit 20		
SampID: 13040248-002DMSD										Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	
Cadmium		2.00		45.9	50.0	0	91.8	46.1	0.43	04/05/2013
Zinc		10.0		453	500	2.7	90.1	454.7	0.29	04/05/2013

EPA 600 4.1.4, 200.7R4.4, METALS BY ICP (TOTAL)

Batch 87055		SampType: MBLK		Units µg/L						
SampID: MBLK-87055										Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Cadmium	2.00		< 2.00	2.00	0	0	-100	100	04/05/2013	
Calcium	50.0		< 50.0	50.0	0	0	-100	100	04/05/2013	
Magnesium	10.0		< 10.0	10.0	0	0	-100	100	04/05/2013	
Zinc	10.0		< 10.0	10.0	0	0	-100	100	04/05/2013	

Batch 87055		SampType: LCS		Units µg/L						
SampID: LCS-87055										Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Cadmium	2.00		50.9	50.0	0	101.8	85	115	04/05/2013	
Calcium	50.0		1340	1200	0	111.6	85	115	04/08/2013	
Magnesium	10.0		802	750	0	106.9	85	115	04/05/2013	
Zinc	10.0		492	500	0	98.4	85	115	04/05/2013	

Batch 87055		SampType: MS		Units µg/L						
SampID: 13040248-001CMS										Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Cadmium	2.00		50.0	50.0	0	100.0	75	125	04/05/2013	
Calcium	50.0		125000	1200	123800	75.0	75	125	04/05/2013	
Magnesium	10.0	S	62100	750	61740	48.0	75	125	04/05/2013	
Zinc	10.0		870	500	387.7	96.4	75	125	04/05/2013	

Batch 87055		SampType: MSD		Units µg/L				RPD Limit 20		
SampID: 13040248-001CMSD										
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
Cadmium		2.00		49.7	50.0	0	99.4	50	0.60	04/05/2013
Calcium		50.0	S	124000	1200	123800	50.0	124700	0.24	04/05/2013
Magnesium		10.0	S	62200	750	61740	65.3	62100	0.21	04/05/2013
Zinc		10.0		864	500	387.7	95.2	869.5	0.66	04/05/2013

STANDARD METHODS 3030 E, 3113 B, METALS BY GFAA

Batch 87056		SampType: MBLK		Units µg/L							
SampID: MBLK-87056											Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		< 2.00	2.00	0	0	-100	100	04/07/2013	



Quality Control Results

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

STANDARD METHODS 3030 E, 3113 B, METALS BY GFAA

Batch 87056		SampType: LCS		Units µg/L							Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		16.6	15.0	0	110.6	85	115	04/07/2013	

Batch 87056		SampType: MS		Units µg/L							Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		17.3	15.0	0.9193	109.1	70	130	04/07/2013	

Batch 87056		SampType: MSD		Units µg/L							RPD Limit 20	Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD			
Lead		2.00		16.4	15.0	0.9193	103.4	17.2869	5.12	04/07/2013		

STANDARD METHODS 3030 B, 3113 B, METALS BY GFAA (DISSOLVED)

Batch 87062		SampType: MBLK		Units µg/L							Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		< 2.00	2.00	0	0	-100	100	04/07/2013	

Batch 87062		SampType: LCS		Units µg/L							Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		13.9	15.0	0	92.6	85	115	04/07/2013	

Batch 87062		SampType: MS		Units µg/L							Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit		
Lead		2.00		17.3	15.0	4.231	87.5	70	130	04/07/2013	

Batch 87062		SampType: MSD		Units µg/L							RPD Limit 20	Date Analyzed
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD			
Lead		2.00		18.5	15.0	4.231	94.9	17.3487	6.23	04/07/2013		



Receiving Check List

<http://www.teklabinc.com/>

Client: Barr Engineering Company

Work Order: 13040248

Client Project: National Tailings Pile - Design and Construction

Report Date: 15-Apr-13

Carrier: Tim Mathis

Received By: EEP

Completed by:

On:

04-Apr-13

Timothy W. Mathis

Reviewed by:

On:

04-Apr-13

Michael L. Austin

Pages to follow: Chain of custody

1

Extra pages included

0

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Temp °C 1.8

Type of thermal preservation?

None ☐

Ice ☒

Blue Ice ☐

Dry Ice ☐

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☒

No ☐

All samples received within holding time?

Yes ☒

No ☐

Reported field parameters measured:

Field ☐

Lab ☒

NA ☐

Container/Temp Blank temperature in compliance?

Yes ☒

No ☐

When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected.

Water - at least one vial per sample has zero headspace?

Yes ☐

No ☐

No VOA vials ☒

Water - TOX containers have zero headspace?

Yes ☐

No ☐

No TOX containers ☒

Water - pH acceptable upon receipt?

Yes ☒

No ☐

NPDES/CWA TCN interferences checked/treated in the field?

Yes ☐

No ☐

NA ☒

Any No responses must be detailed below or on the COC.

Custody seal(s) intact on shipping container/cooler. TWM 4/4/13



Chain of Custody

1001 Diamond Ridge, Suite 1100
Jefferson City, MO 65109
(573) 638-5000

Teklab, Inc.
Courier Pick Up

13040248

Project Number: 25860003.06 TLM2 030

Project Name: National Tailings Pile - Design and Construction

Sample Origination State: MO (use two letter postal state abbreviation)

COC Number: NAT 040313

Location	Start Depth	Stop Depth	Depth Unit (m./ft. or in.)	Collection Date (mm/dd/yyyy)	Collection Time (hh:mm)	Matrix			Type			pH	Total Suspended Solids	Sulfate	Settleable Solids	Total Organic Carbon	Total Metals	Dissolved Metals	Hardness	Total Dissolved Solids							Total Number of Containers	Laboratory: Teklab
						Water	Soil		Grab	Comp	QC																	
1. Nat-East	13040248	001	04/03/13	10:45	X			X			X	X	X	X	X	X	X	X	X	X							5	Preservatives: 2 HNO3, 1 H2SO4, 2 Unpreserved
2. Nat-NW			002	4/03/13	10:25	X			X		X	X	X	X	X	X	X	X	X	X							5	
3.																												
4.																												
5.																												
6.																												
7.																												
8.																												

Comments: Invoice to Mark Nations at Doe Run. Results to be sent to Allison Olds (aolds@barr.com) at Barr Engineering, Andrea Nord (anord@barr.com) at Barr Engineering, and Mark Nations (mnations@doerun.com) at Doe Run.

Matrix is surface water.

Metals include Cadmium, Lead, and Zinc.

Common Parameter/Container - Preservation Key

#1 - Volatile Organics = BTEX, GRO, TPH, 8260 Full List

#2 - Semivolatile Organics = PAHs, PCP, Dioxins, 8270 Full List, Herbicide/Pesticide, PCBs

#3 - General = pH, Chloride, Fluoride, Alkalinity, TSS, TDS, TS, Sulfate

#4 - Nutrients = COD, TOC, Phenols, Ammonia Nitrogen, TKN

Relinquished By: <u>Stephen Moilanen</u>	On Ice? <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	Date: <u>4-3-13</u>	Time: <u>16:00</u>	Received by: <u>[Signature]</u>	Date: <u>4-4-13</u>	Time: <u>0630</u>
Relinquished By: <u>[Signature]</u>	On Ice? <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	Date: <u>4-4-13</u>	Time: <u>0800</u>	Received by: <u>[Signature]</u>	Date: <u>4/4/13</u>	Time: <u>08:00</u>
Samples Shipped VIA: <input type="checkbox"/> Air Freight <input type="checkbox"/> Federal Express <input type="checkbox"/> Sampler <input checked="" type="checkbox"/> Other: <u>Courier Pick Up</u>				Air Bill Number:		
<u>1.0</u> <u>Pick up 4-4-13</u>				<u>CUSTODY SEAL GUNNOT TM 4-4-13</u>		

Distribution: White - Original Accompanies Shipment to Lab; Yellow - Field Copy; Pink - Lab Coordinator

#4