From: Jason.E.Williams@dom.com [Jason.E.Williams@dom.com]

Sent: 1/26/2016 5:52:16 PM

To: Kimberly D Lanterman (Services - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=KIMBER168c]

Subject: Fwd: Requested Possum Pond Volume Information **Attachments**: PPt Pond Water Volumes.xlsx; ATT00001.htm

Kim - Use the attachment not what's pasted in email.

Jason

Sent from my iPhone

Begin forwarded message:

From: "Doug Wight (Generation - 34)" < doug.wight@dom.com>

Date: January 13, 2016 at 9:40:12 AM EST

To: "Jason E Williams (Services - 6)" < Jason.E. Williams@dom.com>

Cc: "Michael A Glagola (Generation - 34)" <michael.a.glagola@dom.com>, "Michael J Winters (Generation - 34)"

< <u>Michael.J.Winters@dom.com</u>>, "Doug Wight (Generation - 34)" < <u>doug.wight@dom.com</u>>, "John A Cima (Generation -

34)" < John.A.Cima@dom.com >, "Kenneth Roller (Services - 6)" < kenneth.roller@dom.com >

Subject: RE: Requested Possum Pond Volume Information

Jason,

Attached are the estimated pond volumes for Possum, based on the current construction schedule.

Let me know if you have any questions.

Doug

Douglas L. Wight Manager Dominion Power Gen BOP Engineering Phone 804-273-3751 (8-730-3751)

Possum Pt Ash Pond Waters 1/13/16

(Assumes 39 inches Rain per year)

<u>Year</u>	Ash Pond	Source of Water	Estimated Volume	Duration of Discharge
			<u>(MG)</u>	
2016	A, B, & C	Surface (Decant)		Decanting Complete
		Ash Dewatering	*	
		Contact Stormwater	46.2	270 Working Days
	E	Surface (Decant)		Decanting Complete
		Ash Dewatering	*	
		Contact Stormwater	110.6	270 Working Days

	D	Surface (Decant)	170	80 Working Days
		Ash Dewatering	45.4	270 Working Days
		Contact Stormwater	124.2	270 Working Days
2017	A, B, & C	Closed		Closed
	E	Classed		Charact
	E	Closed		Closed
	D	Surface (Decant)		Decanting Complete
	_	Ash Dewatering	23.4	b dodniting domprote
				270 W Ilian David
		Contact Stormwater	124.2	270 Working Days

^{* ==&}gt; Most of these waters have already been removed.

From: Jason E Williams (Services - 6) **Sent:** Tuesday, January 12, 2016 2:52 PM

To: Doug Wight (Generation - 34)

Cc: Michael A Glagola (Generation - 34); Michael J Winters (Generation - 34)

Subject: FW: Requested Bremo Volume Information

Doug – as discussed in voicemail. Do we have something with this detail for Possum? You sent me the volumens for Pond D, but wondering about ABC and E dewatering.

I copied Mike and Mike in case they helped Ken pull the below together for Bremo and maybe have the same for Possum.

Jason

From: Jason E Williams (Services - 6)

Sent: Monday, December 21, 2015 11:35 AM

To: <u>BEVERLEY.CARVER@DEQ.VIRGINIA.GOV</u>; <u>BRANDON.KIRACOFE@DEQ.VIRGINIA.GOV</u>

Cc: Cathy C Taylor (Services - 6); Kenneth Roller (Services - 6)

Subject: Requested Bremo Volume Information

Bev and Brandon - Please see the below summary table. Please note these are our best estimates at this time. The actual volumes and timelines may change as there are many factors impacting these. Please contact me with any questions.

			Estimated			
Year	Ash Pond	Source of water	Volume	Dura	tion of Discharge	
			(MG)			
2016	NORTH	Surface (Decant)	8.9	30	working days	
		Ash Dewatering	54.9	270	working days	
		Contact Stormwater	74.6	270	working days	

EAST	Surface (Decant)	8.1	30	working days
	Ash Dewatering	40.6	270	working days
	Contact Stormwater	27.8	270	working days
WEST	Surface (Decant)			Decanting complete
	Ash Dewatering	17.5	270	working days
	Contact Stormwater	23.4	270	working days

Year	Phase	Ash Pond	Source of water	Estimated Volume (MG)	Duration of Discharge	
2017	1	NORTH	Surface (Decant)			Decanting complete
	2		Ash Dewatering	27.4	270	working days
	2		Contact Stormwater	74.6	270	working days
		EAST	Closed			Closed
		WEST	Closed			Closed

Jason Williams, P.G.

Manager - Environmental
Electric Environmental Services
Dominion Resources
5000 Dominion Boulevard
Glen Allen, VA 23060
(804) 273-2646 office
(804) 292-4929 mobile
jason.e.williams@dom.com