From: Doug Wight (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=DOUGLA7] 2/16/2016 9:27:49 AM Sent: To: David R Payne (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Davi955] CC: John A Cima (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=JOHN171d28] FW: Outfall 010 Bulkhead Subject: Attachments: Possum Concrete Spec Section 03100.pdf; POSSUM POINT TEST BALL MAX WATER ELV bwb.pdf Ray, Please take a quick look at the proposed concrete spec to 'cap' the end of the 72" culvert. We are looking at a few options at this time, I'll fill you in. Thanks, Doug From: Michael A Glagola (Generation - 34) Sent: Tuesday, February 16, 2016 8:13 AM To: Doug Wight (Generation - 34); John A Cima (Generation - 34); Michael J Winters (Generation - 34) Subject: FW: Outfall 010 Bulkhead **FYI** From: Scott Quinlan [mailto:s.quinlan@gaiconsultants.com] Sent: Monday, February 15, 2016 4:51 PM To: rwilliams@gloverconstruction.com Cc: Michael A Glagola (Generation - 34); Jeffrey R Marcell (Generation - 3); 'John Glover'; John Klamut; John DeBarbieri Subject: Outfall 010 Bulkhead Rueben:

1. Bulkheading options:

- a. Clean end of culvert, install bulkhead, fill culvert above sediment
 - i. Catch the toe drainage via sandbags upstream or install pipe to collect flows.
 - ii. Collect downstream waters and divert to Pond D.
 - iii. Remove downstream pneumatic plug.
 - iv. Clean out end of culvert.
 - v. Install formwork / plug. Formwork upstream is within pipe and formwork downstream is at outfall pipe. Seal formwork / plug with bentonite waterstop and dewater downstream end of culvert.
 - vi. Drill concrete culvert, install steel reinforcement (#4 bar @ 8" o.c.) for cast-in-place concrete, and epoxy annulus.
 - vii. Install 3,000 p.s.i fast-setting / curing concrete within formwork and into rebar.
 - viii. Cure and then remove formwork.
 - ix. Restore disturbed areas
 - x. Fill remaining culvert voids with flowable fill or grout.
- b. Clean entire culvert, install bulkhead, fill entire culvert
 - i. Same as 1.a except cleanout all debris in pipe first.
 - ii. Fill entire culvert with flowable fill or grout.
- c. ALTERNATE: Concrete masonry unit / brick and mortar bulkhead & fill pipe opening
 - i. Same as Option 1.a. or 1.b but install CMU / brick and mortar bulkhead. Can install some rebar inside CMU's and fill void with concrete for some structural support.
 - ii. Fill culvert voids with flowable fill or grout.
- 2. Grouting culvert only

- a. Install metal plates or plywood on upstream end.
- b. Collect upstream and downstream waters and divert to Pond D.
- c. Remove downstream pneumatic plug.
- d. Clean out end of culvert.
- e. Install downstream metal plate or plywood. Backfill with dirt material to secure in place.
- f. Fill culvert voids with flowable fill or grout.
- g. Remove upstream and downstream metal plates or plywood.
- h. Restore disturbed areas.

Pick an option or describe some variation of the above, and we will prepare sketch with details, as needed. We will follow up this discussion with phone call. A general specification for pipe grouting has been attached for your reference.

Sincerely,

Scott C. Quinlan, PE

Director - Energy Water Resources Engineering and Planning

GAI Consultants

500 Cranberry Woods Drive, Cranberry Township, PA 16066





transforming ideas into reality_® since 1958 | gaiconsultants.com

CONFIDENTIALITY NOTICE: This communication contains confidential information belonging to the sender and may be legally privileged. This communication is solely for the use of its intended recipient. If you are not the intended recipient, inform the sender of the error and remove this email from your system. If this transmission includes any technical information, design data, and/or recommendations, they are provided only as a matter of convenience and may not be used for final design and/or construction.