

I-3
2/26/99**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT****I. HEADING**

Date: February 26, 1999
Subject: Fairway Surplus Site
East Tawas, Michigan

From: William Simes, On-Scene Coordinator, Region 5

To: K. Mould, U.S. EPA, OERR, Washington, D.C. FAX
W. Carney, U.S. EPA, Chief ERB, Chicago, IL FAX
L. Nachowitz, U.S. EPA ERB, RS-3, Chicago, IL FAX
B. Messenger, U.S. EPA, ERB, ESS, Chicago, IL FAX
M. Bensing, U.S. EPA ERB, ESS, Chicago, IL FAX
B. Noble, DRMS, Grand Rapids, MI FAX
R. Skowronek, MDEQ/DWRPD/RPS, Lansing, MI FAX
Ken Coble, MDEQ, Lansing, MI E-mail
Mike Jury / Pete Johannes, MDEQ, Saginaw, MI E-mail

POLREP: POLREP #12

II. BACKGROUND

SITE ID No: B563	Delivery Order No: 0010 (68-S5-98-02)
Latitude: W44°18'31.5"	Longitude: N83°33'22.8"
CERCLIS No: MID005326673	ERRS No: 28854
Response Authority: CERCLA	NPL Status: non-NPL
Start Date: 11/16/98	Completion Date: N/A
Reporting Period: February 20 – February 26, 1999	

III. SITE DESCRIPTION

See Initial POLREP

IV. RESPONSE INFORMATION**A. Situation****1. Current situation:**

The weather condition during the reported period was cold with temperatures ranging from 20 to 35°F. ERRS continues to stage containers for shipping. The site is divided into 45 sections, with each section composed of 10,000-ft². Several subsections (~2,500-ft² each) have been found to be contaminated with lead in excess of state standards, ERRS is currently digging and staging the soil for future disposal.

2. Removal activities to date:

11/16/99-2/26/99:

ERRS has completed the staging of tires and debris. Approximately 430,000 ft² have been cleared of visible contamination/debris. ERRS, continues to crush and bulk containers and load RCRA empty drums/small containers (including PPE) into a rolloff box. ERRS has removed tires and containers from all structures all of which 34 (out of 35) have been demolished. Structure 15 remains intact and is being used as the staging area for small containers. ERRS had dismantled over 24 storage tanks and overpacked and staged approximately two hundred 55-gallon drums. All drums and containers have been sampled and preliminary sample results for disposal have been received

The T& D coordinator continues to arrange for disposal of materials. The total amount of non-hazardous debris and scrap metal disposed of to date is 7,440 yds³ and 1,995 yds³ respectively. To date, 120 cubic yards of RCRA drums/small containers (including PPE) have been transported and disposed of off site. A vacuum truck was used to remove 2,950 gallons of the material inside tank T-2. Residual sludge inside tank T-2 and T-1 is awaiting disposal. A total of 195 drums have been shipped offsite for disposal (please see disposal table).

START has collected approximately 85 soil samples and is waiting for the chemical analysis of the last 12. START has removed the smelt material from the piles that had elevated radiological readings, the material is stored in three 55-gallon drums and the area was surveyed. This material was above TCLP limits for chromium and START has solidified with portland cement and is currently awaiting a sample analysis of the material. Composite samples were collected and analyzed by a gamma spectroscopy unit. START inventoried the radiological sources; (400 switches, 11 gauges, and 62 parachute ripcords) which are being stored in one 55-gallon drum. START assisted the MDEQ radiological division, which conducted a radiological ground survey of the site, and assisted the U.S. EPA in determining the total activities of the radiological material. Additional radiological areas of concern were located, removed and sampled. START completed the radiological sampling at the site on 2/11/99.

3. Enforcement:

None.

B. Next Steps

ERRS will arrange for disposal and transportation of waste streams, remove ACM(resubmit bids), bulk small containers/batteries and stage the soil contaminated with lead. START will continue to sample the areas as soil is removed.

C. Key Issues

The site is experiencing cold weather conditions, which has frozen the ground. The frozen ground has decreased the precision with which soil excavation can be done, it tends to break into large chunks, which decreases the speed and increase the amount of soil excavated. The asbestos subcontractor (MIS) has proven to be incapable of completing their task and bids are being resolicited. The site is waiting for sample results for the 12 samples collected on 2/22 and shipped 2/23. ERRS has extended the completion date to 3/30/99.

V. COSTS

Site Cost through 2/17 /99:

Site Groups	Ceiling	Cost to Date	Remaining	Percent Remaining
ERRS (Earth Tech)	\$850,000.00	\$742,200.00	107,800.00	12.6%
START (E & E)a	\$65,000.00	\$71,000.00	-6,000.00	-.09%
U.S. EPA	\$75,000.00	\$67,267.90	7,740.00	10.32%
TOTAL	\$990,000.00	\$880,5054.90	202,842.10	11.11%

The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor. Other financial data, which the OSC must rely upon, may not be entirely up to date. The cost accounting provided in this report does not necessarily represent an exact monetary figure, which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

Date	Description	Quantity	Location
12/9/98 – 1/22/99	Nonhazardous, RCRA-empty drums Crushed, drum carcasses	120 yds ³	Waters Landfill 113755 Sherman Rd. Frederic, MI
1/14/99 – 2/26/99	Nonhazardous, demolition debris	7,440 yds ³	Whitefeather Development 2401 East Whitefeather Rd Pincomming, MI
1/11/99 – 2/26/99	Nonhazardous, metal debris	1,995 yds ³	West Branch Scrap Metal West Branch, Michigan
2/18/99	Hazardous Waste, liquid, n.o.s., (chromium), 9, NA 3082, PG III	2,950 gallons	USL City Environmental, Inc. 1923 Frederick St. Detroit, MI 48211
2/25/99	RQ Environmentally Hazardous Substances, Liquid, n.o.s. (Polychlorinated Biphenyls), 9, Un 3082, PGIII	1,600 pounds	Superior Special Services, Inc. 1275 Mineral Springs Drive Port Washington, WI 53074
2/25/99	Waste Flammable Liquid, n.o.s., (organic sheen), 3, UN 1993, PG II (FS-05)	675 gallons	Michigan Recovery Systems, Inc. 36345 van Born Rd. Romulus, MI 48174
2/25/99	Hazardous Waste, liquid, n.o.s., (lead, trichloroethylene), 9, NA 3082, PG III (FS-06)	2,450 gallons	Michigan Recovery Systems, Inc. 36345 Van Born Rd. Romulus, MI 48174
2/25/99	RQ, Waste Flammable Liquid, n.o.s., (oil & grease compounds), 3, Un 1993, PGII (FS-01)	1,485 gallons	Michigan Recovery Systems, Inc. 36345 Van Born Rd. Romulus, MI 48174
2/25/99	Nonhazardous, nonregulated solids/sludges/liquids (FS-02)	7,250 gallons	Michigan Disposal, Inc. 49350 N. I-94 Service Drive Belleville, MI 4811
2/25/99	RQ, Waste Flammable Liquid, n.o.s., (oil & grease compounds), 3, UN 1993, PGII (FS-07)	1,360 gallons	Michigan Recovery Systems, Inc. 36345 Van Born Rd. Romulus, MI 48174
2/25/99	Waste Flammable Liquids, n.o.s., (oil & grease compounds), 3 Un 1993, PGII (FS-03)	7,500 gallons	Michigan Recover Systems, Inc. 36345 Van Born, Rd. Romulus, MI 48174