



MONTGOMERY WATSON

000000

January 7, 1998

EPA Region 5 Records Ctr.



248067

Mr. Michael E. Bellot
Remedial Project Manager
U.S. EPA - Region 5
77 West Jackson Boulevard, SR-6J
Chicago, Illinois 60604-3590

Re: Pre-Final Inspection Report
Blackwell Landfill/Response Actions
DuPage County, Illinois

Dear Mr. Bellot:

This Pre-Final Inspection Report (Report) has been prepared by Montgomery Watson on behalf of the Forest Preserve District of DuPage County (FPD), and outlines the outstanding construction items identified during the December 3, 1997 Pre-Final Inspection at the Blackwell Forest Preserve Landfill. The Pre-Final Inspection was attended by representatives of the FPD, U.S. EPA, Tetra Tech EM, Inc., and Montgomery Watson.

The outstanding construction items identified during the Pre-Final Inspection are as follows:

Lift Station LS01:

- Compact soil around lift station;
- Grade surface area around lift station;
- Construct gravel road leading to lift station; and
- Repair the pneumatic pump.

Compressor/Control Building:

- Finalize the telemetry system; and
- Install security fence around the building.

Leachate Holding Tank:

- Complete soil backfilling around LCS tank.

Extraction Well Vaults:

- Tighten air pressure fittings.

Landfill Gas System:

- Complete installation of the security fence around the LFG vent stack.

Cap Repair Area No. 3:

- Complete the re-installation of a fence along the east perimeter.

These construction items have been completed, and if desired by the U.S. EPA, a Final Site Inspection can be scheduled. Please contact me at (630) 691-5000 if you have any questions or comments regarding this Report, or if you wish to schedule a Final Site Inspection.

Sincerely,

MONTGOMERY WATSON



Walter G. Buettner, P.E.
Supervising Engineer

cc: Mr. Joseph Benedict, FPD
Mr. Jerry Hartwig, FPD
Mr. Rick Lanham, IEPA
Mr. Kurt Lindland, U.S. EPA Assistant Regional Counsel
Mr. Kostas Dovantzis - Tetra Tech EM, Inc.

BPG/bpg/WGB/PJV
JA1252\008\00805d44.doc
1252008.051801