

# MEETING NOTES

**MONTGOMERY WATSON**

EPA Region 5 Records Ctr.



248099

---

**Date:** August 24, 1998

**Date of****Meeting:** August 19, 1998**Time:** 8:30 a.m.**Location:** Blackwell Landfill**Reference:** 1252008.074801

**Attendees:** Jerry Hartwig, Forest Preserve District (FPD)  
Jim Sheffler, Forest Preserve District (FPD)  
Dan Edmier, T&W Edmier  
Joel Marko, Testing Service Corporation (TSC)  
Walter Buettner, MWA  
Brian Griesemer, MWA

**Subject:** 2<sup>nd</sup> Construction Progress Meeting, 1998 Construction Season  
Cap Repair Construction  
Blackwell Landfill NPL Site

---

**Notes:**

1. Walter Buettner asked the Attendees whether they had any issues regarding the distributed 1<sup>st</sup> Construction Progress Meeting Notes. Joel Marko, TSC, indicated that TSC has been using the Standard Procter test result with the higher maximum dry density instead of averaging the Standard Procter test results.
2. Jerry Hartwig, FPD, indicated that grading of surficial soils, topsoil placement, and seeding in Area 2 will be attended to after cap repair construction is complete in Areas 1 and 4.
3. Jim Sheffler indicated that the FPD is continuing to accept soil from the same residential development borrow clay source.

4. Dan Edmier indicated that topsoil has been stripped in Area 1 and two lifts of clay soil have been placed. Mr. Edmier anticipated that cap repair construction in Area 1 will be completed by the end of next week.
5. The next construction meeting was scheduled for 8:30 a.m. on Wednesday, August 26, 1998.

**Action Items:**

None.

Meeting Notes Prepared By:



Brian P. Griesemer  
Montgomery Watson



Walter G. Buettner  
Montgomery Watson

cc: Michael Bellot, U.S. EPA  
Rick Lanham, Illinois Environmental Protection Agency  
Manoj Mishra, Tetra Tech EM, Inc.  
Jerry Hartwig, Forest Preserve District of DuPage County  
Kurt Lindland, Assistant Regional Counsel – U.S. EPA  
David Barritt, Chapman and Cutler

BPG/bpg/WGB  
J:\1252\008\00807e80.doc  
1252008.074801