

POLREP 5

4/25/94

I.3

To: T. Johnson, HQ
T. Brannigan, ORC
U.S. EPA Office of Public Affairs
R. Karl, EERB
F. Rollins, ERS III
G. Dunn, IEPA

From: Ken Theisen, Region V OSC
Site: A-A Waste Oil, Rock Island, Illinois (ID# RT)
Contract #: 68-S2-5001
Delivery Order #: 5001-05-342
Date: April 25, 1994
Site Location: Latitude 41°26'34.3", Longitude 90°35'37.7"

EPA Region 5 Records Ctr.



272741

POLREP #: 5

Weather: Temp. ~70°F, Clear skies

Background:

See Initial POLREP dated January 14, 1994.

Current Activities:

Water has been decanted from all tanks on-site and placed into frac tanks. A total of 5 frac tanks are on-site. Oil from tanks T21, T1-3, T5-T8, and T10-T15 have been consolidated in T12. Tanks T10, T11, T13, T15, T19, and T21-T27 have been cut into pieces for scrap and the sludge inside solidified. A total of 39 tons of scrap steel has been sent to E & J Metals, Rock Island, Illinois. All underground storage tanks (USTs) on-site have been pulled from the ground and scrapped. A profile sample of T16 was sent to Clark Processing, Dayton, Ohio for disposal acceptance on 4/21/94. A fifth laborer was mobilized to site on 4/23/94 to assist in site activities. These site activities include but are not limited to excavation of tank piping, picking up site debris and general site maintenance.

Future Activities:

Bulk liquids in tanks for disposal

Dispose of PCB-contaminated oil and sludge.

Disposal of oil to fuels blender.

Disposal of solidified sludge to landfill.

Ship scrap metal to scrap dealer.

Personnel:

ERCS 10

TAT 1

EPA 1

Costs: (as of April 25, 1994)

			Project Ceiling	Current Cost	Funds Remaining	ERCS	465,000
153,514	311,486	TAT	75,000	23,762	51,238	EPA	62,000
TOTAL	602,000	198,019	403,981			20,743	41,257