

POLREP 4

File 4/18/94
I.3


To: T. Johnson, HQ
T. Brannigan, ORC
U.S. EPA Office of Public Affairs
R. Karl, EERB
F. Rollins, ERS III
G. Dunn, IEPA
From: Ken Theisen, Region V OSC
Site: A-A Waste Oil, Rock Island, Illinois (ID# RT)
Contract #: 68-S2-5001
Delivery Order #: 5001-05-342
Date: April 18, 1994
Site Location: Latitude 41°26'34.3", Longitude 90°35'37.7"

POLREP #: 4

Weather: Temp. ~60°F, Partly cloudy skies with occasional showers

Background:

See Initial POLREP dated January 14, 1994.

**Current Activities:**

Mobilize additional operator to site on 4-18-94. Shipped 13 drums to Chief Supply Corp., Haskell, Oklahoma for incineration on 4-14-94. Phase samples collected from tanks with estimated volumes of 4,000 gallons or more. Approximately 8 tanks contain some volume of water. Water has been decanted from tanks T12 and T10 and placed into frac tanks. A total of 4 frac tanks on-site. Oil from tanks T17-T24 have been consolidated in T21. Tanks T17, T18, and T20 have been cut into pieces for scrap and the sludge inside solidified. Underground storage tanks (USTs) south of garage exposed and sampled.

Future Activities:

- Bulk liquids in tanks for disposal
- Dispose of PCB-contaminated oil and sludge.
- Disposal of oil to fuels blender.
- Disposal of solidified sludge to landfill.
- Excavation and removal of USTs.

Personnel:

ERCS 8

TAT 1

EPA 1

Costs: (as of April 15, 1994)

			Project Ceiling	Current Cost	Funds Remaining	ERCS	
87,637	377,363	TAT	75,000	16,686	EPA	465,000	
TOTAL	602,000	118,111	483,889	58,314	62,000	13,788	48,212