


110

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

EPA Region 5 Records Ctr.



278594

I. HEADING

Date: February 19, 1996

Subject: Harvey GRQ, Harvey, Cook County, Illinois.

From: Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: E. Watkins, OSWER, Washington, D.C.
R. Karl, Branch Chief, EERB, Chicago, IL
D. Bruce, Chief RS-II, EERB, Chicago, IL
B. Messenger, Chief ESS, Chicago, IL
J. Cisneros, Chicago Coordinator, Chicago, IL
J. Kujawa, ORC, CM-29A, Chicago, IL
T. Lesser, OPA, Chicago, IL
F. Lebensorger, IEPA, Maywood, IL
B. Everetts, IEPA, Springfield, IL
R. Roache, Department of Environmental Control, Maywood, IL

POLREP #: POLREP 15 and Final

II. BACKGROUND

Site ID No.: 0V
Delivery Order No: 5001-05-655
Response Authority: CERCLA (ERB)
CERCLA Incident Category: Time-Critical Removal
CERCLIS ID #: ILD001128024
NPL Status: Non-NPL
State Notification: IEPA notified
Action Memorandum Status: Approved, August 1995
Start Date: September 21, 1995
Completion Date: February 23, 1996

III. SITE INFORMATION

The Harvey GRQ site was engaged principally in the engineering, production and marketing of technically advanced forgings, and was also a prominent builder of heavy duty equipment for large scale agricultural and earthmoving applications from 1910 to 1976. EPA conducted a preliminary assessment at the request of local authorities and discovered a large quantity of asbestos piping, tank, and air duct insulation as well as asbestos-contaminated debris throughout the facility. (Refer to POLREP #1 for more detailed site information.)

IV. RESPONSE INFORMATION

A. Situation:

1. Removal activities to date

The following actions were accomplished during the period of February 19-23, 1996:

1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings.
2. On 2-19, JVI removed approximately 1,428 LF of asbestos piping insulation and 80 ft² of asbestos tank insulation. JVI also completed all work in Building Q.
3. On 2-20, JVI completed work in Buildings O, N, R, P, H, and J.
4. On 2-21, two rolloff boxes (41 yd³) of asbestos-containing material (ACM) and loose debris were disposed of at Community Landfill, Morris, Illinois. JVI and TAT demobilized all equipment from site.
5. On 2-23, all vendor services were terminated. EPA and ERCS demobilized from site.

2. Enforcement

The city of Harvey has contracted a demolition company to demo the facility.

B. Planned Removal Activities

All removal objectives outlined in the Action Memorandum for the Harvey GRQ site have been completed.

C. Next Steps

No further site activity is expected by U.S. EPA. No OSC Report will be generated for the Harvey GRQ site.

D. Key Issues

IEPA funded the disposal of 4,055 abandoned tires. IEPA sent the tires to BFI Tire Recycling, Ford Heights, Illinois.

V. COST INFORMATION as of 2/19/96

Letter Contracts

<i>ERCS Contractor</i>	<i>\$ 913,760</i>
<i>TAT Contractor</i>	<i>\$ 24,321</i>
<i>START Contractor</i>	<i>\$ 13,662</i>
<i>CLP Analytical Services</i>	<i>N/A</i>
<i>REAC</i>	<i>N/A</i>

Intramural Direct Costs *\$ 21,740*

Intramural Indirect Costs *\$ 38,372*

Total Intramural Costs *\$ 60,112*

TOTAL ***\$1,011,855***

Project Ceiling *\$1,755,000*

Percent of Project Funds Remaining *42.3%*

The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data, which the OSC must rely on, may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
<u>Outside:</u> 4,648 LF	<u>Outside:</u> 821 yd ³	<u>Outside:</u> 1,094 yd ³
<u>Inside:</u> 28,206 LF 2,324 ft ² - TSI on tanks 1,673 ft ² - TSI on air ducts	<u>Inside:</u> 1,602 yd ³	<u>Inside:</u> 2,286 yd ³

VI. DISPOSITION OF WASTES (continued)

Waste Disposal Summary

Harvey GRQ
Harvey, Illinois

Waste Description	Date	Total Quantity	Manifest Number	Disposal Method	Disposal Company
Asbestos	11-16-95 to 2-21-96	3,380 yd ³	N/A	Landfill	Community Landfill Morris, IL
Laboratory packs Waste Flammable Liquids Waste Poisonous Liquids Waste Corrosive Liquids Waste Oxidizing Solids Waste Caustic Liquids Waste Aerosols	1-19-96	8 lab packs	IL6556724	Incineration	Heritage Environmental Lemont, IL
Hazardous Waste Liquid (Waste Oil)	2-25-96	1,200 gallons	IL6702273	Fuels Blending	Heritage Environmental Lemont, IL