

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

EPA Region 5 Records Ctr.



278966

I. HEADING

Date: April 28, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. 703-603-9116
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL 312-353-9176
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL 312-353-9176
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL 312-353-9176
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL 312-886-0747
B. Everettes, IEPA, Springfield, IL 217-782-3258
T. Prescott, IEPA, Springfield, IL 217-782-3258
U.S. Coast Guard, District 9 630-986-2120
U.S. FWS, Illinois 309-793-5804

POLREP: No. 11 - Fund Lead Removal (4/20/98 through 4/28/98)

II. BACKGROUND

Site ID No.: B506 Delivery Order No.: 5001-05-697
CERCLIS ID No.: ILD069503944 Start Date: 1/7/98
State Notification: IEPA Notified Completion Date: 5/15/98 Est.
Status of Action Memorandum: Signed (10/2/97)

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- Waste oil pumping, transporting, and off-site disposal operations were completed. Approximately 169,332 gallons of waste oil have been transported off-site to an EPA-approved disposal facility for disposal.
- Waste water shipping continued. To date, approximately 206,000 gallons of waste water have been transported off-site to an EPA-approved facility.
- All of the approximately 15,836 gallons of solvent waste on site has been pumped from drums and tankers and transported to an EPA-approved facility for disposal.
- Results of soil sampling indicated that surrounding soils are not hazardous.
- The shears completed cutting-up all decontaminated tanks and other scrapable debris. The shears were demobilized.
- The track hoe dug out the buried storage tanks and continued mixing sludge with flyash.
- The open garage structure was taken down.

- Non-hazardous debris is being disposed of and scrap metal is being recycled.
- The START contractor continued sampling, air monitoring, and site documentation activities.

V. NEXT STEPS

Continue transportation/disposal of waste water
Initiate transportation/disposal of solidified sludge

VI. ISSUES

Crew will be demobilized from 4/29 through 5/5 for break.

VII. ESTIMATED COSTS (THROUGH APRIL 28, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$433,000	\$233,685	35 %
START	\$ 30,600	\$ 28,160	48 %
EPA	\$ 31,230	\$ 4,320	12 %