

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

EPA Region 5 Records Ctr.



278968

I. HEADING

Date: April 13, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

*I-3
4/13/98*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. 703-603-9116
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL 312-353-9176
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL 312-353-9176
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL 312-353 9176
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL 312-886-0747
B. Everettes, IEPA, Springfield, IL 217-782-3258
T. Prescott, IEPA, Springfield, IL 217-782-3258
U.S. Coast Guard, District 9 630-986-2120
U.S. FWS, Illinois 309-793-5804

POLREP: No. 9 - Fund Lead Removal (4/6/98 through 4/10/98)

II. BACKGROUND

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- Waste oil pumping, transporting, and off-site disposal operations continued. To date, approximately 159,132 gallons of waste oil have been transported off-site to an EPA-approved disposal facility for disposal.
- To date, approximately 175,314 gallons of waste water have been transported off-site to an EPA-approved facility.
- All of the approximately 15,836 gallons of solvent waste on site has been pumped from drums and tankers and transported to an EPA-approved facility for disposal.
- Shears were mobilized to site. The shears have cut up decontaminated ASTs and other scrapable debris.
- All obtainable piping throughout the site has been dismantled and insulation from the tanks has been removed.
- Non-hazardous debris is being disposed of and scrap metal is being recycled.
- The START contractor continued air monitoring and site documentation activities.

V. NEXT STEPS

Continue transportation/disposal of waste oil
Continue transportation/disposal of waste water
Remove sludge from tanks
Mobilize trackhoe
Solidify sludge with fly ash
Continue decontaminating tanks
Continue cutting decontaminated tanks with shears

VI. ISSUES

None

VII. ESTIMATED COSTS (THROUGH APRIL 10, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$343,000	\$123,685	26 %
START	\$ 24,000	\$ 34,760	59 %
EPA	\$ 25,000	\$ 10,550	29 %