

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

EPA Region 5 Records Ctr.



282971

I. HEADING**Date:** February 19, 1996**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: E. Watkins, OSWER, Washington, D.C.
R. Karl, Branch Chief, EERB, Chicago, IL
D. Bruce, Chief RS-II, EERB, Chicago, IL
B. Messenger, Chief ESS, Chicago, IL
J. Cisneros, Chicago Coordinator, Chicago, IL
J. Kujawa, ORC, CM-29A, Chicago, IL
T. Lesser, OPA, Chicago, IL
F. Lebensorger, IEPA, Maywood, IL
B. Everetts, IEPA, Springfield, IL
R. Roache, Department of Environmental Control, Maywood, IL

Subject: Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Fourteen (14)**II. BACKGROUND****Site ID No.:** OV**Delivery Order No:** 5001-05-655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of February 12-16, 1996.

1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings.
2. On 2-12, JVI conducted cleanup activities in Building D. Approximately 500 LF of asbestos piping insulation was removed from Building H.
3. On 2-13, two rolloff boxes (38 yd³) of asbestos-containing material (ACM) and loose debris were disposed of at Community Landfill, Morris, Illinois. JVI conducted cleanup activities in Building G and completed all work in Building D. Approximately 200 LF of asbestos piping insulation, 384 ft² of ACM tank insulation, and 38 yd³ of asbestos-containing debris and loose ACM were removed.

4. On 2-14, three rolloff boxes (72 yd³) of ACM and loose debris were disposed of at Community Landfill. Approximately 100 LF of asbestos piping insulation, 200 ft² of ACM tank insulation, and 51 yd³ of asbestos-containing debris and loose ACM were removed. JVI completed cleanup activities in Buildings E and I.
5. On 2-15, JVI conducted cleanup removal activities in Buildings O, R, and N. Approximately 1,200 gallons of hazardous waste liquid were disposed of by Heritage Environmental Services, Lemont, Illinois.
6. On 2-16, two rolloff boxes (58 yd³) of ACM and loose debris were disposed of at Community Landfill. Approximately 822 LF of asbestos piping insulation and 58 yd³ of asbestos-containing debris and loose ACM were removed.
7. ERCS conducted personnel air sampling. No elevated readings were found using PCM analysis.

IV. NEXT STEPS

1. Complete removing ACM in Buildings J and H and finish ground cleanup activities around site.
2. Demobilize from site on 2-23-96.

V. KEY ISSUES

1. No key issues this week.

VI. COSTS TO DATE as of 2/16/96

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 58,452	\$ 106,668
TAT	\$ 28,000	\$ 24,321	\$ 3,679
START	\$ 25,000	\$ 11,750	\$ 13,250
ERCS	\$1,200,000	\$ 912,081	\$ 287,919
TOTAL	\$1,418,120	\$1,006,604	\$ 411,516

* = TAT contract officially ended on 1-14-96.

VII. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
<u>Outside:</u> 4,648 LF	<u>Outside:</u> 821 yd ³	<u>Outside:</u> 1,094 yd ³
<u>Inside:</u> 26,778 LF 2,244 ft ² TSI on tanks 1,673 ft ² - TSI on air ducts	<u>Inside:</u> 1,561 yd ³	<u>Inside:</u> 2,272 yd ³