

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

EPA Region 5 Records Ctr.



282976

I. HEADING**Date:** January 11, 1996**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: E. Watkins, OSWER, Washington, D.C.
R. Karl, Branch Chief, EERB, Chicago, IL
D. Bruce, Chief RS-II, EERB, Chicago, IL
B. Messenger, Chief ESS, Chicago, IL
J. Cisneros, Chicago Coordinator, Chicago, IL
J. Kujawa, ORC, CM-29A, Chicago, IL
T. Lesser, OPA, Chicago, IL
F. Lebensorger, IEPA, Maywood, IL
B. Everetts, IEPA, Springfield, IL
R. Roache, Department of Environmental Control, Maywood, IL

Subject: Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Nine (9)**II. BACKGROUND****Site ID No.:** 0V**Delivery Order No:** 5001-05-655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of January 2-10, 1996:

1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings.
2. On 1-2, five rolloff boxes (95 yd³) of ACM were disposed of at Community Landfill, Morris, Illinois.
3. On 1-3, approximately 674 tires were transported for recycling.
4. From 1-3 to 1-10, no work was conducted on site. The U.S. Government issued an official stop work order for all U.S. EPA personnel and its contractors due to the government's inability to agree on a budget.

IV. NEXT STEPS

1. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
2. Sample contents of drums if necessary.
3. Arrange for disposal of laboratory chemicals.

V. KEY ISSUES

1. IEPA has agreed to dispose of approximately 1,800 tires located on site.

VI. COSTS TO DATE as of 1/2/96

| | AMOUNT BUDGETED | AMOUNT USED | AMOUNT REMAINING |
|--------------|--------------------|-------------------|---------------------|
| US EPA | \$ 165,120 | \$ 40,649 | \$ 124,471 |
| TAT | \$ 80,000 | \$ 19,838 | \$ 60,163 |
| ERCS | \$1,200,000 | \$ 571,876 | \$ 628,124 |
| TOTAL | \$1,445,120 | \$ 632,363 | \$ 812,758 |

VII. DISPOSITION OF WASTES

| Piping insulation removed to date | Loose ACM removed to date | Total ACM disposed to date |
|--|--|--|
| <u>Outside:</u> 4.648 LF | <u>Outside:</u> 821 yd ³ | <u>Outside:</u> 1,094 yd ³ |
| <u>Inside:</u> 8,886 LF 913 ft ² - TSI on tanks 1,610 ft ² - TSI on air ducts | <u>Inside:</u> 706 yd ³ | <u>Inside:</u> 956 yd ³ |