

EPA Region 5 Records Ctr.



282979

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION REPORT**

**I. HEADING****Date:** November 29, 1995**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

**To:** T. Johnson, OSWER, Washington, D.C. . . . . FAX (703) 603-9107  
R. Karl, Branch Chief, EERB, Chicago, IL . . . . . FAX (312) 353-9176  
D. Bruce, Chief RS-II, EERB, Chicago, IL . . . . . FAX (312) 353-9176  
B. Messenger, Chief ESS, Chicago, IL . . . . . FAX (312) 353-9176  
J. Cisneros, Chicago Coordinator, Chicago, IL . . . . . FAX (312) 353-9176  
J. Kujawa, ORC, CM-29A, Chicago, IL . . . . . FAX (312) 886-0747  
T. Lesser, OPA, Chicago, IL . . . . . FAX (312) 353-1155  
F. Lebensorger, IEPA, Maywood, IL . . . . . FAX (708) 338-7930  
R. Roache, Department of Environmental Control, Maywood, IL . . . . FAX (708) 865-6361

**Subject:** Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Three (3)**II. BACKGROUND****Site ID No.:** 0V**Delivery Order No:** 5001-05-655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

**B. Actions Taken:**

The following actions were accomplished during the period of November 20 through 24, 1995.

1. ERCS asbestos abatement subcontractor, Jct Vac, Inc. (JVI), continued to remove outside asbestos overhead piping insulation and asbestos-containing debris.

2. On 11-20, 9 rolloff boxes (183 yd<sup>3</sup>) of asbestos containing material (ACM) were disposed of at Community Landfill, Morris, Illinois. Approximately 483 LF of asbestos pipe insulation and 168 yd<sup>3</sup> of asbestos-containing debris and loose ACM were removed.
3. On 11-21, 6 rolloff boxes (118 yd<sup>3</sup>) of ACM were disposed of at Community Landfill, Morris, Illinois. Approximately 358 LF of asbestos pipe insulation and 60 yd<sup>3</sup> of asbestos-containing debris and loose ACM were removed.
4. On 11-22, 3 rolloff boxes (62 yd<sup>3</sup>) of ACM were disposed of at Community Landfill, Morris, Illinois. Approximately 679 LF of asbestos pipe insulation and 8 yd<sup>3</sup> of asbestos-containing debris and loose ACM were removed.
5. On 11-24, 6 rolloff boxes (114 yd<sup>3</sup>) of ACM were disposed of at Community Landfill, Morris, Illinois.
6. Samples of piping insulation extending over the CSX Railroad were collected and analyzed by PLM and were found to contain ACM.
7. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis.

#### IV. NEXT STEPS

1. Remove and dispose of all asbestos lying on the ground and from overhead piping outside of the buildings.
2. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
3. Sample contents of drums if necessary.
4. Crush and dispose of empty drums.

#### V. KEY ISSUES

1. The removal of asbestos pipe insulation located over the CSX Railroad tracks is pending contact and approval from the railroad.
2. IEPA has agreed to remove approximately 1,800 tires located on site.

#### VI. COSTS TO DATE as of 11/24/95

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 13,363	\$ 151,757
TAT	\$ 16,000	\$ 5,185	\$ 10,815
ERCS	\$1,200,000	\$ 122,783	\$1,077,217
<b>TOTAL</b>	<b>\$1,381,120</b>	<b>\$ 141,331</b>	<b>\$1,239,789</b>