

EPA Region 5 Records Ctr.



282980

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

I. HEADING**Date:** November 21, 1995**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: T. Johnson, OSWER, Washington, D.C. FAX (703) 603-9107
R. Karl, Branch Chief, EERB, Chicago, IL FAX (312) 353-9176
D. Bruce, Chief RS-II, EERB, Chicago, IL FAX (312) 353-9176
B. Messenger, Chief ESS, Chicago, IL FAX (312) 353-9176
J. Cisneros, Chicago Coordinator, Chicago, IL FAX (312) 353-9176
J. Kujawa, ORC, CM-29A, Chicago, IL FAX (312) 886-0747
T. Lesser, OPA, Chicago, IL FAX (312) 353-1155
F. Lebensorger, IEPA, Maywood, IL FAX (708) 338-7930
R. Roache, Department of Environmental Control, Maywood, IL FAX (708) 865-6361

Subject: Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Two (2)**II. BACKGROUND****Site ID No.:** OV**Delivery Order No:** 5001-05-655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of November 13 through 17, 1995.

1. ERCS cleared non-hazardous debris from areas of heavy traffic.
2. Perimeter air sampling was conducted everyday. Analytical results using PCM and TEM analysis revealed no elevated readings.

3. Approximately 15 empty drums were picked up around the site and crushed. Five drums which contain liquid were staged and will be sampled at a later date.
4. On 11-15, the asbestos abatement contractor, Jet Vac, Inc. (JVI), mobilized to site.
5. On 11-16, JVI began removing asbestos.
6. On 11-16, 380 linear feet (LF) of asbestos pipe insulation and 230 yd³ of asbestos-contaminated debris and loose asbestos-containing material (ACM) were removed.
7. On 11-17, 482 LF of asbestos pipe insulation and 160 yd³ of asbestos-contaminated debris and loose ACM were removed.
8. A total of 282 yd³ of ACM was disposed of at Community Landfill, Morris, Illinois.

IV. NEXT STEPS

1. Remove and dispose of all asbestos lying on the ground and from overhead piping outside of the buildings.
2. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
3. Sample contents of drums if necessary.
4. Crush and dispose of empty drums.

V. KEY ISSUES

1. The removal of asbestos pipe insulation located over the CSX Railroad tracks is pending contact and approval from the railroad.
2. IEPA has agreed to remove approximately 1,800 tires located on site.

VI. COSTS TO DATE as of 11/17/95

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 8,881	\$ 156,239
TAT	\$ 16,000	\$ 3,454	\$ 12,546
ERCS	\$1,200,000	\$ 96,864	\$1,103,136
TOTAL	\$1,381,120	\$ 109,199	\$1,271,921