

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Friday, January 25, 2008
From: Partap Lall, OSC

EPA Region 5 Records Ctr.



290537

To: jason el-zein, usepa beverly kush, EPA region 5 john maritote, epa region 5 david chung, epa tracy kecskemeti, mdeq	Partap Lall, william messenger, epa region 5 william adkins, uscg beth henning, epa richard clarizio, orc
--	---

Subject: Final Polrep
Detroit River (US Steel) Oil Response
Quality 1 Drive, Ecorse, MI

POLREP No.:	6	Site #:	FPN E04514
Reporting Period:		D.O. #:	
Start Date:	5/20/2004	Response Authority:	OPA
Mob Date:		Response Type:	Emergency
Completion Date:	1/21/2008	NPL Status:	
CERCLIS ID #:		Incident Category:	
RCRIS ID #:		Contract #	RP Cleanup
FPN#	E04514	Reimbursable Account #	

Site Description

On May 20, 2004 Coast Guard MSO Detroit reported a sheen citing on Detroit River in the vicinity of U.S. Steel company in Ecorse, Michigan and asked that EPA OSC look into it. Upon further investigation by the EPA OSC the source was determined to be the sediment in U.S. Steel's River Basins 1, 2 and 3 discharging through outfalls (number 16, 15 and 14 respectively) to Detroit River.

Current Activities

U.S. Steel has continued to implement preventive measures while going through the process of obtaining all the permits (from Army Corp of Engineers and the State of Michigan) needed to conduct sediment removal. In all 5 permits were required and obtained. This project has been conducted in four phases. Phases 1, 2 and 3 had previously been completed (see Polrep 3 and 4). Work on phase 4 started on May 15, 2007.

Phase 4, Sediment Removal

1. Dredging of sediment started on May 16, 2007 in bay 1 (north end of River Basin 3). As of July 27, 2007 dredging of all three river basins has been completed.

2.A total of approximately 15,000 cubic yards of sediment has been dredged, barged and disposed off at ACOE land fill at Pte Moulrier.

3.In each basin sediment was removed to a refusal depth, a depth where clean clay was encountered, or the lowest depth that the sediment could be safely removed while maintaining the structural stability of the basins themselves.

4.Dredging equipment and personnel were demobilized on August 2, 2007 and the disposal equipment and crews were demobilized from Pte moulrier facility on August 10, 2007.

5.A Final Report was submitted by USX on January 21, 2008 . This submittal fulfilled the final requirement on part of USX, thus completing the Removal Action. No sheens or Oil Blooms have appeared in the River Basins since the completion of dredging.

6.According to the Final Report USX will continue to monitor for the next year the effectiveness of the Removal Action .

Planned Removal Actions

None. The Removal is complete

Next Steps

none

Key Issues

none

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				
USEPA - Direct (Region, HQ)	\$25,000.00	\$17,000.00	\$8,000.00	32.00%
Total Site Costs	\$25,000.00	\$17,000.00	\$8,000.00	32.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/USSteel