



297104

EPA SPILLS WSH

WU INFOMASTER 4-0237225115-002 04/25/83

ICS IPMBNGZ CSP

3177694221 DGM TDBN ZIONSVILLE IN 279 04-25 1217P EST

TWX 7108229269 EPA SPILLS WSH

EMERGENCY RESPONSE

4224 EPA EMER

POLREP NUMBER 6

TO: HENRY VANCLEEVE HDQ. USEPA

THROUGH: SUSAN DELPERO HDQ. USEPA

FROM: RON LILlich, OSC REPRESENTATIVE AT ENVIROCHEM IN ZIONSVILLE
INDIANA UNDER CONTRACT NUMBER 68-95-0053

A. SITUATION - 0800 APRIL 23 1983 THROUGH 0800 APRIL 25 1983

1. COST THROUGH APRIL 24 1983 - \$62,013.25. DOES NOT INCLUDE COSTS FOR
SECURITY FENCE (\$11,000.00), TAT SPECIAL PROJECT ANALYSIS (\$3200), AND
ERT CARBON FILTRATION OPERATION.2. 133,100 GALLONS PUMPED THROUGH CARBON UNIT ON APRIL 24. CUMMULATIVE
TOTAL OF 469,900 FROM START OF PROJECT.3. 139,500 GALLONS DISCHARGED TO BELMONT STP INTERCEPTOR ON APRIL 24.
CUMMULATIVE TOTAL OF 410,500 GALLONS FROM START OF PROJECT.4. ALL STORED WATER WAS PUMPED BACK INTO COOLING LAGOON BY EVENING OF
APRIL 23. TOTAL OF 32,600 GALLONS OF STORED MANIFESTED CONTAMINATED
WATER HAULED FROM SROI FACILITY AND 31,000 GALLONS OF ON SITE STORED
CONTAMINATED WATER WAS DISCHARGED BACK IN THE COOLING LAGOON.5. COOLING LAGOON LEVEL DOWN APPROX. 8 FEET. APPROXIMATELY 7 MORE FEET
TO BOTTOM.6. ANALYTICAL RESULTS OF SAMPLES FROM THE CARBON FILTRATION EFFLUENT
CONTINUE TO MEET ISBH DISCHARGE GUIDELINES.

B. ACTION

1. CONTAINMENT BERM COMPLETED AROUND POOL STORAGE AREA.

2. ADDITIONAL VAC TRUCK ADDED TO HAUL WATER TO DISCHARGE POINT. TOTAL OF
3 TANKERS AND 3 VAC TRUCKS NOW HAULING TO DISCHARGE POINT.3. ABSORBANTS SPREAD IN NORTH AND SOUTH DRUM STORAGE AREAS TO SOAK UP
OIL BEFORE PUMPING TO COOLING LAGOON.

C. FUTURE PLANS

1. START TO PUMP SOUTH DRUM AREA INTO COOLING LAGOON ON APRIL 25.

2. START TO ERECT SECURITY FENCE ON APRIL 26. COMPLETE FENCE BY APRIL
29.

3. CONTINUE CARBON FILTRATION AND DISCHARGE TO INTERCEPTOR SEWER.

CC: RICH BARTELT - SUPERFUND AND BOB HARTIAN - PUBLIC AFFAIRS

RON LILlich

1222 EST

EPA SPILLS WSH