



**United States Environmental Protection Agency  
Region V  
POLLUTION REPORT**

**Date:** Friday, November 07, 2008

**From:** Joe Fredle, OSC

**To:** J. El-Zein, Region 5  
A. Marouf, Region 5  
Scott Shane, OEPA  
Mark Durno, epa

W. Messenger, Region 5  
M. Hans, Region 5  
David Chung, HQ

**Subject:** TRINITY-PRP  
9203 Detroit Ave., Cleveland, OH  
Latitude: 41.4797  
Longitude: -81.7475

<b>POLREP No.:</b>	2	<b>Site #:</b>	B5KJ
<b>Reporting Period:</b>		<b>D.O. #:</b>	
<b>Start Date:</b>	7/15/2008	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>		<b>Response Type:</b>	Time-Critical
<b>Completion Date:</b>		<b>NPL Status:</b>	Non NPL
<b>CERCLIS ID #:</b>	OHN 000 510 223	<b>Incident Category:</b>	Removal Action
<b>RCRIS ID #:</b>		<b>Contract #</b>	

**Site Description**

See Polrep 1

**Current Activities**

Characterization of the west pad, south crushed concrete pile, southern excavation area and northwest soil area have been completed.

Disposal of the entire east and south crushed concrete piles has been completed. All of the material was sent off site to a TSCA landfill for greater than 50 ppm PCB disposal.

The north rubble pile is being sorted to separate out the pieces of rubble that are greater than 3 inches in size. Most of these larger pieces have been determined to be less than 16 ppm PCB, with the exception of the northwest corner of the pile which will be further characterized.

The contaminated concrete in the west pad has been broken up and is in the process of being shipped off site for disposal. The remaining soil is presently being characterized.

**Planned Removal Actions**

Continue characterization and disposal of contaminated materials.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	\$0.00	\$0.00	\$0.00	0.00%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[www.epaosc.net/trinityprp](http://www.epaosc.net/trinityprp)