

From: ["Wallingford, Jonni B." <wallingfordjb@cdmsmith.com>](mailto:Wallingford, Jonni B. <wallingfordjb@cdmsmith.com>)
To: ["Sheldrake, Sean" <sheldrake.sean@epa.gov>](mailto:Sheldrake, Sean <sheldrake.sean@epa.gov>)
["Zhen, Davis" <Zhen.Davis@epa.gov>](mailto:Zhen, Davis <Zhen.Davis@epa.gov>)
CC: younghs@cdmsmith.com
["Scott Coffey" <coffeyse@cdmsmith.com>](mailto:Scott Coffey <coffeyse@cdmsmith.com>)
Date: 7/31/2018 4:13:22 PM
Subject: Subsurface Sediment Coring
Attachments: [Snapchat-1648684182.jpg](#)
[Snapchat-265408402.jpg](#)
[Snapchat-843382054.jpg](#)
[Snapchat-324309618.jpg](#)

Included is the first coring attempt at RM 7E (near McCormick & Baxter Creosoting) SC-S144. The 15ft core yielded an 84% recovery. No observed odors or NAPL present.

For more manageable transport of the 15ft core, the Pre-RD group cut the sample core into two-six ft segments (see photo 2). The core segments were immediately stored on ice.

Photo 1: Gravity crew extracts core and hoses off sediment.

Photo 2: Pre-RD group cuts 15ft core into two segments to manageable sizes to transport to PVC ice storage.

Photo 3: Each end of core sample SC-S144 is capped and lined with foil

Photo 4: Approximately 2 Tbs of sediment was lost during the core cutting process.

Jonni Wallingford

(b) (6)

Get Outlook for Android<<https://aka.ms/ghei36>>