

SPANAWAY DRUM ER

Please Submit Contaminants Data

Contaminants Data

New

Edit

Delete

Email

Contaminants Data
(site_contaminants_list.aspx?
site_id=9617)

All POL/SITREP's for this site (sitrep_list.aspx?site_id=9617) **Spanaway** Printer Friendly (polrep_printer.aspx?counter=22588)

Drum ER

Spanaway,
WA - EPA
Region X
POLREP #2
Drum
removal and
final POLREP

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Spanaway Drum ER - Removal Polrep
Final Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region X

Subject: POLREP #2
Drum removal and final POLREP
Spanaway Drum ER

Spanaway, WA
Latitude: 47.0783500 Longitude: -122.4262100

To: Lynne Kershner, EPA R10 (POLREP LIST)
Thomas Eaton, EPA Region 10 (POLREP List)
Rick Albright, EPA Region 10 (POLREP List)
Lori Cohen, EPA Region 10 (POLREP List)
Chris Field, EPA Region 10 (POLREP List)
Wally Moon, EPA Region 10 (POLREP List)
Calvin Terada, EPA Region 10 (POLREP List)
Cliff Villa, EPA (PolRep List)
Brad Martin, EnE START Seattle (POLREP LIST)

From: David Rees, On-Scene Coordinator

Date: 12/8/2014

Reporting Period: 12 Nov - 4 Dec 2014

1. Introduction

1.1 Background

Site Number:		Contract Number:	
D.O. Number:		Action Memo Date:	
Response Authority:	CERCLA	Response Type:	Emergency
Response Lead:	PRP	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	11/10/2014	Start Date:	11/10/2014
Demob Date:	11/10/2014	Completion Date:	12/4/2014
CERCLIS ID:	WAN001001348	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

EPA and their START contractor mobilized to the site the evening of November 10, 2014 to conduct an assessment of the drums. After completing air monitoring around the drums, samples taken from drums that had any contents were tested on-site using wet field hazard categorization techniques. The field testing was conducted to determine the hazard classification of the drum contents. All contents tested were painted related materials. The integrity of several drums was compromised. EPA and START stabilized those drums either by over packing the drum or placing the drum within a plastic drum liner, securing and stabilizing the drum, reducing the potential of additional leakage.

2.1.2 Response Actions to Date

The landowner contracted Clean Harbors to conduct the removal/clean up. On 4 Dec 2014, Clean Harbors mobilized to the site. The drums were overpacked and taken offsite for disposal. Impacted soils were also excavated, drummed, and removed.

2.2 Planning Section

No information available at this time.

2.3 Logistics Section

No information available at this time.

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

No information available at this time.

3. Participating Entities

No information available at this time.

4. Personnel On Site

No information available at this time.

5. Definition of Terms

No information available at this time.

6. Additional sources of information

No information available at this time.

7. Situational Reference Materials

No information available at this time.

[Click here to view Attached Images \(/site/sitrep_images.aspx?counte](/site/sitrep_images.aspx?counte)



> [EPA OSC Response Home \(../Default.aspx\)](#)

> [Web sites \(region_list.aspx?region=10\)](#)

2021 - EPA OSC Response

Questions or Comments?

ERT Software Support: 800-999-6990 - Email: ERTSupport@epa.gov (<mailto:ERTSupport@epa.gov>)